

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0323-1474
ORDER DATE	03/31/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SPECIAL TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 104 South Creek MODEL: Roof TAG: The Eucalyptus DELIVERY INSTRUCTIONS:	LOT # 104 SUBDIV: South Creek JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 104 South Creek Lillington, NC	SPECIAL INSTRUCTIONS: Like Lot 3 Tracy Grove (J0323-1143)	PLAN SEAL DATE: 11/4/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	CQ 03/31/23
						CUTTING	CQ 03/31/23

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		PLY	TOP			BOT	TOP	BOT	LEFT	
	6	6.00	0.00	PIGGYBACK A1	40-06-00 40-06-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 8 Joint 15 1188.3 lbs. 2241.8 lbs. -81.7 lbs. -119.9 lbs.
	2	8.00	0.00	PIGGYBACK A1A	30-10-08 30-10-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 1293.1 lbs. 1222.3 lbs. -67.4 lbs. -11.9 lbs.
	1	6.00	0.00	HIP A2	40-06-00 40-06-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 8 Joint 14 1283.8 lbs. 1649.8 lbs. -101.4 lbs. 38.2 lbs.
	1	6.00	0.00	HIP A3	40-06-00 40-06-00	2 X 4	2 X 6	01-02-08		Joint 7 Joint 13 1224.7 lbs. 1651.3 lbs. -79.4 lbs. 48.9 lbs.
	1	6.00	0.00	ROOF A4	40-06-00 40-06-00	2 X 4	2 X 6	01-02-08		Joint 6 Joint 12 1180.1 lbs. 1688.6 lbs. -72.3 lbs. 61.6 lbs.
	1	6.00	0.00	ROOF A5	40-06-00 40-06-00	2 X 4	2 X 6	01-02-08		Joint 6 Joint 11 1171.5 lbs. 1645.0 lbs. -63.0 lbs. 77.3 lbs.
	1	8.00	0.00	ROOF A6	38-06-00 38-06-00	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 1691.3 lbs. 1579.4 lbs. -62.3 lbs. -131.8 lbs.
	1	8.00	0.00	ROOF A7	38-06-00 38-06-00	2 X 6	2 X 6	01-02-08		Joint 2 Joint 8 1602.8 lbs. 1527.2 lbs. -62.1 lbs. -131.6 lbs.
	1 2 Ply	8.00	0.00	ROOF A8GDR	38-06-00 38-06-00	2 X 6	2 X 6	01-02-08		Joint 2 Joint 12 2196.4 lbs. 3128.0 lbs. -199.1 lbs. -602.7 lbs.
	1 2 Ply	8.00	0.00	HALF HIP B1GDR	27-04-08 27-04-08	2 X 4	2 X 6	01-02-08		Joint 2 Joint 11 2454.3 lbs. 2765.8 lbs. -573.8 lbs. -806.6 lbs.
	1	8.00	0.00	HALF HIP B2	27-04-08 27-04-08	2 X 4	2 X 6	01-02-08		Joint 2 Joint 10 1161.6 lbs. 1095.9 lbs. -42.5 lbs. -117.3 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0323-1474
ORDER DATE	03/31/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

S O F T W A R E	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 104 South Creek MODEL: Roof TAG: The Eucalyptus DELIVERY INSTRUCTIONS:	LOT # 104 SUBDIV: South Creek JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 104 South Creek Lillington, NC	SPECIAL INSTRUCTIONS: Like Lot 3 Tracy Grove (J0323-1143)	PLAN SEAL DATE: 11/4/20 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN		NONE	NONE	LAYOUT	CQ
PLUMB	NO	GABLE STUDS	16 IN. OC			CUTTING	CQ

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		PLY	TOP			BOT	TOP	BOT	LEFT	
	1	8.00	0.00	HIP B3	27-04-08 27-04-08	2 X 4	2 X 6	01-02-08		Joint 2 Joint 8 1161.6 lbs. 1110.2 lbs. -45.1 lbs. -113.9 lbs.
	1	8.00	0.00	HIP B4	27-04-08 27-04-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 1153.3 lbs. 1082.1 lbs. -51.6 lbs. -36.6 lbs.
	1	8.00	0.00	HIP B5	27-04-08 27-04-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 1231.4 lbs. 1139.4 lbs. -56.3 lbs. -54.3 lbs.
	1	8.00	0.00	HIP B6	30-10-08 30-10-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 1333.4 lbs. 1222.3 lbs. -78.0 lbs. -44.8 lbs.
	6	8.00	0.00	COMMON C1	23-00-00 23-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 8 1101.6 lbs. 1101.6 lbs. -64.9 lbs. -64.9 lbs.
	1	8.00	0.00	COMMON C1GE	23-00-00 23-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 Joint 14 Joint 16 Joint 17 Joint 18 223.2 lbs. 218.6 lbs. 135.3 lbs. 183.1 lbs. 184.8 lbs. -24.9 lbs. -16.3 lbs. -102.7 lbs. -93.7 lbs. -81.4 lbs.
	4	8.00	0.00	COMMON C2	23-00-00 23-00-00	2 X 6	2 X 6		01-02-08	Joint 1 Joint 2 Joint 7 Joint 22 Joint 24 1031.3 lbs. 393.9 lbs. 1102.7 lbs. 314.1 lbs. 208.9 lbs. -47.3 lbs. -234.4 lbs. -65.0 lbs. -116.2 lbs. -265.9 lbs.
	2	8.00	0.00	COMMON C3	16-05-00 16-05-00	2 X 6	2 X 6		01-02-08	Joint 6 Joint 10 774.7 lbs. 871.8 lbs. -39.8 lbs. -53.7 lbs.
	2	5.66	0.00	DIAGONAL HIP CJ08	08-05-01 08-05-01	2 X 4	2 X 6	01-08-08		Joint 2 Joint 7 460.3 lbs. 357.4 lbs. -51.6 lbs. -114.8 lbs.
	1	5.66	0.00	DIAGONAL HIP CJ11	11-00-14 11-00-14	2 X 4	2 X 6	01-08-08		Joint 2 Joint 7 615.1 lbs. 607.2 lbs. -91.1 lbs. -208.6 lbs.
	1 2 Ply	8.00	0.00	HIP GIRDER D1GDR	24-00-00 24-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 Joint 6 1845.9 lbs. 1846.1 lbs. -425.6 lbs. -425.5 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0323-1474
ORDER DATE	03/31/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

S O F T W A R E	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 104 South Creek MODEL: Roof TAG: The Eucalyptus DELIVERY INSTRUCTIONS:	LOT # 104 SUBDIV: South Creek JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 104 South Creek Lillington, NC	SPECIAL INSTRUCTIONS: Like Lot 3 Tracy Grove (J0323-1143)	PLAN SEAL DATE: 11/4/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	CQ 03/31/23
						CUTTING	CQ 03/31/23

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.00	0.00	HIP D2	24-00-00 24-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 5 1021.7 lbs. 1021.7 lbs. -48.2 lbs. -48.2 lbs.
	1	8.00	0.00	HIP D3	24-00-00 24-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 8 1021.7 lbs. 1021.7 lbs. -59.1 lbs. -59.1 lbs.
	3	8.00	0.00	QUEENPOST D4	24-00-00 24-00-00	2 X 4	2 X 6	01-02-08		Joint 2 Joint 6 1035.2 lbs. 949.4 lbs. -68.7 lbs. -49.5 lbs.
	2	8.00	0.00	COMMON E1	18-00-00 18-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 4 821.1 lbs. 819.1 lbs. -54.3 lbs. -54.3 lbs.
	1	8.00	0.00	KINGPOST E1GE	18-00-00 18-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 Joint 10 789.6 lbs. 789.6 lbs. -174.4 lbs. -174.4 lbs.
	1	8.00	0.00	GABLE G1GE	09-00-00 09-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 Joint 4 429.6 lbs. 429.6 lbs. -105.8 lbs. -105.8 lbs.
	4	8.00	0.00	JACK-OPEN J02	01-11-11 01-11-11	2 X 4	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 175.3 lbs. 43.0 lbs. 38.6 lbs. -13.1 lbs. -32.3 lbs. 11.6 lbs.
	2	8.00	0.00	JACK-OPEN J02A	01-10-03 01-10-03	2 X 4	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 172.0 lbs. 37.3 lbs. 36.1 lbs. -13.9 lbs. -29.6 lbs. 10.8 lbs.
	4	8.00	0.00	JACK-OPEN J04	03-11-11 03-11-11	2 X 4	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 246.5 lbs. 112.7 lbs. 75.3 lbs. -4.5 lbs. -69.2 lbs. 22.6 lbs.
	2	8.00	0.00	JACK-OPEN J04A	03-10-03 03-10-03	2 X 4	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 242.0 lbs. 108.1 lbs. 72.8 lbs. -5.0 lbs. -66.9 lbs. 21.8 lbs.
	14	8.00	0.00	JACK-OPEN J06	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 322.4 lbs. 184.1 lbs. 115.8 lbs. 2.9 lbs. -106.2 lbs. 34.8 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0323-1474
ORDER DATE	03/31/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SOLD TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 104 South Creek MODEL: Roof TAG: The Eucalyptus DELIVERY INSTRUCTIONS:	LOT # 104 SUBDIV: South Creek JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 104 South Creek Lillington, NC	SPECIAL INSTRUCTIONS: Like Lot 3 Tracy Grove (J0323-1143)	PLAN SEAL DATE: 11/4/20 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	NONE	NONE	LAYOUT	CQ 03/31/23
						CUTTING	CQ 03/31/23

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	2	8.00	0.00	JACK-OPEN J06A	05-10-03 05-10-03	2 X 4	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 316.6 lbs. 178.9 lbs. 112.8 lbs. 2.4 lbs. -103.5 lbs. 33.8 lbs.
	1 2 Ply	8.00	0.00	JACK-OPEN J06GDR	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 Joint 6 1201.9 lbs. 1195.5 lbs. -53.1 lbs. -137.2 lbs.
	11	8.00	0.00	JACK-OPEN J08	07-10-08 07-10-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 3 Joint 4 385.8 lbs. 248.5 lbs. 153.3 lbs. 8.9 lbs. -137.7 lbs. 46.0 lbs.
	1	14.42	14.42	GABLE LG1	20-04-05 20-04-05	2 X 4	2 X 4			Joint 1 Joint 13 Joint 14 Joint 15 Joint 16 451.0 lbs. 345.7 lbs. 169.9 lbs. 206.9 lbs. 197.2 lbs. -262.0 lbs. -242.5 lbs. -93.9 lbs. -120.2 lbs. -106.2 lbs.
	1	14.42	0.00	GABLE LG2	19-05-03 19-05-03	2 X 4	2 X 4			Joint 1 Joint 13 Joint 14 Joint 15 Joint 17 378.1 lbs. 68.2 lbs. 220.3 lbs. 199.6 lbs. 195.9 lbs. -333.7 lbs. -8.5 lbs. -143.2 lbs. -119.4 lbs. -82.2 lbs.
	1	14.42	0.00	GABLE LG3	11-10-05 11-10-05	2 X 4	2 X 4			Joint 1 Joint 7 Joint 8 Joint 9 Joint 10 143.5 lbs. 130.0 lbs. 198.9 lbs. 208.7 lbs. 125.7 lbs. -72.6 lbs. -49.0 lbs. -112.6 lbs. -114.5 lbs. 27.2 lbs.
	8	8.00	0.00	PIGGYBACK PB1	08-05-12 08-05-12	2 X 4	2 X 4			Joint 2 Joint 4 Joint 6 216.0 lbs. 216.0 lbs. 306.0 lbs. -37.3 lbs. -44.7 lbs. 24.7 lbs.
	1	8.00	0.00	VALLEY VE1	11-01-10 11-01-10	2 X 4	2 X 4			Joint 4 Joint 5 Joint 6 Joint 7 128.3 lbs. 422.5 lbs. 347.6 lbs. 122.2 lbs. 9.0 lbs. -113.3 lbs. 3.9 lbs. -31.7 lbs.
	1	8.00	0.00	VALLEY VE2	09-01-10 09-01-10	2 X 4	2 X 4			Joint 4 Joint 5 Joint 6 Joint 7 61.8 lbs. 323.2 lbs. 262.7 lbs. 94.9 lbs. -28.5 lbs. -92.6 lbs. 0.8 lbs. -32.8 lbs.
	1	8.00	0.00	VALLEY VE3	07-01-10 07-01-10	2 X 4	2 X 4			Joint 3 Joint 4 Joint 5 150.0 lbs. 278.3 lbs. 94.4 lbs. -15.7 lbs. 4.4 lbs. -35.8 lbs.
	1	8.00	0.00	VALLEY VE4	04-09-05 04-09-05	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 84.5 lbs. 84.5 lbs. 141.6 lbs. -13.3 lbs. -16.4 lbs. 10.2 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0323-1474
ORDER DATE	03/31/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	000030
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Brady Rufenacht	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Justin Thomas	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 759-1307	SALES AREA	Curtis Quick

SOLD TO	Watermark Homes, Inc. 196 Annette Drive Benson, NC 27504 (919) 938-8194	JOB NAME: Lot 104 South Creek MODEL: Roof TAG: The Eucalyptus DELIVERY INSTRUCTIONS:	LOT # 104 SUBDIV: South Creek JOB CATEGORY: B & S - Build and Ship
	Watermark Homes Lot 104 South Creek Lillington, NC	SPECIAL INSTRUCTIONS: Like Lot 3 Tracy Grove (J0323-1143)	PLAN SEAL DATE: 11/4/20

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
	END CUT	RETURN		NONE	NONE	LAYOUT	CQ	03/31/23
	PLUMB	NO	GABLE STUDS			16 IN. OC	CUTTING	CQ

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	Hangers, USP	HJC26			SIMPSON (THJU26)
2	Hangers, USP	HUS 26			SIMPSON (HUS26)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	23-00-00		GDH
1	Hangers, USP	THD28-2			SIMPSON (HHUS28-2)