

Joe E Godwin Sr. , P.E., P.L.S.

Jason E Godwin , P.L.S.

**E**NOCH  
ENGINEERS, P.A.  
1403 NC Highway 50 South  
Benson, North Carolina 27504  
919.894.7765

Email: [general@enochengineers.com](mailto:general@enochengineers.com)

[www.enochengineers.com](http://www.enochengineers.com)

## MATERIALS & TEST DIVISION

### FIELD REPORT

#### PROJECT

CLIENT:	GENES BACKHOE SERVICE	DATE:	10.5.23
PROJECT:	RESI FOOTING	CONTRACTOR:	J. STIKELEATHER
ADDRESS:	3140 BRICK MILL RD	TECHNICIAN:	B.HESSE
LOT #:	COATS, NC		

#### TEST SUMMARY

PERFORMED SOIL BEARING CAPACITY EVALUATION OF FOOTINGS AT SITE NOTED ABOVE.  
SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000PSF. RECOMMEND BACKFILLING UNDERCUT/STUMP HOLE WITH WASHED #57 STONE OR ADDITIONAL CONCRETE.


#### TESTING RESULTS

SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %

#### RETURN VISIT REQUIRED

YES   
NO

TECHNICIAN:

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.

Joe E Godwin Sr. , P.E., P.L.S.

Jason E Godwin , P.L.S.

**E**NOCH  
ENGINEERS, P.A.  
1403 NC Highway 50 South  
Benson, North Carolina 27504  
919.894.7765

Email: [general@enochengineers.com](mailto:general@enochengineers.com)

[www.enochengineers.com](http://www.enochengineers.com)

## MATERIALS & TEST DIVISION

### FIELD REPORT

#### PROJECT

CLIENT:	GENES BACKHOE SERVICE	DATE:	10.10.23
PROJECT:	RESI FOOTING	CONTRACTOR:	J. STIKELEATHER
ADDRESS:	2169 DOBBERSVILLE RD	TECHNICIAN:	B.HESSE
LOT #:	MOUNT OLIVE, NC		

#### TEST SUMMARY

PERFORMED SOIL BEARING CAPACITY EVALUATION OF FOOTINGS AT SITE NOTED ABOVE.  
SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000PSF AT A DEPTH OF 36" THROUGHOUT.  
BACKFILL WITH #57 OR ADDITIONAL CONCRETE.

#### TESTING RESULTS


SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	DD PCF	MOISTURE %

#### RETURN VISIT REQUIRED

YES

NO

TECHNICIAN:



Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.

