May 6, 2024

Mr. Rich Sherman New Home Inc. rich.sherman@newhomeinc.com

Report of Footing Examination
Duncan's Creek – Lot 11
105 Beacon Hill Road
Lillington, North Carolina
Our Project Number 121-22-110410

## Gentlemen:

As requested, our representative was present onsite on April 29, 2024, to test the shallow subsurface soils of the footing excavations of Lot 11 of the residential home located at 105 Beacon Hill Road in Lillington, North Carolina. Based upon our understanding of the planned residential construction, we have assumed an allowable soil bearing capacity of 2,000 pounds per square foot (psf).

Our testing consisted of visual observations, hand rod probing, and dynamic cone penetrometer testing in accordance with ASTM STP-399 at selected locations to a maximum depth of 3 feet below the bearing surface. Our scope did not include mechanically drilled soil test borings to evaluate deeper subsurface soil conditions that could affect foundation support. Deeper borings can be provided, if desired. The results of the footing examinations indicated that the design bearing pressure of 2,000 pounds per square foot (psf) should be available at the locations and depths tested at the time of our investigation.

Exposure to the environment, especially rainfall, may weaken the soils at the foundation bearing surface, if they are exposed for extended periods of time prior to concrete placement. If the foundation bearing surface becomes softened due to exposure, the soft soils should be removed prior to placement of concrete.

If you have any questions concerning this information, please contact us.

Sincerely,

NV5 Engineers and Consultants, Inc. (F-1333)

William M. William

William M. Cruikshank, E.I.

Project Manager

Justin R. Pescosolido, P.E. Principal Geotechnical En

SEAL 048991