ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | DAIL | 7/10/23 TAGE T |
|-----------------|----------------|----------------|------------------|
| REQ. QUOTE DATE | 11 | ORDER# | J0723-3606 |
| ORDER DATE | 07/13/23 | QUOTE # | |
| DELIVERY DATE | 11 | CUSTOMER ACCT# | 0000006897 |
| DATE OF INVOICE | 11 | CUSTOMER PO# | |
| ORDERED BY | Chris Sherrod | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Chris Sherrod | SALES REP | Anthony Williams |
| JOBSITE PHONE # | (910) 985-1136 | SALES AREA | Anthony Williams |

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

JOB NAME: Lot 3 Micro Tower **LOT #** 3 SUBDIV: Micro Tower MODEL:Roof TAG: 1253 - Elev. B - 1 Car JOB CATEGORY: B & S - Build and Ship

DELIVERY INSTRUCTIONS:

Signature Home Builders 46 Micro Tower Road Lillington, NC

ТО

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:

| | | | | | | | | | | | | | | BY | DATE |
|----------------------------|---------|---------|-------------|-----------|----|----|---------|---|------|----|-----------|---|---------|----|------|
| BUILDING DEPARTMENT | OVERHA | NG INFO | HEEL HEIGHT | 00-00-00 | RE | Q. | LAYOUTS | | REQ. | EN | GINEERING | | QUOTE | | 11 |
| Roof Order | END CUT | RETURN | | | | | | | | | | | LAYOUT | | 11 |
| | | NO | GABLE STUDS | 16 IN. OC | | | JOBSITE | 1 | | | JOBSITE | 1 | CUTTING | | 11 |
| | | | | | | | | | | | | | | | |

| ROOF T | RUS | SES | | ADING FORMATION | TCLL-TCDL-B0 | | | RESS INCR. | ROO | OF TRUSS SF | ·.) | | | |
|---------|------------|------------|-----------|--------------------|----------------------|------------|-------|------------|---------------|---------------------------------------|--|---------------------------------------|---------------------------------------|--------------------------------------|
| PROFILE | QTY PLY | PIT TOP | CH BOT | TYPE ID | BASE O/A | LUN TOP | | OVER | HANG RIGHT | REACTION | NS | | | |
| | 1 | 7.00 | 0.00 | GABLE A1-GE | 25-11-00 25-11-00 | | | 00-11-00 | | Joint 2 187.6 lbs. -43.2 lbs. | Joint 15 118.7 lbs. 6.6 lbs. | Joint 16 266.9 lbs. -133.7 lbs. | Joint 17 145.5 lbs. -64.5 lbs. | Joint 18 178.8 lbs. -78.6 lbs. |
| | 11 | 7.00 | 0.00 | COMMON A2 | 25-11-00 25-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 1102.1 lbs. -70.3 lbs. | Joint 7 1049.3 lbs. -57.8 lbs. | | | |
| | 10 | 7.00 | 0.00 | ROOF A3 | 31-11-00 31-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 1045.9 lbs. -72.5 lbs. | Joint 11 1627.4 lbs. -135.1 lbs. | | | |
| | 1 | 7.00 | 0.00 | GABLE A4-GE | 25-11-00 25-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | | Joint 2 1171.3 lbs. -219.5 lbs. | Joint 12 556.5 lbs. -85.6 lbs. | Joint 13 528.1 lbs. -107.3 lbs. | Joint 14 355.9 lbs. -193.3 lbs. | |
| | 2 | 7.00 | 0.00 | COMMON B1GE | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 90.2 lbs. -10.1 lbs. | Joint 7 136.9 lbs. 2.6 lbs. | Joint 9 176.9 lbs. -50.1 lbs. | Joint 10 172.1 lbs. -35.8 lbs. | Joint 11 124.8 lbs. 30.7 lbs. |
| | 4 | 7.00 | 0.00 | COMMON B2 | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | | 00-11-00 | Joint 1 462.8 lbs. -25.2 lbs. | Joint 3 522.4 lbs. -38.5 lbs. | | | |
| | 1 2 Ply | 7.00 | 0.00 | COMMON B3-GR | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | | | Joint 1 3331.8 lbs. -223.8 lbs. | Joint 3 3642.3 lbs. -245.3 lbs. | | | |
| | 1 2 Ply | 7.00 | 0.00 | COMMON B4-GR | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | | | Joint 1 2947.3 lbs. -198.0 lbs. | Joint 3 3019.5 lbs. -203.0 lbs. | | | |
| | 1 | 7.00 | 0.00 | COMMON D01GE | 21-11-00 21-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 167.1 lbs. -25.2 lbs. | Joint 12 164.4 lbs. 3.5 lbs. | Joint 14 252.2 lbs. -112.5 lbs. | Joint 15 148.9 lbs. -67.3 lbs. | Joint 16 181.2 lbs. -87.0 lbs. |
| | 6 | 7.00 | 0.00 | COMMON D02 | 21-11-00 21-11-00 | 2 X 6 | 2 X 6 | 00-11-00 | 00-11-00 | Joint 2 1047.8 lbs. -61.9 lbs. | Joint 8 1047.8 lbs. -61.9 lbs. | | | |
| | 2 | 7.00 | 0.00 | VALLEY V1 | 08-03-04 08-03-04 | 2 X 4 | 2 X 4 | | | Joint 1 151.2 lbs. -24.1 lbs. | Joint 3 151.2 lbs. -29.0 lbs. | Joint 4 273.1 lbs. 15.3 lbs. | | |

ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | DAIL | 7/110/23 TAGE 2 |
|-----------------|----------------|----------------|------------------|
| REQ. QUOTE DATE | 11 | ORDER# | J0723-3606 |
| ORDER DATE | 07/13/23 | QUOTE # | |
| DELIVERY DATE | 11 | CUSTOMER ACCT# | 0000006897 |
| DATE OF INVOICE | 11 | CUSTOMER PO# | |
| ORDERED BY | Chris Sherrod | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Chris Sherrod | SALES REP | Anthony Williams |
| JOBSITE PHONE # | (910) 985-1136 | SALES AREA | Anthony Williams |

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

JOB NAME: Lot 3 Micro Tower **LOT #** 3 SUBDIV: Micro Tower **TAG:** 1253 - Elev. B - 1 Car MODEL:Roof JOB CATEGORY: B & S - Build and Ship

DELIVERY INSTRUCTIONS:

Signature Home Builders 46 Micro Tower Road Lillington, NC

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:

DATE

| | | | | | | | | | | | | | | υ. | DAIL |
|----------------------------|---------|----------|-------------|-----------|----|-------|---------|---|------|----|-----------|---|---------|----|------|
| BUILDING DEPARTMENT | OVERHA | ANG INFO | HEEL HEIGHT | 00-00-00 | RI | EQ. I | LAYOUTS | | REQ. | EN | GINEERING | | QUOTE | | 11 |
| Roof Order | END CUT | RETURN | | | | | | | | | | | LAYOUT | | / / |
| - | | NO | GABLE STUDS | 16 IN. OC | | | JOBSITE | 1 | | | JOBSITE | 1 | CUTTING | | 11 |

| ROOF TRUSSES LOADING INFORMATION | | | | | TCLL-TCDL-B0 | | | ESS INCR. | ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) | | | | | | |
|----------------------------------|------------|------------|------|--------------|----------------------|------------|-------------|--------------|--|------------------------------------|------------------------------------|-----------------------------------|--|--|--|
| PROFILE | QTY PLY | PIT TOP | BOT | TYPE ID | BASE O/A | LUN TOP | IBER BOT | OVER LEFT | HANG RIGHT | REACTIONS | | | | | |
| | 2 | 7.00 | 0.00 | VALLEY V2 | 04-03-04 04-03-04 | 2 X 4 | 2 X 4 | | | Joint 1 67.1 lbs. -10.7 lbs. | Joint 3 67.1 lbs. -12.9 lbs. | Joint 4 121.2 lbs. 6.8 lbs. | | | |

ITEMS

TO

| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES | | | | |
|-----|-------------------|---------------------------|---------------------------|-------------|-----------------|--|--|--|--|
| | | | | | | | | | |
| 11 | Hangers, USP | HUS 26 | | | SIMPSON (HUS26) | | | | |
| | | | | | | | | | |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 13-00-00 | | GDH | | | | |