

August 3, 2023

Mr. Dustin Blackwell
Weaver Homes
350 Wagoner Drive
Fayetteville, North Carolina 28303



**Subject: Summary of Slab Subgrade Material Evaluations
Lot No. 33 – (22 Oleander Lane)
West Preserve Subdivision
Sanford, North Carolina
Project Number: 8984.F0001 (38672-00)**

Dear Mr. Blackwell:

On August 1, 2023, a representative of SUMMIT Engineering, Laboratory and Testing, Inc. (SUMMIT) visited the subject site for the purpose of observing the near surface slab bearing materials for the proposed residential structure. The following is a summary of our onsite observations and evaluation.

The proposed slab areas had approximately 2 feet of fill placed and compacted prior to our site visit. Our work included testing and bearing grade evaluations of the in-place soil at the slab bearing grade. Hand auger borings were incrementally advanced by manually twisting a sharpened steel auger into the soil at selected locations within the slab. The soil consistency at the slab bearing elevation and at selected intervals below the bearing grade were evaluated by Dynamic Cone Penetrometer (DCP) testing. The conical point of the DCP was first seated to penetrate any loose cuttings and then driven three additional 1-3/4 inch increments with blows from a 15-pound hammer falling 20 inches. The soil's strength characteristics and foundation support capability was determined based on the average blows per increment (bpi) over the last two increments to achieve this penetration. Additionally, the slab area was evaluated by hand probing using a 1/2 inch diameter steel probe rod to check for soft areas at the surface intermediate of our hand auger boring locations.

The materials encountered in our hand auger borings generally consisted of processed fill underlain by brown, silty-sand (residual soils) and were free of significant quantities of organics and debris. If additional testing for the purpose of estimating volumetric change (shrink/swell) potential or to estimate consolidation of the tested soils is desired, SUMMIT can provide these services.


Based on the results of our DCP testing, hand probing, and our site observations, the slab bearing soils encountered are suitable for support of the proposed residential slab loading conditions.

If slab subgrade materials are exposed to inclement weather or adverse construction activities, SUMMIT should be contacted to re-evaluate the slab subgrade materials prior to concrete placement.

We appreciate the opportunity to assist you during this phase of the project. If you need further assistance or additional information please do not hesitate to contact us.

Sincerely,
SUMMIT Engineering, Laboratory and Testing, Inc.

Jeff A. Taylor, P.E.
Geotechnical Engineer



A handwritten signature in black ink, appearing to read "Adam D. Perry".

Adam D. Perry, E.I.
Staff Professional