

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0423-1888
ORDER DATE	04/24/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SPECIAL TO	<b>Wellco Contractors, Inc.</b> PO Box 766 Spring Lake, NC 28390 (910) 436-3131	<b>JOB NAME:</b> Lot 97 Hidden Lakes North <b>MODEL:</b> TAG: Plan 4 <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT #</b> 97 <b>SUBDIV:</b> Hidden Lakes North <b>JOB CATEGORY:</b>
	<b>Wellco Contractors</b> Spring Lake, NC 28390	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> BY    DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT    RETURN					LAYOUT	CQ    05/10/23
	PLUMB	<b>GABLE STUDS</b>	16 IN. OC	JOBSITE	1	CUTTING	CQ    05/10/23

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	3	7.00	0.00	FINK A1	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2    Joint 10 1230.1 lbs.    2118.0 lbs. -90.5 lbs.    -123.4 lbs.
	6	7.00	0.00	FINK A2	36-08-00 36-08-00	2 X 6	2 X 6			Joint 1    Joint 7 1699.3 lbs.    1700.1 lbs. -82.8 lbs.    -82.3 lbs.
	1	7.00	0.00	GABLE A2GE	36-08-00 36-08-00	2 X 6	2 X 6			Joint 1    Joint 21    Joint 22    Joint 23    Joint 24 166.7 lbs.    129.2 lbs.    222.7 lbs.    162.1 lbs.    176.2 lbs. -80.2 lbs.    -12.4 lbs.    -114.1 lbs.    -72.5 lbs.    -78.2 lbs.
	2	7.00	3.50	ROOF A3	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2    Joint 10 1053.8 lbs.    1987.8 lbs. -90.3 lbs.    -123.3 lbs.
	6	7.00	3.50	ROOF A4	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2    Joint 10 1367.3 lbs.    1711.0 lbs. -93.1 lbs.    -103.8 lbs.
	2	7.00	3.50	ROOF A5	36-08-00 36-08-00	2 X 6	2 X 6	00-10-08		Joint 2    Joint 8 1538.4 lbs.    1595.9 lbs. -94.5 lbs.    -82.1 lbs.
	1	11.00	0.00	ATTIC B1	22-00-00 21-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 12    Joint 16 1472.3 lbs.    1472.3 lbs. 158.1 lbs.    158.1 lbs.
	1	11.00	0.00	ATTIC B1GE	22-00-00 21-11-00	2 X	2 X 10	00-11-00	00-11-00	Joint 12    Joint 16 1466.7 lbs.    1466.7 lbs. 35.8 lbs.    35.8 lbs.
	10	11.00	0.00	ATTIC B2	22-00-00 21-11-00	2 X	2 X 10			Joint 1    Joint 9 1438.2 lbs.    1438.2 lbs. 169.5 lbs.    169.5 lbs.
	3	7.00	0.00	MONOPITCH C1	17-04-00 17-04-00	2 X 6	2 X 6	00-10-08		Joint 1    Joint 2    Joint 8    Joint 11    Joint 14 1391.1 lbs.    727.1 lbs.    741.0 lbs.    593.1 lbs.    2676.9 lbs. -69.9 lbs.    16.7 lbs.    -174.1 lbs.    -88.1 lbs.    -50.8 lbs.
	1 2 Ply	7.00	0.00	MONOPITCH C1A	17-04-00 17-04-00	2 X 6	2 X 8	00-10-08		Joint 2    Joint 8 861.5 lbs.    1266.4 lbs. 0.8 lbs.    -228.5 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0423-1888
ORDER DATE	04/24/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S O L D T O	<b>Wellco Contractors, Inc.</b> PO Box 766 Spring Lake, NC 28390 (910) 436-3131	<b>JOB NAME:</b> Lot 97 Hidden Lakes North <b>MODEL:</b> TAG: Plan 4	<b>LOT #</b> 97 <b>SUBDIV:</b> Hidden Lakes North <b>JOB CATEGORY:</b>
	<b>Wellco Contractors</b> Spring Lake, NC 28390	<b>DELIVERY INSTRUCTIONS:</b>	
SPECIAL INSTRUCTIONS:	<b>PLAN SEAL DATE:</b>		

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 05/10/23
	PLUMB		GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING

**ROOF TRUSSES**    **LOADING INFORMATION**    TOLL-TCDL-BCLL-BCDL    STRESS INCR.    **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)  
 20.0,10.0,0.0,10.0    1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT	RIGHT	Joint 2	Joint 3	Joint 4	Joint 5
	1		7.00	0.00	GABLE C1GE 17-04-00 17-04-00	2 X 6	2 X 6	00-10-08		Joint 2 289.3 lbs. -62.6 lbs.	Joint 13 21.3 lbs. -18.3 lbs.	Joint 14 65.8 lbs. -32.7 lbs.	Joint 15 159.8 lbs. -63.9 lbs.	Joint 17 180.4 lbs. -82.8 lbs.
	5		7.00	0.00	MONOPITCH C2 13-08-00 13-08-00	2 X 6	2 X 6	00-10-08		Joint 2 580.8 lbs. 12.1 lbs.	Joint 8 585.5 lbs. -138.0 lbs.			
	2		7.00	0.00	MONOPITCH C3 13-04-08 13-04-08	2 X 6	2 X 6	00-10-08		Joint 2 569.1 lbs. 11.7 lbs.	Joint 8 573.1 lbs. -135.1 lbs.			
	1		7.00	0.00	COMMON D1 12-08-00 12-08-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 556.3 lbs. -41.7 lbs.	Joint 4 556.3 lbs. -41.7 lbs.			
	1		7.00	0.00	COMMON D1GE 12-08-00 12-08-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 152.7 lbs. -19.4 lbs.	Joint 8 152.7 lbs. -14.4 lbs.	Joint 10 204.1 lbs. -100.3 lbs.	Joint 11 173.5 lbs. -76.9 lbs.	Joint 12 132.3 lbs. 32.2 lbs.
	1 2 Ply		7.00	0.00	COMMON D2GDR 12-08-00 12-08-00	2 X 6	2 X 8			Joint 1 5252.2 lbs. -314.9 lbs.	Joint 3 5155.8 lbs. -309.2 lbs.			
	1		9.00	0.00	GABLE VA1 16-11-08 16-11-08	2 X 4	2 X 4			Joint 1 118.2 lbs. -37.2 lbs.	Joint 9 95.1 lbs. -1.9 lbs.	Joint 10 208.7 lbs. -113.8 lbs.	Joint 11 170.7 lbs. -95.8 lbs.	Joint 13 189.4 lbs. -100.5 lbs.
	1		9.00	0.00	VALLEY VA2 13-10-02 13-10-02	2 X 4	2 X 4			Joint 1 110.6 lbs. -19.5 lbs.	Joint 5 93.6 lbs. 3.1 lbs.	Joint 6 338.7 lbs. -111.4 lbs.	Joint 7 250.2 lbs. 54.1 lbs.	Joint 8 338.9 lbs. -111.5 lbs.
	1		9.00	0.00	VALLEY VA3 10-08-13 10-08-13	2 X 4	2 X 4			Joint 1 74.0 lbs. -89.0 lbs.	Joint 5 64.0 lbs. -71.6 lbs.	Joint 6 343.9 lbs. -118.1 lbs.	Joint 7 249.2 lbs. 35.8 lbs.	Joint 8 344.2 lbs. -118.3 lbs.
	1		9.00	0.00	VALLEY VA4 07-07-08 07-07-08	2 X 4	2 X 4			Joint 1 153.2 lbs. -23.7 lbs.	Joint 3 153.3 lbs. -29.6 lbs.	Joint 4 239.6 lbs. 20.8 lbs.		
	1		9.00	0.00	VALLEY VA5 04-06-02 04-06-02	2 X 4	2 X 4			Joint 1 83.4 lbs. -12.9 lbs.	Joint 3 83.3 lbs. -16.1 lbs.	Joint 4 130.3 lbs. 11.3 lbs.		

# Reaction Summary of Order





**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0423-1888
ORDER DATE	04/24/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SHEET	<b>Wellco Contractors, Inc.</b> PO Box 766 Spring Lake, NC 28390 (910) 436-3131	<b>JOB NAME:</b> Lot 97 Hidden Lakes North <b>MODEL:</b> TAG: Plan 4 <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 97</b> <b>SUBDIV:</b> Hidden Lakes North <b>JOB CATEGORY:</b>
	<b>Wellco Contractors</b> Spring Lake, NC 28390	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> BY    DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 05/10/23
	PLUMB		<b>GABLE STUDS</b>	16 IN. OC	JOBSITE 1	JOBSITE 1	<b>CUTTING</b> CQ 05/10/23

<b>ROOF TRUSSES</b>		<b>LOADING INFORMATION</b>		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)</b>						
				20.0,10.0,0.0,10.0	1.15							
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 3	Joint 4
	1	7.00	0.00	VALLEY VD1	08-10-15 08-10-15	2 X 4	2 X 4			166.2 lbs. -26.5 lbs.	166.1 lbs. -31.9 lbs.	299.4 lbs. 17.0 lbs.
	1	7.00	0.00	VALLEY VD2	04-10-15 04-10-15	2 X 4	2 X 4			82.1 lbs. -13.1 lbs.	82.1 lbs. -15.8 lbs.	147.5 lbs. 8.5 lbs.

<b>ITEMS</b>											
QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES						
			FT-IN-16								
8	Hangers, USP	HUS 26			SIMPSON (HUS26)						
1	Hangers, USP	HUS 410			SIMPSON (HUS410)						
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1						
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH						