

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0823-4325
ORDER DATE	08/11/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 35 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Rand 1.0 <b>DELIVERY INSTRUCTIONS:</b> 60 MILES ROUND TRIP	<b>LOT #</b> 35 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> _
	SHIPP TO	<b>Precision Custom Homes and</b> 16 Hancock Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3 Blue Water Ct.

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 08/12/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 08/11/23

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 ET1	25-03-00	25-03-00					Joint 22: 623.9 lbs. Joint 29: 740.6 lbs. Joint 30: 16.0 lbs. Joint 31: 143.9 lbs. Joint 32: 148.3 lbs. 321.6 lbs.    335.7 lbs.    -144.6 lbs.    42.8 lbs.    39.6 lbs.
	1	01-02-00 ET2	13-10-00	13-10-00					Joint 13: 3.9 lbs. Joint 14: 99.4 lbs. Joint 15: 153.0 lbs. Joint 16: 145.0 lbs. Joint 17: 147.1 lbs.
	1	01-02-00 ET3	10-04-00	10-04-00					Joint 10: 37.1 lbs. Joint 11: 122.0 lbs. Joint 12: 151.9 lbs. Joint 13: 145.3 lbs. Joint 14: 147.0 lbs.
	8	01-02-00 F1	25-03-00	25-03-00					Joint 19: 366.7 lbs. Joint 22: 1619.6 lbs. Joint 30: 880.5 lbs. -43.8 lbs.    763.5 lbs.    233.5 lbs.
	5	01-02-00 F2	17-03-08	17-03-08					Joint 15: 937.3 lbs. Joint 23: 931.1 lbs. 510.3 lbs.    454.3 lbs.
	1	01-02-00 F3	17-03-08	17-03-08					Joint 15: 1241.9 lbs. Joint 23: 1009.2 lbs. 878.6 lbs.    532.4 lbs.
	1	01-02-00 F4	13-06-08	13-06-08					Joint 12: 731.0 lbs. Joint 18: 724.8 lbs. 500.3 lbs.    288.5 lbs.
	4	01-02-00 F5	13-10-00	13-10-00					Joint 12: 740.8 lbs. Joint 18: 740.8 lbs. 497.0 lbs.    300.6 lbs.
	2	01-02-00 F6	10-04-00	10-04-00					Joint 7: 548.3 lbs. Joint 12: 548.3 lbs. 299.8 lbs.    299.8 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0823-4325
ORDER DATE	08/11/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 35 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Rand 1.0 <b>DELIVERY INSTRUCTIONS:</b> 60 MILES ROUND TRIP	<b>LOT #</b> 35 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> _
	SHIPP TO	<b>Precision Custom Homes and</b> 16 Hancock Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3 Blue Water Ct.

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 08/12/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 08/11/23

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS		
					LEFT	RIGHT	SIZE	LOCATION			
	4	01-02-00 F7	10-00-08	10-00-08					Joint 7 538.5 lbs. 301.2 lbs.	Joint 12 532.3 lbs. 285.6 lbs.	
	1	01-02-00 F8	03-03-08	03-03-08					Joint 5 459.3 lbs. 397.7 lbs.	Joint 8 500.0 lbs. 427.1 lbs.	
	1	01-02-00 F9	14-04-00	14-04-00					Joint 10 -103.6 lbs. -283.7 lbs.	Joint 13 4756.5 lbs. 4485.1 lbs.	Joint 20 2266.9 lbs. 2089.3 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	08-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	24-00-00		24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) BM2
8	Hangers, USP	MSH422			SIMPSON (THA422)

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0823-4324
ORDER DATE	08/11/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 35 Liberty Meadows <b>MODEL:</b> Roof <b>TAG:</b> Rand 1.0 <b>DELIVERY INSTRUCTIONS:</b> 60 MILES ROUND TRIP	<b>LOT #</b> 35 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> _
	SHIPP TO	<b>Precision Custom Homes and</b> 16 Hancock Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3 Blue Water Ct.

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 08/12/23
	PLUMB			JOBSITE	1	CUTTING	NB 08/11/23
	<b>GABLE STUDS</b>	24 IN. OC					

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	1	8.00	0.00	GABLE A1-GE	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 238.5 lbs. -58.3 lbs.	Joint 16 377.5 lbs. -64.3 lbs.	Joint 21 1200.5 lbs. -603.1 lbs.	Joint 22 298.5 lbs. -614.7 lbs.	Joint 23 159.2 lbs. -47.9 lbs.	
	5	8.00	0.00	COMMON A2	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1320.1 lbs. -70.6 lbs.	Joint 10 1320.2 lbs. -70.6 lbs.				
	8	8.00	0.00	COMMON A3	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08		Joint 2 1321.2 lbs. -70.7 lbs.	Joint 10 1250.1 lbs. -53.0 lbs.				
	1	8.00	0.00	GABLE A4-GE	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08		Joint 2 1236.8 lbs. -230.6 lbs.	Joint 13 1081.6 lbs. -194.7 lbs.				
	6	8.00	13.00	ROOF A5	29-07-00 29-07-00	2 X 6	2 X 6		01-02-08	Joint 1 964.0 lbs. -8.9 lbs.	Joint 11 1456.3 lbs. -185.6 lbs.				
	1	8.00	13.00	GABLE A6-GE	29-07-00 29-07-00	2 X 6	2 X 6		01-02-08	Joint 1 628.9 lbs. -29.7 lbs.	Joint 5 562.2 lbs. -82.2 lbs.	Joint 7 255.9 lbs. 8.8 lbs.	Joint 18 390.9 lbs. -80.1 lbs.	Joint 20 209.2 lbs. -289.5 lbs.	
	1	8.00	0.00	GABLE B1-GE	10-05-00 10-05-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 486.3 lbs. -116.9 lbs.	Joint 6 486.3 lbs. -116.9 lbs.				
	1	8.00	0.00	COMMON B2	10-05-00 10-05-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 486.3 lbs. -40.5 lbs.	Joint 4 486.3 lbs. -40.5 lbs.				
	1 2 Ply	8.00	0.00	COMMON B3	10-05-00 10-05-00	2 X 4	2 X 6			Joint 1 2555.9 lbs. -98.2 lbs.	Joint 3 3817.7 lbs. -207.0 lbs.	Joint 11 143.5 lbs. -68.4 lbs.	Joint 12 156.2 lbs. -110.9 lbs.	Joint 13 205.1 lbs. -160.2 lbs.	
	1	10.50	0.00	ATTIC C1-GE	21-04-00 21-04-00	2 X 8	2 X 10	01-02-08	01-02-08	Joint 2 1428.5 lbs. 12.2 lbs.	Joint 10 1428.5 lbs. 12.2 lbs.				
	4	10.50	0.00	ATTIC C2	21-04-00 21-04-00	2 X 8	2 X 10	01-02-08	01-02-08	Joint 2 1431.0 lbs. 137.0 lbs.	Joint 10 1431.0 lbs. 137.0 lbs.				

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS






REQ. QUOTE DATE	/ /	ORDER #	J0823-4324
ORDER DATE	08/11/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 35 Liberty Meadows <b>MODEL:</b> Roof <b>TAG:</b> Rand 1.0 <b>DELIVERY INSTRUCTIONS:</b> 60 MILES ROUND TRIP	<b>LOT #</b> 35 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> _
	<b>Precision Custom Homes and</b> 16 Hancock Ct. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 3 Blue Water Ct.	<b>PLAN SEAL DATE:</b> 8/11/23 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN					
	PLUMB					<b>LAYOUT</b>	NB 08/12/23
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1	<b>CUTTING</b>	NB 08/11/23

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	2	10.50	0.00	ATTIC C3	21-04-00 21-04-00	2 X 8	2 X 10	01-02-08		Joint 2      Joint 11 1411.8 lbs.      1363.2 lbs. 134.5 lbs.      157.7 lbs.
	1	10.50	0.00	GABLE D1-GE	05-00-00 05-00-00	2 X 6	2 X 6	01-02-08		Joint 2      Joint 6      Joint 7      Joint 8 265.4 lbs.      63.9 lbs.      190.3 lbs.      170.5 lbs. -50.8 lbs.      -39.5 lbs.      -126.3 lbs.      -237.4 lbs.
	4	10.50	0.00	MONOPITCH D2	05-00-00 05-00-00	2 X 6	2 X 6	01-02-08		Joint 2      Joint 5 263.4 lbs.      211.3 lbs. 45.8 lbs.      -100.9 lbs.
	1	8.00	0.00	VALLEY VB1	06-08-05 06-08-05	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 126.1 lbs.      126.1 lbs.      211.7 lbs. -19.9 lbs.      -24.5 lbs.      15.2 lbs.
	1	8.00	0.00	VALLEY VB2	02-08-05 02-08-05	2 X 4	2 X 4			Joint 1      Joint 3 72.0 lbs.      72.0 lbs. -3.8 lbs.      -3.8 lbs.

**ITEMS**

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
5	Hangers, USP	HUS 26			SIMPSON (HUS26)