	-						
	ROOF & FLOOR						
ComTech	TRUSSES & BEAMS						
Reilly Road Industrial Park P.O. Box 40408							
Fayetteville, N.C. 28	309 (910) 864-TRUS						

		DATE	JITISIZS FAGE I
REQ. QUOTE DATE	11	ORDER#	J0723-3614
ORDER DATE	07/13/23	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

TO

T

JOB NAME: Lot 4 Jones Creek LOT # 4 SUBDIV: Jones Creek MODEL: Roof TAG: Sinclair (200606B) JOB CATEGORY:

DELIVERY INSTRUCTIONS:

Signature Home Builders 73 Jones Creek Lane Lillington, NC

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:

DATE BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE 07/13/23 END CUT RETURN LAYOUT aw 07/13/23 Roof Order 07/13/23 **GABLE STUDS** 16 IN. OC JOBSITE JOBSITE 1 **CUTTING** aw NO

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0		_	RESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
PROFILE	QTY	PIT	СН	TYPE	20.0,10.0,0 BASE	_	U IBER	1.15 OVER	HANG	Ī				
PROFILE	PLY	TOP	ВОТ	ID	O/A		BOT	LEFT	RIGHT	REACTION	NS .			
	1	4.00	0.00	GABLE A1-GE	45-11-00 45-11-00	2 X 4	2 X 6	00-11-00	00-11-00	Joint 2 1999.2 lbs. -382.7 lbs.	Joint 29 222.9 lbs. 62.2 lbs.	Joint 31 342.9 lbs. -46.2 lbs.	Joint 32 1627.8 lbs. -937.1 lbs.	Joint 33 459.9 lbs. 53.0 lbs.
	6	6.00	0.00	COMMON A2	37-11-00 37-11-00	2 X 6	2 X 6		00-11-00	Joint 10 2102.7 lbs. -132.4 lbs.	Joint 16 1435.0 lbs. -69.3 lbs.			
	3	6.00	0.00	COMMON A3	37-11-00 37-11-00	2 X 6	2 X 6		00-11-00	Joint 10 2489.7 lbs. -156.8 lbs.	Joint 15 1053.2 lbs. -71.8 lbs.			
	1	6.00	0.00	COMMON A4	33-11-00 33-11-00	2 X 6	2 X 6			Joint 1 1313.3 lbs. -94.3 lbs.	Joint 8 1102.0 lbs. -89.1 lbs.	Joint 9 732.0 lbs. 22.0 lbs.		
	11	6.00	0.00	COMMON A6	33-11-00 33-11-00	2 X 6	2 X 6	00-11-00		Joint 2 1357.1 lbs. -106.8 lbs.	Joint 9 1102.5 lbs. -88.6 lbs.	Joint 10 730.3 lbs. 21.4 lbs.		
	1	6.00	0.00	GABLE A7-GE	33-11-00 33-11-00	2 X 6	2 X 6	00-11-00		Joint 2 188.4 lbs. -11.2 lbs.	Joint 21 45.7 lbs. -9.8 lbs.	Joint 22 128.2 lbs. -66.0 lbs.	Joint 23 166.7 lbs. -71.4 lbs.	Joint 24 159.7 lbs. -70.7 lbs.
	1	4.00	0.00	ROOF B1-GE	41-11-00 41-11-00	2 X 4	2 X 6	00-11-00	00-11-00	Joint 2 131.1 lbs. -83.4 lbs.	Joint 25 145.6 lbs. 4.9 lbs.	Joint 27 195.2 lbs. -100.5 lbs.	Joint 28 149.8 lbs. -64.8 lbs.	Joint 29 162.1 lbs. -69.6 lbs.
	6	4.00	0.00	ROOF B2	41-11-00 41-11-00	2 X 4	2 X 6	00-11-00	00-11-00	Joint 2 1998.2 lbs. -118.6 lbs.	Joint 9 1998.6 lbs. -110.4 lbs.			
	1	10.00	0.00	COMMON D1-GE	23-11-00 23-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 256.1 lbs. -114.0 lbs.	Joint 16 221.6 lbs. -47.4 lbs.	Joint 18 209.4 lbs. -186.5 lbs.	Joint 19 181.0 lbs. -108.7 lbs.	Joint 20 183.1 lbs. -110.4 lbs.
	5	10.00	0.00	COMMON D2	23-11-00 23-11-00	2 X 6	2 X 6			Joint 1 1177.3 lbs. -38.3 lbs.	Joint 5 1177.3 lbs. -38.3 lbs.			
	1 2 Ply	10.00	0.00	COMMON D3	23-11-00 23-11-00	2 X 6	2 X 8			Joint 1 7133.4 lbs. -610.3 lbs.	Joint 5 7802.9 lbs. -669.5 lbs.			

			DATE	77/13/23 PAGE 2
Reaction Summary of Order	REQ. QUOTE DATE	11	ORDER#	J0723-3614
^	ORDER DATE	07/13/23	QUOTE #	
	DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
ROOF & FLOOR	DATE OF INVOICE	1.1	CUSTOMED DO #	

ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	11	ORDER#	J0723-3614
ORDER DATE	07/13/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

LOT # 4 JOB NAME: Lot 4 Jones Creek SUBDIV: Jones Creek MODEL:Roof TAG: Sinclair (200606B) JOB CATEGORY:

DELIVERY INSTRUCTIONS:

Signature Home Builders 73 Jones Creek Lane Lillington, NC

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE:

RV DATE

BUILDING DEPARTMENT	OVERHA	ANG INFO	HEEL HEIGHT	00-06-08	R	EQ.	LAYOUTS		REQ.	EN	GINEERING		QUOTE	aw	07/13/23
Roof Order	END CUT	RETURN											LAYOUT	aw	07/13/23
-		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	aw	07/13/23

ROOF TRUSSES LOADING INFORMATION					TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP	IBER BOT	OVER	HANG RIGHT	REACTIO	NS			
	1	6.00	0.00	GABLE E1-GE	18-06-00 18-06-00			00-11-00	00-11-00	Joint 2 783.0 lbs. -211.4 lbs.	Joint 10 783.0 lbs. -211.4 lbs.			
	1	6.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 783.0 lbs. -164.8 lbs.	Joint 4 783.0 lbs. -164.8 lbs.	Joint 8 1103.5 lbs. -120.5 lbs.	Joint 14 1906.0 lbs. -170.5 lbs.	
	1	6.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 784.3 lbs. -165.1 lbs.	Joint 4 728.7 lbs. -160.4 lbs.			
	3	6.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 730.0 lbs. -160.8 lbs.	Joint 3 730.0 lbs. -160.8 lbs.			
\triangle	1	10.00	0.00	VALLEY VD-1	09-03-05 09-03-05	2 X 4	2 X 4			Joint 1 182.6 lbs. -20.0 lbs.	Joint 3 182.6 lbs. -27.9 lbs.	Joint 4 318.5 lbs. 10.0 lbs.		
	1	10.00	0.00	VALLEY VD-2	06-10-08 06-10-08	2 X 4	2 X 4			Joint 1 142.2 lbs. -21.4 lbs.	Joint 3 142.2 lbs. -27.1 lbs.	Joint 4 207.4 lbs. 21.2 lbs.		
	1	10.00	0.00	VALLEY VD-3	04-05-12 04-05-12	2 X 4	2 X 4			Joint 1 169.8 lbs. -17.1 lbs.	Joint 3 86.7 lbs. -16.5 lbs.	Joint 4 126.4 lbs. 12.9 lbs.	Joint 7 149.9 lbs. 20.6 lbs.	Joint 8 406.9 lbs. -103.1 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES			
	I	1		ı				
12	Hangers, USP	HUS 26			SIMPSON (HUS26)			
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		HDR-1 x 3			
2	LVI Booms (Sized)		24.00.00		CDH			