



**Date:** May 28, 2024

**To:** LGI Homes  
2626 Glenwood Ave, Suite 550  
Raleigh, NC 27608

**Re:** Framing Item  
Lot 21 Atherstone – 123 Taverners Lane (Angier, NC 27501)

The client referenced above requests **Queen City Consulting and Design, PLLC** to evaluate framing items at the address referenced above. The structural plans were provided by Queen City Consulting and Design, and sealed by Christopher T. Blackwell on January 20, 2024. All orientations in the report reference directions as if the reader is viewing the front of the house from the street.

**Observations:**


Contractor has installed the front to back stair header shifted approximately 3.5" towards the rear of the home.

**Conclusions**

Based on our review, the contractor shall install (2) full height studs under the front end of the installed front to back stair header to adequately support the anticipated loading conditions.

We greatly appreciate the opportunity to provide structural engineering services on your project. Please reach out if you have any questions regarding this report or if we may be of further service.

Sincerely,  
**Matthew Benfield, P.E.**



*Alteration of this seal is a violation of the provisions set forth by the local board of engineering and shall result in legal action by local authorities.  
These services are confidential in nature, and this report will not be released to any other party without your express consent. The use of this engineering work is limited to the express purpose for which it was commissioned, and it may not be reused, copied or distributed for any other purpose without the express written permission of Queen City Consulting and Design.*