## **Reaction Summary of Order**

**ROOF & FLOOR** 

ComTech| TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	01/10/20 1 / OL 1
REQ. QUOTE DATE	//	ORDER #	J0723-3546
ORDER DATE	07/11/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006409
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Stone Perry	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT		SALES REP	Scot Duncan
JOBSITE PHONE #		SALES AREA	Marshall Naylor

Caviness & Cates Building & 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503

T O

T

JOB NAME: Lot 155 Crossing @ Anderson Cr **LOT #** 155 SUBDIV: Crossing @ Anderson Cr MODEL:32000 TAG: CC-2680 F LF2,CR,RP,NO JOB CATEGORY: \_

**DELIVERY INSTRUCTIONS:** 

Caviness & Cates Building & 333 Timber Skip Dr. Cameron, NC

**SPECIAL INSTRUCTIONS:** 

PLAN SEAL DATE: 3/3/2023 DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-03 REQ. LAYOUTS QUOTE **REQ. ENGINEERING** LAYOUT WM END CUT RETURN 07/17/23 Roof Order 1 **CUTTING** WM 07/17/23 **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE NO LOADING TCLL-TCDL-BCLL-BCDL STRESS INCR.

ROOF TRUSSES			DADING FORMATION	TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
DD 0511 5	QTY	DIT	CH	TYPE	BASE LUMBER		i —	LIANG	ANG					
PROFILE	PLY	TOP	ВОТ	ID	O/A	TOP	BOT	LEFT	HANG RIGHT	REACTIO	NS			
	6	3.00	0.00	ROOF A1	54-00-00 54-00-00			00-10-08		Joint 2 5.0 lbs. -157.3 lbs.	Joint 11 243.1 lbs. -105.6 lbs.	Joint 12 2655.8 lbs. -261.7 lbs.	Joint 19 1857.7 lbs. -291.3 lbs.	
	1	3.00	0.00	GABLE A1GE	54-00-00 54-00-00	2 X 6	2 X 6	00-10-08		Joint 2 191.1 lbs. -65.4 lbs.	Joint 29 122.9 lbs. 12.6 lbs.	Joint 30 276.7 lbs. -160.2 lbs.	Joint 31 118.2 lbs. -61.6 lbs.	Joint 32 168.0 lbs. -85.9 lbs.
	8	6.00	0.00	COMMON B1	39-00-00 39-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 1768.2 lbs. -210.0 lbs.	Joint 8 1768.2 lbs. -210.0 lbs.			
	1	6.00	0.00	GABLE B1GE	39-00-00 39-00-00	2 X 4	2 X 6	00-10-08	00-10-08	Joint 2 151.0 lbs. -32.0 lbs.	Joint 24 123.2 lbs. -5.6 lbs.	Joint 26 132.1 lbs. -94.1 lbs.	Joint 27 165.7 lbs. -89.5 lbs.	Joint 28 158.6 lbs. -85.6 lbs.
	6	6.00	0.00	COMMON B2	38-09-00 38-09-00	2 X 6	2 X 6	00-10-08		Joint 2 1777.9 lbs. -209.6 lbs.	Joint 8 1738.0 lbs. -193.4 lbs.			
	1	6.00	0.00	GABLE B2GE	38-09-00 38-09-00	2 X 4	2 X 6	00-10-08		Joint 2 183.1 lbs. -23.6 lbs.	Joint 22 129.7 lbs. 22.6 lbs.	Joint 23 265.0 lbs. -166.8 lbs.	Joint 24 120.2 lbs. -62.5 lbs.	Joint 25 169.8 lbs. -91.9 lbs.
	1	10.00	0.00	COMMON C1	22-00-00 22-00-00	2 X 6	2 X 6		00-10-08	Joint 1 1215.9 lbs. -91.7 lbs.	Joint 9 1259.8 lbs. -104.7 lbs.			
	1	10.00	0.00	GABLE C1GE	22-00-00 22-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 267.2 lbs. -98.1 lbs.	Joint 14 222.0 lbs. -32.2 lbs.	Joint 16 287.0 lbs. -258.7 lbs.	Joint 17 161.3 lbs. -103.7 lbs.	Joint 18 198.0 lbs. -153.4 lbs.
	5	10.00	0.00	COMMON C2	22-00-00 22-00-00	2 X 6	2 X 6			Joint 1 1216.4 lbs. -91.8 lbs.	Joint 9 1216.4 lbs. -91.8 lbs.			
	1 2 Ply	10.00	0.00	COMMON C3	22-00-00 22-00-00	2 X 6	2 X 6			Joint 1 1896.1 lbs. -293.5 lbs.	Joint 8 2945.6 lbs. -613.0 lbs.			
	3	3.00	0.00	MONOPITCH D1	11-00-00 11-00-00	2 X 6	2 X 6	00-10-08		Joint 2 389.3 lbs. -190.8 lbs.	Joint 6 522.8 lbs. -203.8 lbs.			

			DATE	07/18/23 PAGE 2
Reaction Summary of Order	REQ. QUOTE DATE	11	ORDER#	J0723-3546
^	ORDER DATE	07/11/23	QUOTE #	
	DELIVERY DATE	11	CUSTOMER ACCT #	0000006409
ROOF & FLOOR	DATE OF INVOICE	11	CUSTOMER PO #	
ComTech TRUSSES & BEAMS	ORDERED BY	Stone Perry	INVOICE #	
Reilly Road Industrial Park P.O. Box 40408	COUNTY	Harnett	TERMS	
Fayetteville, N.C. 28309 (910) 864-TRUS	SUPERINTENDANT		SALES REP	Scot Duncan
	JOBSITE PHONE #		SALES AREA	Marshall Naylor

	Caviness & Cates Building &
SOL	639 Executive Place Suite 400
T O	639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503
S H	Caviness & Cates Building &
S H I P	Caviness & Cates Building & 333 Timber Skip Dr.

JOB NAME: Lot 155 Crossing @ Anderson Cr SUBDIV: Crossing @ Anderson Cr **LOT #** 155 MODEL:32000 TAG: CC-2680 F LF2,CR,RP,NO JOB CATEGORY: \_

DELIVERY INSTRUCTIONS:

SPECIAL INSTRUCTIONS:

PLAN SEAL DATE: 3/3/2023 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO		<b>OVERHANG INFO</b>		HEEL HEIGHT	00-04-03 <b>REQ. LAYOUTS</b>		REQ. ENGINEERING			QUOTE		11
Roof Order	END CUT	RETURN									LAYOUT	WM	07/17/23
		NO	GABLE STUDS	24 IN. OC		JOBSITE	1		JOBSITE	1	CUTTING	WM	07/17/23

ROOF T	RUS	SES		ADING FORMATION	TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15			I ROUF IRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A		BER	OVER LEFT	HANG RIGHT	REACTIONS				
	1	10.00	0.00	GABLE E1GE	13-00-00 13-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 182.8 lbs. -46.2 lbs.	Joint 8 164.1 lbs. -10.8 lbs.	Joint 10 243.6 lbs. -199.5 lbs.	Joint 11 174.9 lbs. -106.8 lbs.	Joint 12 144.7 lbs. 29.4 lbs.
	1 2 Ply	10.00	0.00	HIP TRUSS E2	13-00-00 13-00-00	2 X 6	2 X 10			Joint 1 5142.8 lbs. -609.3 lbs.	Joint 3 6057.1 lbs. -716.4 lbs.			
$\triangle$	1	10.00	0.00	VALLEY VE1	11-03-09 11-03-09	2 X 4	2 X 4			Joint 1 93.4 lbs. -78.1 lbs.	Joint 5 73.9 lbs. -56.4 lbs.	Joint 6 339.9 lbs. -157.6 lbs.	Joint 7 240.8 lbs. 32.4 lbs.	Joint 8 340.2 lbs. -157.7 lbs.
	1	10.00	0.00	VALLEY VE2	08-10-12 08-10-12	2 X 4	2 X 4			Joint 1 187.1 lbs. -40.1 lbs.	Joint 3 187.1 lbs. -48.3 lbs.	Joint 4 272.9 lbs. 10.2 lbs.		
	1	10.00	0.00	VALLEY VE3	06-05-15 06-05-15	2 X 4	2 X 4			Joint 1 227.6 lbs. -24.6 lbs.	Joint 3 227.6 lbs. -24.6 lbs.			
	1	10.00	0.00	VALLEY VE4	04-01-02 04-01-02	2 X 4	2 X 4			Joint 1 131.6 lbs. -14.2 lbs.	Joint 3 131.6 lbs. -14.2 lbs.			

## **ITEMS**

QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	HTW20			SIMPSON (HTS20)
6	Hangers, USP	HUS 26			SIMPSON (HUS26)
4	Wholesale	W-LVL, 1-3/4" x 9-1/4"	13-00-00		RPB1 \ RP LVL's