## **Reaction Summary of Order**

**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		DATE	00/30/23 FAGE I
REQ. QUOTE DATE	11	ORDER#	J0823-4773
ORDER DATE	08/30/23	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

SOLD

TO

JOB NAME: 245 Mamie Upchurch Rd **LOT #** 99 SUBDIV: South Creek JOB CATEGORY:

TAG: Magnolia - G.R./ 3rd. Car MODEL:Roof

**DELIVERY INSTRUCTIONS:** 

**Signature Home Builders** 245 Mamie Upchurch Road Lillington, NC

SPECIAL INSTRUCTIONS:

Copied from Lot 99 South Creek (J0623-3286)

PLAN SEAL DATE:

								. DI	DATE
<b>BUILDING DEPARTMENT</b>	OVERHA	ANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	HH	08/30/23
Roof Order	END CUT	RETURN			NONE	NONE	LAYOUT		11
		NO	GABLE STUDS	16 IN. OC	NONE	NONE	CUTTING	HH	08/30/23
ROOF TRUSSES LOADING			TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INC	ROOF TRUSS	SPACING: 24.0 IN. O.C.	(TYP.)		

				FORMATION	20.0,10.0,0	20.0,10.0,0.0,10.0 1.15		ROOF TROOF OF ACING, 24.0 IN. O.O. (111.)						
PROFILE	QTY PLY	PIT TOP	CH	TYPE ID	BASE O/A		BOT			REACTIO	 NS			
	3	10.00	0.00	ATTIC	28-03-00 28-03-00			LEFT 00-11-00	RIGHT	Joint 2 1705.1 lbs. 214.6 lbs.	Joint 13 1300.5 lbs. 113.2 lbs.	Joint 14 944.4 lbs. -14.1 lbs.		
	3	10.00	0.00	ATTIC A01A	28-03-00 27-11-08	2 X 6	2 X 12	200-11-00		Joint 2 1810.5 lbs. 248.0 lbs.	Joint 13 1863.4 lbs. 303.6 lbs.			
	1	10.00	0.00	GABLE A01AG	28-03-00 27-11-08	2 X 6	2 X 12	00-11-00		Joint 2 521.8 lbs. -89.5 lbs.	Joint 16 980.3 lbs. -88.2 lbs.	Joint 17 178.2 lbs. -559.4 lbs.	Joint 18 -174.0 lbs. -1354.7 lbs.	Joint 19 2135.9 lbs. 297.1 lbs.
	1 2 Ply	10.00	0.00	ATTIC A02	28-03-00 28-03-00	2 X	2 X 12	00-11-00		Joint 2 7190.0 lbs. 1003.3 lbs.	Joint 13 6087.9 lbs. 1003.1 lbs.			
	1 2 Ply	10.00	0.00	ATTIC A02A	28-03-00 27-11-08	2 X	2 X 12	00-11-00		Joint 2 7126.0 lbs. 992.8 lbs.	Joint 13 6042.9 lbs. 1003.9 lbs.			
$\triangle$	2	10.00	0.00	COMMON B01	25-11-08 25-11-08	2 X 6	2 X 6	00-10-08		Joint 2 523.8 lbs. -20.7 lbs.	Joint 8 503.3 lbs. 7.7 lbs.	Joint 10 1244.2 lbs. -32.4 lbs.		
$\triangle$	1 2 Ply	10.00	0.00	COMMON B01GR	25-11-08 25-11-08	2 X 6	2 X 8	00-10-08		Joint 2 438.7 lbs. -101.6 lbs.	Joint 8 1066.5 lbs. 166.3 lbs.	Joint 10 2110.3 lbs. 234.4 lbs.		
	1	10.00	0.00	KINGPOST B01SG	25-11-08 25-11-08	2 X 6	2 X 6	00-10-08		Joint 2 735.4 lbs. -43.6 lbs.	Joint 15 378.5 lbs. -131.0 lbs.	Joint 16 163.1 lbs. -182.4 lbs.	Joint 17 183.9 lbs. -94.2 lbs.	Joint 18 169.6 lbs. -88.0 lbs.
	6	4.00	0.00	ROOF C01	23-11-00 23-11-00	2 X 6	2 X 6	00-11-00		Joint 2 996.2 lbs. -55.9 lbs.	Joint 10 1021.3 lbs. -3.7 lbs.			
	1	4.00	0.00	GABLE C01GE	23-11-00 23-11-00	2 X 6	2 X 6	00-11-00		Joint 2 162.6 lbs. -14.1 lbs.	Joint 14 104.7 lbs. 1.2 lbs.	Joint 15 244.6 lbs. -135.7 lbs.	Joint 16 161.7 lbs. -70.3 lbs.	Joint 17 141.5 lbs. 40.0 lbs.
	6	4.00	0.00	ROOF C02	23-11-00 21-04-00	2 X 6	2 X 6	00-11-00		Joint 2 884.6 lbs. -51.2 lbs.	Joint 12 956.8 lbs. -16.8 lbs.			

## **Reaction Summary of Order ROOF & FLOOR** ComTech TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

	DATE	0/00/20 TAGE 2
1 1	ORDER#	J0823-4773
08/30/23	QUOTE #	
11	CUSTOMER ACCT#	0000006897
1 1	CUSTOMER PO#	
Chris Sherrod	INVOICE #	
Harnett	TERMS	
Chris Sherrod	SALES REP	Anthony Williams
(910) 985-1136	SALES AREA	Hampton Horrocks
	/ / / / Chris Sherrod Harnett Chris Sherrod	/ /         ORDER #           08/30/23         QUOTE #           / /         CUSTOMER ACCT #           / /         CUSTOMER PO #           Chris Sherrod         INVOICE #           Harnett         TERMS           Chris Sherrod         SALES REP

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 (910) 892-9299

Lillington, NC

**ROOF TRUSSES** 

TO

JOB NAME: 245 Mamie Upchurch Rd

**LOT #** 99 **SUBDIV:** South Creek

TAG: Magnolia - G.R./ 3rd. Car JOB CATEGORY:

**DELIVERY INSTRUCTIONS:** 

MODEL:Roof

Signature Home Builders 245 Mamie Upchurch Road

LOADING

SPECIAL INSTRUCTIONS:

Copied from Lot 99 South Creek (J0623-3286)

TCLL-TCDL-BCLL-BCDL STRESS INCR.

PLAN SEAL DATE:

								BY	DATE
<b>BUILDING DEPARTMENT</b>	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	HH	08/30/23
Roof Order	END CUT	RETURN			NONE	NONE	LAYOUT		11
		NO	GABLE STUDS	16 IN. OC	NONE	NONE	CUTTING	HH	08/30/23

ROOF T	RUS	SES	IN	FORMATION	20.0,10.0,0		_	1.15	RO	OF TRUSS S	<b>PACING:</b> 24.0	IN. O.C. (TYP	·.)	
PROFILE	QTY	PIT	СН	TYPE	BASE	_	UBER		HANG	5546516				
TROTILL	PLY	TOP	вот	ID	O/A	TOP	BOT	LEFT	RIGHT	REACTIO	NS			
	1	4.00	0.00	GABLE C02GE	23-11-00 21-04-00	2 X 6	2 X 6	00-11-00		Joint 2 157.1 lbs. -4.4 lbs.	Joint 14 65.9 lbs. -27.8 lbs.	Joint 15 177.5 lbs. -84.8 lbs.	Joint 16 152.4 lbs. 16.0 lbs.	Joint 17 165.4 lbs. -33.9 lbs.
	1	11.75	0.00	ATTIC D01	22-03-08 22-03-08	2 X 6	2 X 10	00-11-00	00-11-00	Joint 2 1424.8 lbs. 193.7 lbs.	Joint 10 1424.8 lbs. 193.7 lbs.			
	1	11.75	0.00	GABLE D01GE	22-03-08 22-03-08	2 X 6	2 X 10	00-11-00	00-11-00	Joint 2 541.9 lbs. -17.8 lbs.	Joint 16 538.6 lbs. -11.4 lbs.	Joint 18 109.4 lbs. -196.1 lbs.	Joint 19 235.0 lbs. -96.5 lbs.	Joint 20 -154.8 lbs. -1068.3 lbs.
	6	11.75	0.00	ATTIC D02	22-03-08 22-03-08	2 X 6	2 X 10	00-11-00		Joint 2 1425.6 lbs. 193.7 lbs.	Joint 10 1373.9 lbs. 201.9 lbs.			
	1	11.75	0.00	ATTIC D03	22-03-08 22-03-08	2 X 6	2 X 10	)		Joint 1 1375.0 lbs. 201.6 lbs.	Joint 9 1375.0 lbs. 201.6 lbs.			
	1	10.00	0.00	COMMON E01	14-04-00 14-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 658.4 lbs. -38.9 lbs.	Joint 4 658.4 lbs. -38.9 lbs.			
	1	10.00	0.00	GABLE E01SG	14-04-00 14-04-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 658.4 lbs. -77.5 lbs.	Joint 4 658.4 lbs. -77.5 lbs.			
$\triangle$	5	10.00	0.00	COMMON G01	21-11-00 21-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 919.0 lbs. -2.1 lbs.	Joint 6 919.0 lbs. -2.1 lbs.			
	1	10.00	0.00	GABLE G01GE	21-11-00 21-11-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 190.5 lbs. -89.5 lbs.	Joint 14 159.4 lbs. -40.9 lbs.	Joint 16 135.6 lbs. -88.6 lbs.	Joint 17 183.0 lbs. -90.9 lbs.	Joint 18 174.9 lbs. -86.1 lbs.
۵	6	10.00	0.00	JACK-CLOSED J07	06-08-08 06-08-08	2 X 4	2 X 6			Joint 3 301.5 lbs. -176.4 lbs.	Joint 4 257.3 lbs. 75.1 lbs.			
4	1	10.00	0.00	GABLE J07GE	06-08-08 06-08-08	2 X 6	2 X 6			Joint 2 562.8 lbs. -103.3 lbs.	Joint 6 113.9 lbs. -190.8 lbs.	Joint 7 1068.2 lbs. 55.3 lbs.	Joint 8 361.3 lbs. -654.7 lbs.	Joint 9 532.1 lbs. -140.5 lbs.

**ROOF & FLOOR** ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	11	ORDER#	J0823-4773
ORDER DATE	08/30/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Hampton Horrocks

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546

Lillington, NC

JOB NAME: 245 Mamie Upchurch Rd **LOT #** 99 **SUBDIV:** South Creek MODEL:Roof TAG: Magnolia - G.R./ 3rd. Car JOB CATEGORY:

**DELIVERY INSTRUCTIONS:** 

(910) 892-9299 Signature Home Builders

SPECIAL INSTRUCTIONS:

245 Mamie Upchurch Road Copied from Lot 99 South Creek (J0623-3286)

**PLAN SEAL DATE:** 

·								BY	DATE
<b>BUILDING DEPARTMENT</b>	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	HH	08/30/23
Roof Order	END CUT	RETURN			NONE	NONE	LAYOUT		11
		NO	GABLE STUDS	16 IN. OC	NONE	NONE	CUTTING	HH	08/30/23

ROOF T	RUS	SES		DADING FORMATION	20.03,10.03,0.03,10.0			10.0,0.0,10.0 1.15 ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
PROFILE	QTY PLY	<b>PIT</b> TOP	CH BOT	TYPE ID	BASE O/A		BOT	OVER LEFT	HANG RIGHT	REACTIO	NS					
	8	2.50	0.00	MONOPITCH M01	12-00-00 12-00-00		2 X 6	00-10-08		Joint 2 528.4 lbs. -156.0 lbs.	Joint 5 463.3 lbs. -138.1 lbs.					
	1	2.50	0.00	GABLE M01SG	12-00-00 12-00-00		2 X 6	00-10-08		Joint 2 528.4 lbs. -236.3 lbs.	Joint 5 463.3 lbs. -211.2 lbs.					
	8	10.00	0.00	PIGGYBACK PB01	05-11-03 05-11-03	2 X 4	2 X 4			Joint 2 164.0 lbs. -17.3 lbs.	Joint 4 164.1 lbs. -22.6 lbs.	Joint 6 196.4 lbs. 29.8 lbs.				
	1	10.00	0.00	GABLE PB01GE	05-11-03 05-11-03	2 X 4	2 X 4			Joint 2 65.8 lbs. -20.5 lbs.	Joint 6 58.0 lbs. -7.3 lbs.	Joint 8 166.2 lbs. -90.8 lbs.	Joint 9 112.1 lbs. 28.6 lbs.	Joint 10 167.1 lbs. -91.8 lbs.		

## **ITEMS**

QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)
6	Hangers, USP	JUS26			SIMPSON (LUS26)
1	Hangers USP	THDH28-2	<u> </u>		SIMPSON (HGUS28-2)