

Reaction Summary of Order






























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0923-4924
ORDER DATE	09/06/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Liberty Meadows MODEL: Floor TAG: Rand 1.0 DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 57 SUBDIV: Liberty Meadows JOB CATEGORY: _
	Precision Custom Homes and 57 Rush Ln. Cameron, NC	SPECIAL INSTRUCTIONS: Like 35 Liberty Meadows	PLAN SEAL DATE: 9/6/23

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Floor Order	END CUT	RETURN				LAYOUT	NB 09/13/23
	PLUMB			JOBSITE 1	JOBSITE 1	CUTTING	NB 09/06/23

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 ET1	25-03-00	25-03-00					Joint 22 623.9 lbs. 321.6 lbs.	Joint 29 740.6 lbs. 335.7 lbs.	Joint 30 16.0 lbs. -144.6 lbs.	Joint 31 143.9 lbs. 42.8 lbs.	Joint 32 148.3 lbs. 39.6 lbs.
	1	01-02-00 ET2	13-10-00	13-10-00					Joint 13 3.9 lbs.	Joint 14 99.4 lbs.	Joint 15 153.0 lbs.	Joint 16 145.0 lbs.	Joint 17 147.1 lbs.
	1	01-02-00 ET3	10-04-00	10-04-00					Joint 10 37.1 lbs.	Joint 11 122.0 lbs.	Joint 12 151.9 lbs.	Joint 13 145.3 lbs.	Joint 14 147.0 lbs.
	8	01-02-00 F1	25-03-00	25-03-00					Joint 19 366.7 lbs. -43.8 lbs.	Joint 22 1619.6 lbs. 763.5 lbs.	Joint 30 880.5 lbs. 233.5 lbs.		
	5	01-02-00 F2	17-03-08	17-03-08					Joint 15 937.3 lbs. 510.3 lbs.	Joint 23 931.1 lbs. 454.3 lbs.			
	1	01-02-00 F3	17-03-08	17-03-08					Joint 15 1241.9 lbs. 878.6 lbs.	Joint 23 1009.2 lbs. 532.4 lbs.			
	1	01-02-00 F4	13-06-08	13-06-08					Joint 12 731.0 lbs. 500.3 lbs.	Joint 18 724.8 lbs. 288.5 lbs.			
	4	01-02-00 F5	13-10-00	13-10-00					Joint 12 740.8 lbs. 497.0 lbs.	Joint 18 740.8 lbs. 300.6 lbs.			
	2	01-02-00 F6	10-04-00	10-04-00					Joint 7 548.3 lbs. 299.8 lbs.	Joint 12 548.3 lbs. 299.8 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-4924
ORDER DATE	09/06/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Liberty Meadows MODEL: Floor TAG: Rand 1.0 DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 57 SUBDIV: Liberty Meadows JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and 57 Rush Ln. Cameron, NC	SPECIAL INSTRUCTIONS: Like 35 Liberty Meadows

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 09/13/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 09/06/23

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	4	01-02-00 F7	10-00-08	10-00-08					Joint 7 Joint 12 538.5 lbs. 532.3 lbs. 301.2 lbs. 285.6 lbs.
	1	01-02-00 F8	03-03-08	03-03-08					Joint 5 Joint 8 459.3 lbs. 500.0 lbs. 397.7 lbs. 427.1 lbs.
	1	01-02-00 F9	14-04-00	14-04-00					Joint 10 Joint 13 Joint 20 -103.6 lbs. 4756.5 lbs. 2266.9 lbs. -283.7 lbs. 4485.1 lbs. 2089.3 lbs.

ITEMS						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
13	Hangers, USP	HUS 410			SIMPSON (HUS410)	
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH	
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	08-00-00		BM1	
2	LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	24-00-00		24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) BM2	
8	Hangers, USP	MSH422			SIMPSON (THA422)	

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-4923
ORDER DATE	09/06/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SHEET	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Liberty Meadows MODEL: Roof TAG: Rand 1.0 DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 57 SUBDIV: Liberty Meadows JOB CATEGORY: _
	Precision Custom Homes and 54 Rush Ln. Cameron, NC	SPECIAL INSTRUCTIONS: Like 35 Liberty Meadows	PLAN SEAL DATE: 9/6/23 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 09/13/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 09/06/23

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 16	Joint 21	Joint 22	Joint 23
	1	8.00	0.00	GABLE A1-GE	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 238.5 lbs. -58.3 lbs.	Joint 16 377.5 lbs. -64.3 lbs.	Joint 21 1200.5 lbs. -603.1 lbs.	Joint 22 298.5 lbs. -614.7 lbs.	Joint 23 159.2 lbs. -47.9 lbs.
	5	8.00	0.00	COMMON A2	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 523.5 lbs. -95.6 lbs.	Joint 10 1320.2 lbs. -70.6 lbs.	Joint 11 1322.4 lbs. -338.3 lbs.	Joint 15 2681.6 lbs. -545.2 lbs.	
	8	8.00	0.00	COMMON A3	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08		Joint 2 1321.2 lbs. -70.7 lbs.	Joint 10 1250.1 lbs. -53.0 lbs.			
	1	8.00	0.00	GABLE A4-GE	25-07-00 25-07-00	2 X 6	2 X 6	01-02-08		Joint 2 1236.8 lbs. -230.6 lbs.	Joint 13 1081.6 lbs. -194.7 lbs.			
	6	8.00	13.00	ROOF A5	29-07-00 29-07-00	2 X 6	2 X 6		01-02-08	Joint 1 964.0 lbs. -8.9 lbs.	Joint 11 1456.3 lbs. -185.6 lbs.			
	1	8.00	13.00	GABLE A6-GE	29-07-00 29-07-00	2 X 6	2 X 6		01-02-08	Joint 1 165.5 lbs. -138.1 lbs.	Joint 18 390.9 lbs. -80.1 lbs.	Joint 20 209.2 lbs. -289.5 lbs.	Joint 21 174.3 lbs. -109.6 lbs.	Joint 22 170.9 lbs. -439.9 lbs.
	1	8.00	0.00	GABLE B1-GE	10-05-00 10-05-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 486.3 lbs. -116.9 lbs.	Joint 6 486.3 lbs. -116.9 lbs.			
	1	8.00	0.00	COMMON B2	10-05-00 10-05-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 486.3 lbs. -40.5 lbs.	Joint 4 486.3 lbs. -40.5 lbs.			
	1 2 Ply	8.00	0.00	COMMON B3	10-05-00 10-05-00	2 X 4	2 X 6			Joint 1 2770.4 lbs. -154.2 lbs.	Joint 3 3817.7 lbs. -207.0 lbs.			
	1	10.50	0.00	ATTIC C1-GE	21-04-00 21-04-00	2 X 8	2 X 10	01-02-08	01-02-08	Joint 2 1428.5 lbs. 12.2 lbs.	Joint 10 1428.5 lbs. 12.2 lbs.			
	4	10.50	0.00	ATTIC C2	21-04-00 21-04-00	2 X 8	2 X 10	01-02-08	01-02-08	Joint 2 1431.0 lbs. 137.0 lbs.	Joint 10 1431.0 lbs. 137.0 lbs.			

Reaction Summary of Order








ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0923-4923
ORDER DATE	09/06/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 57 Liberty Meadows MODEL: Roof TAG: Rand 1.0 DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 57 SUBDIV: Liberty Meadows JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and 54 Rush Ln. Cameron, NC	SPECIAL INSTRUCTIONS: Like 35 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN					
	PLUMB					LAYOUT	NB 09/13/23
	GABLE STUDS	24 IN. OC		JOBSITE	1	CUTTING	NB 09/06/23

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	2	10.50	0.00	ATTIC C3	21-04-00 21-04-00	2 X 8	2 X 10	01-02-08		Joint 2 Joint 11 1411.8 lbs. 1363.2 lbs. 134.5 lbs. 157.7 lbs.
	1	10.50	0.00	GABLE D1-GE	05-00-00 05-00-00	2 X 6	2 X 6	01-02-08		Joint 2 Joint 6 Joint 7 Joint 8 265.4 lbs. 63.9 lbs. 190.3 lbs. 170.5 lbs. -50.8 lbs. -39.5 lbs. -126.3 lbs. -237.4 lbs.
	4	10.50	0.00	MONOPITCH D2	05-00-00 05-00-00	2 X 6	2 X 6	01-02-08		Joint 2 Joint 5 263.4 lbs. 211.3 lbs. 45.8 lbs. -100.9 lbs.
	1	8.00	0.00	VALLEY VB1	06-08-05 06-08-05	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 126.1 lbs. 126.1 lbs. 211.7 lbs. -19.9 lbs. -24.5 lbs. 15.2 lbs.
	1	8.00	0.00	VALLEY VB2	02-08-05 02-08-05	2 X 4	2 X 4			Joint 1 Joint 3 72.0 lbs. 72.0 lbs. -3.8 lbs. -3.8 lbs.

ITEMS						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
5	Hangers, USP	HUS 26			SIMPSON (HUS26)	