Jason E Godwin, P.L.S.



Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

		PROJECT	
CLIENT:	SOUTHERN TOUCH	DATE:	10.9.23
PROJECT:	WEST PRESERVE S/D	CONTRACTO	R: B. LOCKAMY
ADDRESS:	152 THISTLE CT	TECHNICIAN:	ВН
LOT#:	24		

TEST SUMMARY

PERFORMED NDT ON MONOLITHIC PAD FILL MATERIAL AT SITE NOTED ABOVE USING A TARGET DENSITY OF 118 PCF.
SOILS CONFIRMED A COMPACTION GREATER THAN OR EQUAL TO 95%.

SERVICE					
	TNO. COMP 9	% WD PC	F DD PC	F MOISTURE 9	6
NDT 1	97.21	114.7	117.0	0 2.9	

RETURN VISIT REQUIRED

YES NO

TECHNICIAN:

I Stemm



Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.