

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-5298
ORDER DATE	09/20/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007228
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

SOUTH TO	Southern Touch Homes PO Box 2135 Angier, NC 27501 (919) 524-3354	JOB NAME: Lot 24 West Preserve MODEL: Floor DELIVERY INSTRUCTIONS:	LOT # 24 SUBDIV: West Preserve TAG: The Savannah / 3 Car JOB CATEGORY: _
	Southern Touch Homes 152 Thistle Ct. Sanford, NC 27336	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 8/15/23 BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 09/20/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 09/20/23

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS			
					LEFT	RIGHT	SIZE	LOCATION				
	1	01-02-00 F01G	33-05-00	33-05-00					Joint 25 960.3 lbs. 332.2 lbs.	Joint 33 5660.5 lbs. 4867.8 lbs.	Joint 41 732.8 lbs. 94.2 lbs.	
	3	01-02-00 F02	33-00-04	33-00-04					Joint 23 547.6 lbs. 93.1 lbs.	Joint 28 1039.7 lbs. 495.3 lbs.	Joint 32 1344.6 lbs. 549.2 lbs.	Joint 40 782.8 lbs. 207.0 lbs.
	6	01-02-00 F03	32-09-04	32-09-04					Joint 23 547.3 lbs. 93.5 lbs.	Joint 28 1039.5 lbs. 495.9 lbs.	Joint 32 1325.2 lbs. 539.5 lbs.	Joint 40 780.0 lbs. 205.9 lbs.
	3	01-02-00 F04	17-04-00	17-04-00					Joint 12 927.1 lbs. 578.2 lbs.	Joint 20 939.5 lbs. 402.2 lbs.		
	1	01-02-00 F05	15-04-00	15-04-00					Joint 11 829.6 lbs. 418.8 lbs.	Joint 18 823.3 lbs. 417.5 lbs.		
	3	01-02-00 F06	15-09-08	15-09-08					Joint 11 854.8 lbs. 440.6 lbs.	Joint 18 848.6 lbs. 439.4 lbs.		
	1	01-02-00 F07	06-08-00	06-08-00					Joint 7 346.7 lbs. 181.7 lbs.	Joint 10 352.9 lbs. 182.9 lbs.		
	6	01-02-00 F08	05-11-08	05-11-08					Joint 6 313.9 lbs. 149.5 lbs.	Joint 9 307.7 lbs. 212.2 lbs.		
	1	01-02-00 F09G	03-08-08	03-08-08					Joint 7 338.0 lbs. 263.4 lbs.	Joint 10 295.3 lbs. 217.3 lbs.		

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-5298
ORDER DATE	09/20/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007228
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

SOUTH TO	Southern Touch Homes PO Box 2135 Angier, NC 27501 (919) 524-3354	JOB NAME: Lot 24 West Preserve MODEL: Floor DELIVERY INSTRUCTIONS:	LOT # 24 SUBDIV: West Preserve TAG: The Savannah / 3 Car JOB CATEGORY: _
	Southern Touch Homes 152 Thistle Ct. Sanford, NC 27336	SPECIAL INSTRUCTIONS:	PLAN SEAL DATE: 8/15/23 BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 09/20/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 09/20/23

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 F10G	03-08-08	03-08-08					Joint 7 616.5 lbs. 541.9 lbs.	Joint 10 493.5 lbs. 415.4 lbs.			
	6	01-02-00 F11	03-02-08	03-02-08					Joint 5 162.7 lbs. 86.8 lbs.	Joint 8 162.7 lbs. 86.8 lbs.			
	1	01-02-00 KW1	32-09-04	32-09-04					Joint 29 21.7 lbs.	Joint 30 111.5 lbs.	Joint 31 152.9 lbs.	Joint 32 145.1 lbs.	Joint 33 147.1 lbs.
	1	01-02-00 KW2	15-04-00	15-04-00					Joint 14 15.7 lbs.	Joint 15 105.8 lbs.	Joint 16 153.1 lbs.	Joint 17 145.0 lbs.	Joint 18 147.1 lbs.
	2	01-02-00 KW3	05-11-08	05-11-08					Joint 7 13.7 lbs.	Joint 8 103.2 lbs.	Joint 9 153.2 lbs.	Joint 10 145.1 lbs.	Joint 11 147.7 lbs.
	1	01-02-00 KW4	03-02-08	03-02-08					Joint 5 7.8 lbs.	Joint 6 100.1 lbs.	Joint 7 153.7 lbs.	Joint 8 57.6 lbs.	

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
39	Hangers, USP	JUS414			SIMPSON (LUS414)
3	LVL Beams (Not	LVL, 1-3/4" X 11-7/8"	20-00-00		GDH - NOT SIZED BY COMTECH.
4	LVL Beams (Not	LVL, 1-3/4" X 14" (NS)	13-00-00		BM2 & BM3 - NOT SIZED BY COMTECH.
2	LVL Beams (Not	LVL, 1-3/4" X 14" (NS)	09-00-00		BM4 - NOT SIZED BY COMTECH.
2	LVL Beams (Not	LVL, 1-3/4" X 14" (NS)	07-00-00		BM5 - NOT SIZED BY COMTECH.

Reaction Summary of Order



ROOF & FLOOR
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0923-5298
ORDER DATE	09/20/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007228
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Bryant Lockamy	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bryant Lockamy	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 524-3354	SALES AREA	Curtis Quick

SOUTH TO	Southern Touch Homes PO Box 2135 Angier, NC 27501 (919) 524-3354	JOB NAME: Lot 24 West Preserve LOT # 24 SUBDIV: West Preserve MODEL: Floor TAG: The Savannah / 3 Car JOB CATEGORY: _
	Southern Touch Homes 152 Thistle Ct. Sanford, NC 27336	DELIVERY INSTRUCTIONS: SPECIAL INSTRUCTIONS: <p style="text-align: right;">PLAN SEAL DATE: 8/15/23</p>

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Floor Order	END CUT	RETURN				LAYOUT	CQ 09/20/23
	PLUMB	GABLE STUDS	24 IN. OC		JOBSITE 1	CUTTING	CQ 09/20/23

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
3	LVL Beams (Not	LVL, 1-3/4" X 24" (NS)	20-00-00		BM1 - NOT SIZED BY COMTECH.
2	LVL Beams (Not	LVL, 1-3/4" X 9-1/4" (NS)	07-00-00		BM6 - NOT SIZED BY COMTECH.
4	Hangers, USP	MSH422			SIMPSON (THA422)
1	Hangers, USP	THD410			SIMPSON (HHUS410)
2	Hangers, USP	THDH412			SIMPSON (HGUS412)