

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0923-5138
ORDER DATE	09/15/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

<b>SOLD TO</b>	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> 63 Liberty Meadows <b>MODEL:</b> Roof <b>TAG:</b> Hayek <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT #</b> 63 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>SHIPP TO</b> Precision Custom Homes and Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 27 Liberty Meadows	<b>PLAN SEAL DATE:</b> 11/14/23 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	NB 11/20/23
	<b>PLUMB</b>	<b>GABLE STUDS</b>	24 IN. OC	<b>JOBSITE</b>	1	<b>CUTTING</b>	NB 11/20/23

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1 2 Ply	8.00	0.00	HIP GIRDER A1	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 8 2832.8 lbs.      2832.8 lbs. -652.8 lbs.      -652.8 lbs.
	1	8.00	0.00	HIP A2	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 7 1525.0 lbs.      1525.0 lbs. -54.6 lbs.      -54.6 lbs.
	1	8.00	0.00	HIP A3	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 7 1664.4 lbs.      1664.4 lbs. -50.3 lbs.      -50.3 lbs.
	1	8.00	0.00	ROOF A4	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 11 1525.0 lbs.      1591.2 lbs. -63.9 lbs.      -79.3 lbs.
	1	8.00	0.00	ROOF A5	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 10 1525.0 lbs.      1525.0 lbs. -75.5 lbs.      -89.7 lbs.
	1	8.00	0.00	ROOF A6	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 11 1594.2 lbs.      1552.4 lbs. -85.4 lbs.      -98.3 lbs.
	1	8.00	0.00	ROOF A7	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 11 1611.0 lbs.      1564.3 lbs. -90.3 lbs.      -102.3 lbs.
	1	8.00	0.00	ROOF A8	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 13 1595.1 lbs.      1563.2 lbs. -86.0 lbs.      -100.6 lbs.
	1 2 Ply	8.00	0.00	HIP GIRDER B1	28-07-08 28-07-08	2 X 6	2 X 6	01-02-08		Joint 2      Joint 7 2176.9 lbs.      2100.4 lbs. -500.5 lbs.      -482.9 lbs.
	1	8.00	0.00	ROOF B2	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 8 1445.0 lbs.      1445.0 lbs. -38.6 lbs.      -93.5 lbs.
	1	8.00	0.00	ROOF B3	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2      Joint 7 1504.7 lbs.      1445.0 lbs. -51.2 lbs.      -96.2 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-5138
ORDER DATE	09/15/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> 63 Liberty Meadows <b>MODEL:</b> Roof <b>TAG:</b> Hayek <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT #</b> 63 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 27 Liberty Meadows

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 11/20/23
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 11/20/23

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	ROOF B4	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1445.0 lbs. -64.3 lbs.	Joint 8 1445.0 lbs. -105.2 lbs.			
	1	8.00	0.00	ROOF B5	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1460.9 lbs. -75.5 lbs.	Joint 9 1445.0 lbs. -112.1 lbs.			
	1	8.00	0.00	ROOF B6	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1550.6 lbs. -77.6 lbs.	Joint 8 1599.3 lbs. -113.3 lbs.			
	1	8.00	0.00	ROOF B7	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1561.3 lbs. -77.6 lbs.	Joint 13 1581.2 lbs. -113.3 lbs.			
	1	8.00	0.00	ROOF B8	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08		Joint 2 1672.5 lbs. -78.2 lbs.	Joint 11 1495.0 lbs. -59.1 lbs.			
	1	6.00	0.00	GABLE C1SG	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -120.5 lbs.	Joint 4 470.0 lbs. -120.5 lbs.			
	4	6.00	0.00	COMMON C2	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -91.0 lbs.	Joint 4 470.0 lbs. -91.0 lbs.			
	7	4.00	0.00	ROOF P1	06-05-00 06-05-00	2 X 4	2 X 6	01-02-08	00-03-08	Joint 2 331.3 lbs. -134.4 lbs.	Joint 4 733.7 lbs. -294.0 lbs.			
	10	4.00	0.00	MONOPITCH P2	04-05-00 04-05-00	2 X 4	2 X 4	01-02-08		Joint 2 255.6 lbs. -108.6 lbs.	Joint 4 149.4 lbs. -65.0 lbs.			
	3	4.00	0.00	MONOPITCH P3	05-09-08 05-09-08	2 X 4	2 X 6	01-02-08	00-03-08	Joint 2 307.3 lbs. -126.6 lbs.	Joint 4 207.7 lbs. -89.5 lbs.	Joint 10 227.4 lbs. -128.0 lbs.	Joint 11 221.3 lbs. -230.7 lbs.	Joint 12 241.2 lbs. -142.5 lbs.
	14	8.00	0.00	JACK-OPEN XA1	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 322.4 lbs. 1.4 lbs.	Joint 3 183.7 lbs. -104.7 lbs.	Joint 4 115.8 lbs. 34.8 lbs.		

# Reaction Summary of Order






























**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0923-5139
ORDER DATE	09/15/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> 63 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Hayek <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT #</b> 63 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> 57 Rush Lane Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 27 Liberty Meadows

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /
Floor Order	END CUT	RETURN				LAYOUT	NB	11/20/23
	PLUMB					CUTTING	NB	11/20/23
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1	JOBSITE	1	

<b>FLOOR TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>FLOOR TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-04-00 ET1	28-06-08	28-06-08					Joint 25 6.3 lbs.	Joint 26 101.5 lbs.	Joint 27 153.1 lbs.	Joint 28 145.0 lbs.	Joint 29 147.1 lbs.
	1	01-04-00 ET2	19-05-08	19-05-08					Joint 18 24.0 lbs.	Joint 19 111.3 lbs.	Joint 20 153.0 lbs.	Joint 21 145.1 lbs.	Joint 22 147.1 lbs.
	4	01-04-00 F01	34-06-00	34-06-00					Joint 25 841.4 lbs.	Joint 33 2183.6 lbs.	Joint 41 839.4 lbs.		
									147.4 lbs.	1363.9 lbs.	173.1 lbs.		
	3	01-04-00 F02	28-06-08	28-06-08					Joint 20 550.9 lbs.	Joint 25 1787.4 lbs.	Joint 33 869.8 lbs.		
									33.9 lbs.	945.5 lbs.	226.5 lbs.		
	9	01-04-00 F03	22-03-00	22-03-00					Joint 16 1203.1 lbs.	Joint 27 1203.1 lbs.			
									572.6 lbs.	628.3 lbs.			
	6	01-04-00 F04	19-05-08	19-05-08					Joint 14 1050.2 lbs.	Joint 23 1050.2 lbs.			
									498.6 lbs.	557.3 lbs.			
	2	01-04-00 F05	17-03-00	17-03-00					Joint 13 928.8 lbs.	Joint 21 928.8 lbs.			
									449.7 lbs.	507.0 lbs.			
	2	01-04-00 F06	13-04-08	13-04-08					Joint 10 721.9 lbs.	Joint 16 715.6 lbs.			
									499.1 lbs.	281.6 lbs.			
	4	01-04-00 F07	13-08-00	13-08-00					Joint 10 731.7 lbs.	Joint 16 731.7 lbs.			
									495.6 lbs.	293.6 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0923-5139
ORDER DATE	09/15/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> 63 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Hayek <b>DELIVERY INSTRUCTIONS:</b> 52 MILES ROUND TRIP	<b>LOT #</b> 63 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> 57 Rush Lane Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 27 Liberty Meadows

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>		/ /
Floor Order	END CUT	RETURN				LAYOUT	NB	11/20/23
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE	1	JOBSITE	1
						<b>CUTTING</b>	NB	11/20/23

<b>FLOOR TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>FLOOR TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 F08	10-01-00	10-01-00					Joint 7      Joint 12 534.6 lbs.      534.6 lbs. 295.7 lbs.      287.6 lbs.
	1	01-04-00 FG1	34-06-00	34-06-00					Joint 27      Joint 35      Joint 43 764.7 lbs.      2937.8 lbs.      952.8 lbs. 80.3 lbs.      2167.7 lbs.      294.9 lbs.
	1	01-04-00 FG2	05-03-08	05-03-08					Joint 5      Joint 8 892.9 lbs.      899.1 lbs. 831.5 lbs.      820.8 lbs.

<b>ITEMS</b>					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		DB2 & HDR2
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		HDR1 & HDR3
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH
3	LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	24-00-00		24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) FB1
3	Hangers, USP	MSH422			SIMPSON (THA422)