

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1123-6514
ORDER DATE	11/17/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 66 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Rothbard w/CP <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT #</b> 66 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> _
	<b>Precision Custom Homes and</b> 18 Sam Adams Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 42 Liberty Meadows	<b>PLAN SEAL DATE:</b> 1/19/24 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 01/25/24
	PLUMB			JOBSITE 1	JOBSITE 1	CUTTING	NB 01/25/24
	<b>GABLE STUDS</b>	24 IN. OC					

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	1	8.00	0.00	GABLE A1-GE	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 243.8 lbs. -95.1 lbs.	Joint 18 186.6 lbs. -20.6 lbs.	Joint 20 219.3 lbs. -136.4 lbs.	Joint 21 167.5 lbs. -82.9 lbs.	Joint 22 178.9 lbs. -88.4 lbs.	
	8	8.00	0.00	COMMON A2	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1606.2 lbs. -85.2 lbs.	Joint 8 1606.2 lbs. -85.2 lbs.				
	5	8.00	0.00	COMMON A2A	33-00-00 33-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1595.9 lbs. -85.2 lbs.	Joint 8 1595.9 lbs. -85.2 lbs.				
	1	8.00	0.00	GABLE A3-GE	33-00-00 22-02-08	2 X 6	2 X 6	01-02-08		Joint 2 1086.3 lbs. -175.9 lbs.	Joint 12 1157.0 lbs. -246.1 lbs.				
	9	8.00	0.00	COMMON A4	22-02-08 22-02-08	2 X 6	2 X 6	01-02-08		Joint 2 1079.3 lbs. -51.4 lbs.	Joint 9 1118.8 lbs. -71.1 lbs.				
	1	8.00	0.00	GABLE A5-GE	22-02-08 22-02-08	2 X 6	2 X 6	01-02-08		Joint 2 229.1 lbs. -98.3 lbs.	Joint 17 97.3 lbs. -47.9 lbs.	Joint 18 159.3 lbs. -90.1 lbs.	Joint 19 186.4 lbs. -103.9 lbs.	Joint 20 163.0 lbs. 36.6 lbs.	
	1 2 Ply	0.00	0.00	FLAT GIRDER B1	20-04-00 20-04-00	2 X 6	2 X 6			Joint 9 5800.3 lbs. -625.8 lbs.	Joint 13 5900.3 lbs. -662.3 lbs.				
	1 2 Ply	0.00	0.00	FLAT GIRDER B2	20-04-00 20-04-00	2 X 4	2 X 6			Joint 7 3980.9 lbs. -686.6 lbs.	Joint 12 3924.1 lbs. -673.8 lbs.				
	1	8.00	0.00	GABLE J1-GE	09-03-08 09-03-08	2 X 6	2 X 6	01-02-08	02-00-00	Joint 2 229.6 lbs. -25.9 lbs.	Joint 9 201.7 lbs. -140.5 lbs.	Joint 10 125.8 lbs. -44.6 lbs.	Joint 11 179.6 lbs. -90.3 lbs.	Joint 12 186.0 lbs. -94.6 lbs.	
	4	8.00	0.00	JACK-OPEN J2	06-00-08 06-00-08	2 X 6	2 X 6		02-03-00	Joint 5 358.8 lbs. -135.4 lbs.	Joint 6 204.0 lbs. 53.4 lbs.				
	1	8.00	0.00	GABLE J3-GE	06-00-08 06-00-08	2 X 6	2 X 6		02-03-00	Joint 6 8.4 lbs. -12.8 lbs.	Joint 7 231.7 lbs. -155.9 lbs.	Joint 8 103.5 lbs. -0.9 lbs.	Joint 9 243.0 lbs. -294.6 lbs.	Joint 10 277.7 lbs. -60.2 lbs.	

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J1123-6514
ORDER DATE	11/17/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 66 Liberty Meadow <b>MODEL:</b> Roof <b>TAG:</b> Rothbard w/CP <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT #</b> 66 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> _
	<b>Precision Custom Homes and</b> 18 Sam Adams Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 42 Liberty Meadows	<b>PLAN SEAL DATE:</b> 1/19/24 BY      DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /	
	END CUT	RETURN				LAYOUT	NB	
Roof Order	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	NB
					JOBSITE	1		01/25/24

## ROOF TRUSSES

LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.
	20.0,10.0,0.0,10.0	1.15

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	2	3.00	0.00	GABLE M1-GE	19-03-08	2 X 6	2 X 6	01-02-08	01-10-08	Joint 2 816.5 lbs. -237.9 lbs.	Joint 15 778.5 lbs. -250.5 lbs.			
	4	3.00	0.00	JACK-CLOSED M2	19-03-08	2 X 6	2 X 6	01-02-08	01-10-08	Joint 2 1887.9 lbs. -97.0 lbs.	Joint 8 778.5 lbs. -102.6 lbs.	Joint 9 1819.5 lbs. -79.1 lbs.		
	1	3.00	0.00	GABLE P1-GE	05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 189.1 lbs. -92.2 lbs.	Joint 5 40.4 lbs. -16.9 lbs.	Joint 6 224.7 lbs. -70.9 lbs.		
	12	3.00	0.00	MONOPITCH P2	05-00-00	2 X 4	2 X 6	01-02-08		Joint 2 277.3 lbs. -120.9 lbs.	Joint 4 174.4 lbs. -70.7 lbs.			
	1	8.50	0.00	GABLE VA1	25-10-14	2 X 4	2 X 6			Joint 1 153.4 lbs. -57.2 lbs.	Joint 13 134.0 lbs. -18.8 lbs.	Joint 14 224.2 lbs. -124.5 lbs.	Joint 15 165.1 lbs. -85.8 lbs.	Joint 16 181.1 lbs. -93.4 lbs.
	1	8.50	0.00	VALLEY VA2	22-01-11	2 X 4	2 X 6			Joint 1 128.1 lbs. -29.4 lbs.	Joint 7 108.9 lbs. -3.9 lbs.	Joint 8 291.7 lbs. -91.2 lbs.	Joint 9 461.6 lbs. -112.5 lbs.	Joint 11 434.1 lbs. 65.6 lbs.
	1	8.50	0.00	VALLEY VA3	18-04-08	2 X 4	2 X 4			Joint 1 173.9 lbs. -1.3 lbs.	Joint 5 172.8 lbs. 13.2 lbs.	Joint 6 516.1 lbs. -136.3 lbs.	Joint 8 408.1 lbs. 51.2 lbs.	Joint 9 516.4 lbs. -136.5 lbs.
	1	8.50	0.00	VALLEY VA4	14-07-05	2 X 4	2 X 4			Joint 1 118.8 lbs. -12.8 lbs.	Joint 5 104.1 lbs. 9.8 lbs.	Joint 6 351.0 lbs. -107.4 lbs.	Joint 7 251.7 lbs. 53.9 lbs.	Joint 8 351.2 lbs. -107.6 lbs.
	1	8.50	0.00	VALLEY VA5	10-10-03	2 X 4	2 X 4			Joint 1 202.5 lbs. -24.6 lbs.	Joint 3 202.6 lbs. -32.8 lbs.	Joint 4 395.4 lbs. 8.3 lbs.		
	1	8.50	0.00	VALLEY VA6	07-01-00	2 X 4	2 X 4			Joint 1 137.9 lbs. -21.6 lbs.	Joint 3 137.9 lbs. -26.7 lbs.	Joint 4 223.4 lbs. 17.7 lbs.		
	1	8.50	0.00	VALLEY VA7	03-03-13	2 X 4	2 X 4			Joint 1 99.0 lbs. -5.0 lbs.	Joint 3 99.0 lbs. -5.0 lbs.			

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH	PART NUMBER	NOTES
			FT-IN-16		

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1123-6514
ORDER DATE	11/17/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO  
SHIPP TO

**Precision Custom Homes**  
 206 Shoreline Drive  
 Raeford, NC 28376  
 (910) 988-8172

**Precision Custom Homes and**  
 18 Sam Adams Dr.  
 Cameron, NC

<b>JOB NAME:</b> Lot 66 Liberty Meadow	<b>LOT #</b> 66	<b>SUBDIV:</b> Liberty Meadow
<b>MODEL:</b> Roof	<b>TAG:</b> Rothbard w/CP	<b>JOB CATEGORY:</b> _
<b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip		
<b>SPECIAL INSTRUCTIONS:</b> Like 42 Liberty Meadows		
<b>PLAN SEAL DATE:</b> 1/19/24		

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	NB 01/25/24
	<b>PLUMB</b>	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE 1	<b>CUTTING</b>	NB 01/25/24

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
9	Hangers, USP	HUS 26			SIMPSON (HUS26)
10	Hangers, USP	JUS26			SIMPSON (LUS26)

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS




























REQ. QUOTE DATE	/ /	ORDER #	J1123-6515
ORDER DATE	11/17/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 66 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Rothbard w/CP <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT #</b> 66 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> _
	<b>Precision Custom Homes and</b> 18 Sam Adams Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 42 Liberty Meadows	<b>PLAN SEAL DATE:</b> 1/19/24 BY      DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/25/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 01/25/24

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-02-00 ET1	20-03-00	20-03-00					Joint 18 69.7 lbs.	Joint 19 160.8 lbs.	Joint 20 142.8 lbs.	Joint 21 147.7 lbs.	Joint 22 146.4 lbs.
	1	01-02-00 ET2	13-00-08	13-00-08					Joint 12 39.7 lbs.	Joint 13 124.3 lbs.	Joint 14 151.6 lbs.	Joint 15 145.4 lbs.	Joint 16 147.0 lbs.
	1	01-02-00 ET3	21-03-08	21-03-08					Joint 19 53.4 lbs.	Joint 20 140.6 lbs.	Joint 21 148.4 lbs.	Joint 22 146.2 lbs.	Joint 23 146.8 lbs.
	1	01-02-00 F1	32-11-00	32-11-00					Joint 24 49.7 lbs.	Joint 30 2863.7 lbs.	Joint 41 1576.3 lbs.		
									-246.9 lbs.	2402.5 lbs.	1219.9 lbs.		
	5	01-02-00 F2	32-11-00	32-11-00					Joint 22 621.5 lbs.	Joint 27 2149.8 lbs.	Joint 37 953.1 lbs.		
									15.9 lbs.	1163.6 lbs.	232.4 lbs.		
	13	01-02-00 F3	20-03-00	20-03-00					Joint 14 874.4 lbs.	Joint 24 874.4 lbs.			
									434.5 lbs.	434.5 lbs.			
	11	01-02-00 F4	21-03-08	21-03-08					Joint 15 266.5 lbs.	Joint 18 1250.8 lbs.	Joint 25 837.2 lbs.		
									12.7 lbs.	558.9 lbs.	226.6 lbs.		
	1	01-02-00 F5-GR	08-03-08	08-03-08					Joint 9 793.3 lbs.	Joint 14 1114.5 lbs.	Joint 15 99.4 lbs.	Joint 16 255.8 lbs.	
									645.6 lbs.	953.1 lbs.	-21.9 lbs.	236.0 lbs.	
	4	01-02-00 F6	03-07-08	03-07-08					Joint 5 185.6 lbs.	Joint 8 185.6 lbs.			
									125.9 lbs.	125.9 lbs.			

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J1123-6515
ORDER DATE	11/17/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 66 Liberty Meadow <b>MODEL:</b> Floor <b>TAG:</b> Rothbard w/CP <b>DELIVERY INSTRUCTIONS:</b> 52 miles round trip	<b>LOT #</b> 66 <b>SUBDIV:</b> Liberty Meadow <b>JOB CATEGORY:</b> _
	SHIPP TO	<b>Precision Custom Homes and</b> 18 Sam Adams Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like 42 Liberty Meadows

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/25/24
	PLUMB		GABLE STUDS 24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING	NB 01/25/24

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	

	1	01-02-00 F7-GR	08-03-08	08-03-08		Joint 9 630.1 lbs. 506.4 lbs.	Joint 14 1198.7 lbs. 1043.5 lbs.	Joint 15 158.6 lbs. 0.8 lbs.	Joint 16 279.9 lbs. 248.5 lbs.
---	---	-------------------	----------	----------	---	-------------------------------------	--	------------------------------------	--------------------------------------

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM2 & BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		BM4
3	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	21-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	21-00-00		GDH
9	Hangers, USP	MSH422			SIMPSON (THA422)