Reaction Summary of Order

ROOF & FLOOR ComTech| TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0124-0295
ORDER DATE	01/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006802
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Dustin Blackwell	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bob Beckstead	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 594-9200	SALES AREA	Curtis Quick

Weaver Homes Co. Inc. 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696

20 10 10

T O

S H I P

T O

LOT # 19 **SUBDIV:** West Preserve JOB NAME: Lot 19 West Preserve MODEL: Roof TAG: Lauren III / Elev. A / CP JOB CATEGORY:

DELIVERY INSTRUCTIONS:

Weaver Homes, Inc. 242 Thistle Court Sanford, NC 27332

ROOF TRUSSES

LOADING

SPECIAL INSTRUCTIONS: Like Lot 48 West Pointe (J0923-5025)

TCLL-TCDL-BCLL-BCDL

PLAN SEAL DATE: 4/29/20 DATE

REQ. LAYOUTS BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-04-05 QUOTE **REQ. ENGINEERING** LAYOUT CQ END CUT RETURN 01/17/24 Roof Order **CUTTING** CQ 01/17/24 **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE PLUMB

STRESS INCR.

ROOF TRUSSES INFORMATION TCLL-TCDL-BCLL-BCDL ST 20.0,10.0,0.0,10.0							RESS INCR.	RO	.)					
	0.71					_	_	1.15						
PROFILE	QTY PLY		CH	TYPE ID	BASE O/A		IBER BOT		HANG	REACTIO	NS			
	5	6.00	3.00	PIGGYBACK	61-06-00			00-10-08	00-10-08	Joint 2 494.0 lbs. -13.4 lbs.	Joint 13 1852.9 lbs. -201.5 lbs.	Joint 18 2884.7 lbs. -235.9 lbs.		
	1	6.00	3.00	PIGGYBACK A1A	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	Joint 1 439.9 lbs. -11.9 lbs.	Joint 12 1852.4 lbs. -201.6 lbs.	Joint 17 2887.5 lbs. -236.3 lbs.		
	1	6.00	3.00	GABLE A1GE	61-06-00 61-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 175.2 lbs. -87.5 lbs.	Joint 36 195.6 lbs. -72.4 lbs.	Joint 38 316.0 lbs. -117.5 lbs.	Joint 39 91.2 lbs. -24.6 lbs.	Joint 40 181.3 lbs. -67.0 lbs.
	3	6.00	3.00	PIGGYBACK A2	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	Joint 1 366.1 lbs. -36.6 lbs.	Joint 10 446.1 lbs. -167.6 lbs.	Joint 13 1660.0 lbs. -278.9 lbs.	Joint 17 2695.4 lbs. -172.1 lbs.	
	4	6.00	3.00	PIGGYBACK A3	59-00-00 59-00-00	2 X 6	2 X 6		00-10-08	Joint 1 388.9 lbs. -33.5 lbs.	Joint 9 695.9 lbs. -101.6 lbs.	Joint 13 2101.4 lbs. -111.4 lbs.	Joint 15 2161.5 lbs. -218.9 lbs.	
	2	6.00	0.00	PIGGYBACK A4	59-00-00 59-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 817.4 lbs. -58.0 lbs.	Joint 10 649.8 lbs. -94.7 lbs.	Joint 14 2740.4 lbs. -57.2 lbs.	Joint 17 1063.4 lbs. -107.5 lbs.	
	5	6.00	0.00	PIGGYBACK A4A	59-00-00 59-00-00	2 X 6	2 X 10	00-10-08	00-10-08	Joint 2 520.2 lbs. -38.3 lbs.	Joint 10 623.2 lbs. -105.9 lbs.	Joint 14 2622.2 lbs. -65.8 lbs.	Joint 17 1520.1 lbs. -135.1 lbs.	
	1	6.00	0.00	GABLE A4GE	59-00-00 59-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 162.3 lbs. -35.7 lbs.	Joint 36 118.7 lbs. 5.9 lbs.	Joint 38 138.9 lbs. -86.1 lbs.	Joint 39 163.8 lbs. -71.3 lbs.	Joint 40 159.3 lbs. -68.7 lbs.
	4	6.00	0.00	COMMON P1	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 680.1 lbs. -142.1 lbs.	Joint 4 680.1 lbs. -142.1 lbs.			
	1	6.00	0.00	GABLE P1GE	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 680.1 lbs. -152.9 lbs.	Joint 4 680.1 lbs. -152.9 lbs.			
	20	6.00	0.00	PIGGYBACK PB1	13-06-13 13-06-13	2 X 4	2 X 4			Joint 2 290.6 lbs. -42.4 lbs.	Joint 4 290.6 lbs. -50.7 lbs.	Joint 6 586.2 lbs. 1.1 lbs.		

Reaction Summary of Order

ROOF & FLOOR ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

/ / **REQ. QUOTE DATE** ORDER# J0124-0295 ORDER DATE 01/17/24 **QUOTE# DELIVERY DATE** 0000006802 // **CUSTOMER ACCT#** // DATE OF INVOICE CUSTOMER PO# **ORDERED BY Dustin Blackwell INVOICE # TERMS** COUNTY Harnett **SUPERINTENDANT Bob Beckstead SALES REP** Lenny Norris (919) 594-9200 Curtis Quick JOBSITE PHONE # **SALES AREA**

Weaver Homes Co. Inc. 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696

SOLD

T O

JOB NAME: Lot 19 West Preserve **LOT #** 19 **SUBDIV:** West Preserve MODEL: Roof

TAG: Lauren III / Elev. A / CP DELIVERY INSTRUCTIONS:

JOB CATEGORY: _

LOADING

Weaver Homes, Inc. 242 Thistle Court Sanford, NC 27332

ROOF TRUSSES

SPECIAL INSTRUCTIONS:

Like Lot 48 West Pointe (J0923-5025)

TCLL-TCDL-BCLL-BCDL STRESS INCR.

PLAN SEAL DATE: 4/29/20

BUILDING DEPARTMENT	OVERHANG INFO		HEEL HEIGHT	00-04-05 REQ. LAYOUTS		LAYOUTS		REQ.	ENG	GINEERING QUOT		QUOTE		11	
Roof Order	END CUT	RETURN											LAYOUT	CQ	01/17/24
	PLUMB		GABLE STUDS	24 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	CQ	01/17/24

ROOF T	RUS	SSES	IN	FORMATION	20.0,10.0,0		_	1.15	RO	OF TRUSS S	PACING: 24.0	——I RUUF IRUSS SPACING: 24.0 IN. O.C. (115.)						
PROFILE	QTY	PIT	СН	TYPE	BASE	_	/BER		HANG	DEACTIO	MC							
1 101 122	PLY	TOP	вот	ID	O/A		ВОТ	LEFT	RIGHT	REACTIO	on5							
	2	6.00	0.00	GABLE PB1GE	13-06-13 13-06-13	2 X 4	2 X 4			Joint 2 141.1 lbs. -23.4 lbs.	Joint 8 141.1 lbs. -32.1 lbs.	Joint 10 221.8 lbs. -95.4 lbs.	Joint 11 147.8 lbs. -65.2 lbs.	Joint 12 146.0 lbs. 34.1 lbs.				
	1	12.00	0.00	GABLE VA1	23-06-04 23-06-04	2 X 6	2 X 6			Joint 1 335.1 lbs. -164.4 lbs.	Joint 13 301.3 lbs. -114.4 lbs.	Joint 14 171.0 lbs. -124.7 lbs.	Joint 15 192.9 lbs. -139.7 lbs.	Joint 16 189.2 lbs. -138.4 lbs.				
	1	12.00	0.00	VALLEY VA10	05-06-04 05-06-04	2 X 4	2 X 4			Joint 1 118.9 lbs. -21.2 lbs.	Joint 3 118.8 lbs. -21.2 lbs.	Joint 4 152.6 lbs. 20.1 lbs.						
	1	12.00	0.00	VALLEY VA11	03-06-04 03-06-04	2 X 4	2 X 4			Joint 1 115.2 lbs. -3.7 lbs.	Joint 3 115.2 lbs. -3.7 lbs.							
	1	12.00	0.00	VALLEY VA2	21-06-04 21-06-04	2 X 4	2 X 4			Joint 1 189.6 lbs. -90.0 lbs.	Joint 7 158.9 lbs. -49.0 lbs.	Joint 8 347.0 lbs. -144.2 lbs.	Joint 9 517.9 lbs. -182.8 lbs.	Joint 11 362.1 lbs. 72.6 lbs.				
\triangle	1	12.00	0.00	VALLEY VA3	19-06-04 19-06-04	2 X 4	2 X 4			Joint 1 186.4 lbs. -125.5 lbs.	Joint 7 167.9 lbs. -88.6 lbs.	Joint 8 286.2 lbs. -131.9 lbs.	Joint 9 460.5 lbs. -184.6 lbs.	Joint 11 367.5 lbs. 69.6 lbs.				
<u></u>	1	12.00	0.00	VALLEY VA4	17-06-04 17-06-04	2 X 4	2 X 4			Joint 1 206.8 lbs. -23.1 lbs.	Joint 5 181.8 lbs. 10.1 lbs.	Joint 6 522.4 lbs. -213.0 lbs.	Joint 8 345.1 lbs. 62.3 lbs.	Joint 9 522.7 lbs. -213.2 lbs.				
\triangle	1	12.00	0.00	VALLEY VA5	15-06-04 15-06-04	2 X 4	2 X 4			Joint 1 173.7 lbs. -29.3 lbs.	Joint 5 151.6 lbs. 0.0 lbs.	Joint 6 449.0 lbs. -186.1 lbs.	Joint 7 348.3 lbs. 60.7 lbs.	Joint 8 449.4 lbs. -186.2 lbs.				
\triangle	1	12.00	0.00	VALLEY VA6	13-06-04 13-06-04	2 X 4	2 X 4			Joint 1 136.4 lbs. -37.8 lbs.	Joint 5 117.3 lbs. -12.4 lbs.	Joint 6 378.5 lbs. -166.1 lbs.	Joint 7 335.3 lbs. 58.0 lbs.	Joint 8 378.8 lbs. -166.2 lbs.				
\triangle	1	12.00	0.00	VALLEY VA7	11-06-04 11-06-04	2 X 4	2 X 4			Joint 1 113.9 lbs. -76.6 lbs.	Joint 5 93.6 lbs. -55.2 lbs.	Joint 6 339.1 lbs. -161.4 lbs.	Joint 7 222.8 lbs. 54.1 lbs.	Joint 8 339.3 lbs. -161.5 lbs.				
\triangle	1	12.00	0.00	VALLEY VA8	09-06-04 09-06-04	2 X 4	2 X 4			Joint 1 201.4 lbs. -26.4 lbs.	Joint 3 201.3 lbs. -26.4 lbs.	Joint 4 307.6 lbs. 12.4 lbs.						
İ																		

Reaction Summary of Order REQ. QUOTE DATE // ORDER # J0124-0295

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

			71/22/21 17(02 0
REQ. QUOTE DATE	/ /	ORDER #	J0124-0295
ORDER DATE	01/17/24	QUOTE #	
DELIVERY DATE	//	CUSTOMER ACCT#	0000006802
DATE OF INVOICE	//	CUSTOMER PO#	
ORDERED BY	Dustin Blackwell	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bob Beckstead	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 594-9200	SALES AREA	Curtis Quick

Weaver Homes Co. Inc. 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696 JOB NAME: Lot 19 West Preserve

LOT # 19 SUBDIV: West Preserve

MODEL: Roof TAG: Lauren III / Elev. A / CP JOB CATEGORY: _

DELIVERY INSTRUCTIONS:

Weaver Homes, Inc. 242 Thistle Court Sanford, NC 27332

SPECIAL INSTRUCTIONS:

Like Lot 48 West Pointe (J0923-5025)

PLAN SEAL DATE: 4/29/20

BUILDING DEPARTMENT	OVERHA	ANG INFO	HEEL HEIGHT	00-04-05	REC	. LAYOUTS		REQ.	. ENGINEERING		QUOTE		11
Roof Order	END CUT	RETURN									LAYOUT	CQ	01/17/24
	PLUMB		GABLE STUDS	24 IN. OC		JOBSITE	1		JOBSITE	1	CUTTING	CQ	01/17/24
DOOF TRUCCES	LOA	DING	TCLL-TCDL-BCLL-BCDL	STRESS INC	R.	2005 721				_	(T)(D)	•	

ROOF T	ROOF TRUSSES LOADING INFORMATION				TCLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15				ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY PLY		CH BOT	TYPE ID	BASE O/A	LUN TOP		OVER LEFT	HANG RIGHT	REACTIONS						
	1	12.00	0.00	VALLEY VA9	07-06-04 07-06-04	2 X 4	2 X 4			Joint 1 167.6 lbs. -29.9 lbs.	Joint 3 167.5 lbs. -29.9 lbs.	Joint 4 215.2 lbs. 28.4 lbs.				
	1	6.00	0.00	VALLEY VP1	15-08-09 15-08-09	2 X 4	2 X 4			Joint 1 107.2 lbs. -3.6 lbs.	Joint 5 107.2 lbs. 1.7 lbs.	Joint 6 343.9 lbs. -77.1 lbs.	Joint 7 271.6 lbs. 33.3 lbs.	Joint 8 343.8 lbs. -77.2 lbs.		
	1	6.00	0.00	VALLEY VP2	11-08-09 11-08-09	2 X 4	2 X 4			Joint 1 194.9 lbs. -25.7 lbs.	Joint 3 194.9 lbs. -31.7 lbs.	Joint 4 456.3 lbs. 0.6 lbs.				
	1	6.00	0.00	VALLEY VP3	07-08-09 07-08-09	2 X 4	2 X 4			Joint 1 133.1 lbs. -21.3 lbs.	Joint 3 133.2 lbs. -25.0 lbs.	Joint 4 256.2 lbs. 11.0 lbs.				
	1	6.00	0.00	VALLEY VP4	03-08-09 03-08-09	2 X 4	2 X 4			Joint 1 101.3 lbs. -6.1 lbs.	Joint 3 101.3 lbs. -6.1 lbs.					

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1 & BM2
3	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	23-00-00		GDH