

# Reaction Summary of Order



|                 |                 |                 |              |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /             | ORDER #         | J0124-0344   |
| ORDER DATE      | 01/22/24        | QUOTE #         |              |
| DELIVERY DATE   | / /             | CUSTOMER ACCT # | 0000007216   |
| DATE OF INVOICE | / /             | CUSTOMER PO #   |              |
| ORDERED BY      | Shaun Garderner | INVOICE #       |              |
| COUNTY          | Harnett         | TERMS           |              |
| SUPERINTENDANT  | Shaun Garderner | SALES REP       | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172  | SALES AREA      | Neil Baggett |

|         |   |   |  |
|---------|---|---|--|
| SOLD TO | <b>Precision Custom Homes</b><br>206 Shoreline Drive<br>Raeford, NC 28376<br>(910) 988-8172 | <b>JOB NAME:</b> Lot 69 Liberty Meadows<br><b>MODEL:</b> Roof <b>TAG:</b> Taggart<br><b>DELIVERY INSTRUCTIONS:</b><br>52 miles round trip | <b>LOT #</b> 69 <b>SUBDIV:</b> Liberty Meadows<br><b>JOB CATEGORY:</b> |
|         | <b>Precision Custom Homes and</b><br>68 Sam Adams Dr.<br>Cameron, NC                        | <b>SPECIAL INSTRUCTIONS:</b><br>Like 24 Liberty Meadows   | <b>PLAN SEAL DATE:</b> 2/19/24<br>BY      DATE                         |

|                            |                      |                    |          |                     |                         |              |             |
|----------------------------|----------------------|--------------------|----------|---------------------|-------------------------|--------------|-------------|
| <b>BUILDING DEPARTMENT</b> | <b>OVERHANG INFO</b> | <b>HEEL HEIGHT</b> | 00-06-08 | <b>REQ. LAYOUTS</b> | <b>REQ. ENGINEERING</b> | <b>QUOTE</b> | / /         |
| Roof Order                 | END CUT              | RETURN             |          |                     |                         | LAYOUT       | NB 02/23/24 |
|                            | PLUMB                |                    |          | JOBSITE             | 1                       | CUTTING      | NB 02/23/24 |
|                            | <b>GABLE STUDS</b>   | 24 IN. OC          |          |                     |                         |              |             |

|                     |                            |                     |              |   |
|---------------------|----------------------------|---------------------|--------------|---|
| <b>ROOF TRUSSES</b> | <b>LOADING INFORMATION</b> | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | <b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.) |
|                     |                            | 20.0,10.0,0.0,10.0  | 1.15         |   |

| PROFILE | QTY        | PITCH |      | TYPE ID     | BASE O/A             | LUMBER |       | OVERHANG |          | REACTIONS                             |                                       |                                       |                                      |                                       |
|---------|------------|-------|------|-------------|----------------------|--------|-------|----------|----------|---------------------------------------|---------------------------------------|---------------------------------------|--------------------------------------|---------------------------------------|
|         |            | TOP   | BOT  |             |                      | TOP    | BOT   | LEFT     | RIGHT    | Joint 2                               | Joint 16                              | Joint 18                              | Joint 19                             | Joint 20                              |
|         | 1          | 8.00  | 0.00 | GABLE A1-SG | 27-07-08<br>27-07-08 | 2 X 6  | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2<br>547.3 lbs.<br>-36.6 lbs.   | Joint 16<br>121.9 lbs.<br>-5.5 lbs.   | Joint 18<br>160.2 lbs.<br>-44.6 lbs.  | Joint 19<br>175.1 lbs.<br>-47.7 lbs. | Joint 20<br>170.9 lbs.<br>-45.7 lbs.  |
|         | 1          | 8.00  | 0.00 | COMMON A2   | 27-07-08<br>27-07-08 | 2 X 6  | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2<br>1442.1 lbs.<br>-74.9 lbs.  | Joint 10<br>1442.1 lbs.<br>-74.9 lbs. |                                       |                                      |                                       |
|         | 2          | 8.00  | 0.00 | COMMON A3   | 27-07-08<br>27-07-08 | 2 X 6  | 2 X 6 |          |          | Joint 1<br>1373.1 lbs.<br>-57.5 lbs.  | Joint 9<br>1373.1 lbs.<br>-57.5 lbs.  |                                       |                                      |                                       |
|         | 1<br>2 Ply | 8.00  | 0.00 | COMMON A4   | 27-07-08<br>27-07-08 | 2 X 6  | 2 X 6 |          |          | Joint 1<br>7614.4 lbs.<br>-360.5 lbs. | Joint 5<br>7778.8 lbs.<br>-368.0 lbs. |                                       |                                      |                                       |
|         | 1          | 8.50  | 0.00 | GABLE B1-GE | 26-09-00<br>26-09-00 | 2 X 6  | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2<br>211.1 lbs.<br>-61.1 lbs.   | Joint 16<br>180.0 lbs.<br>-14.5 lbs.  | Joint 18<br>193.9 lbs.<br>-109.0 lbs. | Joint 19<br>175.0 lbs.<br>-92.3 lbs. | Joint 20<br>177.9 lbs.<br>-91.9 lbs.  |
|         | 6          | 8.50  | 0.00 | COMMON B2   | 26-09-00<br>26-09-00 | 2 X 6  | 2 X 6 | 01-02-08 | 01-02-08 | Joint 2<br>1404.3 lbs.<br>-70.5 lbs.  | Joint 10<br>1404.3 lbs.<br>-70.5 lbs. |                                       |                                      |                                       |
|         | 8          | 8.50  | 0.00 | COMMON B3   | 26-09-00<br>22-07-00 | 2 X 6  | 2 X 6 | 01-02-08 |          | Joint 2<br>1159.6 lbs.<br>-61.1 lbs.  | Joint 11<br>1086.1 lbs.<br>-35.2 lbs. |                                       |                                      |                                       |
|         | 5          | 8.50  | 0.00 | COMMON B4   | 26-09-00<br>22-07-00 | 2 X 6  | 2 X 6 | 01-02-08 |          | Joint 2<br>1159.6 lbs.<br>-61.1 lbs.  | Joint 11<br>1086.1 lbs.<br>-35.2 lbs. |                                       |                                      |                                       |
|         | 1          | 8.50  | 0.00 | GABLE B5-GE | 26-09-00<br>22-07-00 | 2 X 6  | 2 X 6 | 01-02-08 |          | Joint 2<br>209.2 lbs.<br>-60.2 lbs.   | Joint 15<br>240.4 lbs.<br>-90.0 lbs.  | Joint 16<br>239.8 lbs.<br>-290.4 lbs. | Joint 17<br>181.0 lbs.<br>-99.8 lbs. | Joint 18<br>184.0 lbs.<br>-108.5 lbs. |
|         | 1          | 7.00  | 0.00 | GABLE C1-GE | 21-10-00<br>21-10-00 | 2 X 6  | 2 X 6 | 01-02-08 |          | Joint 2<br>189.8 lbs.<br>-30.3 lbs.   | Joint 12<br>110.7 lbs.<br>11.0 lbs.   | Joint 13<br>262.1 lbs.<br>-127.1 lbs. | Joint 14<br>146.4 lbs.<br>-64.7 lbs. | Joint 15<br>181.6 lbs.<br>-87.3 lbs.  |
|         | 3          | 7.00  | 0.00 | COMMON C2   | 21-10-00<br>21-10-00 | 2 X 6  | 2 X 6 | 01-02-08 |          | Joint 2<br>1061.6 lbs.<br>-65.5 lbs.  | Joint 8<br>990.7 lbs.<br>-48.0 lbs.   |                                       |                                      |                                       |

# Reaction Summary of Order



|                 |                 |                 |              |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /             | ORDER #         | J0124-0344   |
| ORDER DATE      | 01/22/24        | QUOTE #         |              |
| DELIVERY DATE   | / /             | CUSTOMER ACCT # | 0000007216   |
| DATE OF INVOICE | / /             | CUSTOMER PO #   |              |
| ORDERED BY      | Shaun Garderner | INVOICE #       |              |
| COUNTY          | Harnett         | TERMS           |              |
| SUPERINTENDANT  | Shaun Garderner | SALES REP       | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172  | SALES AREA      | Neil Baggett |

|         |   |   |  |
|---------|---|---|--|
| SOLD TO | <b>Precision Custom Homes</b><br>206 Shoreline Drive<br>Raeford, NC 28376<br>(910) 988-8172 | <b>JOB NAME:</b> Lot 69 Liberty Meadows<br><b>MODEL:</b> Roof <b>TAG:</b> Taggart<br><b>DELIVERY INSTRUCTIONS:</b><br>52 miles round trip | <b>LOT #</b> 69 <b>SUBDIV:</b> Liberty Meadows<br><b>JOB CATEGORY:</b> |
|         | <b>Precision Custom Homes and</b><br>68 Sam Adams Dr.<br>Cameron, NC                        | <b>SPECIAL INSTRUCTIONS:</b><br>Like 24 Liberty Meadows   | <b>PLAN SEAL DATE:</b> 2/19/24<br>BY      DATE                         |

|                                   |               |             |             |              |                  |           |                     |
|-----------------------------------|---------------|-------------|-------------|--------------|------------------|-----------|---------------------|
| BUILDING DEPARTMENT<br>Roof Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08    | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE     | / /                 |
|                                   | END CUT       | RETURN      |             |              |                  | LAYOUT    | NB 02/23/24         |
|                                   | PLUMB         |             | GABLE STUDS | 24 IN. OC    | JOBSITE 1        | JOBSITE 1 | CUTTING NB 02/23/24 |

|                     |                     |                     |              |  |
|---------------------|---------------------|---------------------|--------------|--|
| <b>ROOF TRUSSES</b> | LOADING INFORMATION | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) |
|                     |                     | 20.0,10.0,0.0,10.0  | 1.15         |  |

| PROFILE | QTY        | PITCH |      | TYPE ID        | BASE O/A             | LUMBER |        | OVERHANG |          | REACTIONS                             |  |                                     |                                      |                                      |
|---------|------------|-------|------|----------------|----------------------|--------|--------|----------|----------|---------------------------------------|--|-------------------------------------|--------------------------------------|--------------------------------------|
|         |            | TOP   | BOT  |                |                      | TOP    | BOT    | LEFT     | RIGHT    |                                       |  |                                     |                                      |                                      |
|         | 1          | 7.00  | 0.00 | COMMON C3      | 21-10-00<br>21-10-00 | 2 X 6  | 2 X 6  | 01-02-08 |          | Joint 2<br>1057.9 lbs.<br>-65.4 lbs.  | Joint 10<br>966.4 lbs.<br>-40.3 lbs.   |                                     |                                      |                                      |
|         | 1<br>3 Ply | 7.00  | 0.00 | COMMON C4      | 21-06-08<br>21-06-08 | 2 X 6  | 2 X 10 | 01-02-08 | 00-03-08 | Joint 2<br>5311.4 lbs.<br>-344.2 lbs. | Joint 6<br>10526.8 lbs.<br>-238.7 lbs. |                                     |                                      |                                      |
|         | 1          | 8.00  | 0.00 | GABLE D1-GE    | 13-00-00<br>13-00-00 | 2 X 4  | 2 X 6  | 01-02-08 | 01-02-08 | Joint 2<br>585.7 lbs.<br>-136.0 lbs.  | Joint 4<br>591.8 lbs.<br>-137.9 lbs.   |                                     |                                      |                                      |
|         | 3          | 8.00  | 0.00 | COMMON D2      | 13-00-00<br>13-00-00 | 2 X 4  | 2 X 6  | 01-02-08 | 01-02-08 | Joint 2<br>585.7 lbs.<br>-45.7 lbs.   | Joint 4<br>591.8 lbs.<br>-46.5 lbs.    |                                     |                                      |                                      |
|         | 1          | 7.00  | 0.00 | GABLE M1-GE    | 08-09-00<br>08-09-00 | 2 X 6  | 2 X 6  | 01-02-08 | 01-03-00 | Joint 1<br>118.3 lbs.<br>-9.3 lbs.    | Joint 2<br>169.9 lbs.<br>14.0 lbs.     | Joint 3<br>118.3 lbs.<br>-9.3 lbs.  | Joint 8<br>204.8 lbs.<br>-129.6 lbs. | Joint 9<br>117.8 lbs.<br>-35.3 lbs.  |
|         | 5          | 7.00  | 0.00 | JACK-CLOSED M2 | 08-09-00<br>08-09-00 | 2 X 6  | 2 X 6  | 01-02-08 | 01-03-00 | Joint 2<br>398.5 lbs.<br>16.7 lbs.    | Joint 6<br>455.7 lbs.<br>-122.3 lbs.   |                                     |                                      |                                      |
|         | 1<br>2 Ply | 0.00  | 0.00 | FLAT M3        | 11-07-00<br>11-07-00 | 2 X 6  | 2 X 6  |          |          | Joint 4<br>2138.5 lbs.<br>-456.7 lbs. | Joint 6<br>2281.9 lbs.<br>-564.7 lbs.  |                                     |                                      |                                      |
|         | 7          | 3.50  | 0.00 | MONOPITCH P1   | 06-02-00<br>06-02-00 | 2 X 4  | 2 X 4  | 00-10-08 |          | Joint 2<br>297.7 lbs.<br>-120.4 lbs.  | Joint 4<br>227.3 lbs.<br>-95.2 lbs.    |                                     |                                      |                                      |
|         | 1          | 8.00  | 0.00 | VALLEY VA1     | 14-07-14<br>14-07-14 | 2 X 4  | 2 X 4  |          |          | Joint 1<br>113.2 lbs.<br>-9.8 lbs.    | Joint 5<br>101.4 lbs.<br>8.2 lbs.      | Joint 6<br>348.3 lbs.<br>-99.8 lbs. | Joint 7<br>257.2 lbs.<br>50.4 lbs.   | Joint 8<br>348.5 lbs.<br>-100.0 lbs. |
|         | 1          | 8.00  | 0.00 | VALLEY VA2     | 10-04-14<br>10-04-14 | 2 X 4  | 2 X 4  |          |          | Joint 1<br>188.9 lbs.<br>-23.5 lbs.   | Joint 3<br>188.9 lbs.<br>-31.0 lbs.    | Joint 4<br>383.3 lbs.<br>6.6 lbs.   |                                      |                                      |
|         | 1          | 8.00  | 0.00 | VALLEY VA3     | 06-01-14<br>06-01-14 | 2 X 4  | 2 X 4  |          |          | Joint 1<br>114.5 lbs.<br>-18.1 lbs.   | Joint 3<br>114.5 lbs.<br>-22.2 lbs.    | Joint 4<br>192.1 lbs.<br>13.8 lbs.  |                                      |                                      |

| ITEMS |           |      |                    |             |       |  |
|-------|-----------|------|--------------------|-------------|-------|--|
| QTY   | ITEM TYPE | SIZE | LENGTH<br>FT-IN-16 | PART NUMBER | NOTES |  |
|       |           |      |                    |             |       |  |

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

|                 |                 |                 |              |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /             | ORDER #         | J0124-0344   |
| ORDER DATE      | 01/22/24        | QUOTE #         |              |
| DELIVERY DATE   | / /             | CUSTOMER ACCT # | 0000007216   |
| DATE OF INVOICE | / /             | CUSTOMER PO #   |              |
| ORDERED BY      | Shaun Garderner | INVOICE #       |              |
| COUNTY          | Harnett         | TERMS           |              |
| SUPERINTENDANT  | Shaun Garderner | SALES REP       | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172  | SALES AREA      | Neil Baggett |

|         |   |   |  |
|---------|---|---|--|
| SOLD TO | <b>Precision Custom Homes</b><br>206 Shoreline Drive<br>Raeford, NC 28376<br>(910) 988-8172 | <b>JOB NAME:</b> Lot 69 Liberty Meadows<br><b>MODEL:</b> Roof <b>TAG:</b> Taggart<br><b>DELIVERY INSTRUCTIONS:</b><br>52 miles round trip | <b>LOT #</b> 69 <b>SUBDIV:</b> Liberty Meadows<br><b>JOB CATEGORY:</b> |
|         | SHIPP TO  | <b>Precision Custom Homes and</b><br>68 Sam Adams Dr.<br>Cameron, NC  | <b>SPECIAL INSTRUCTIONS:</b><br>Like 24 Liberty Meadows                |

|                            |   |                    |          |                     |                         |                    |           |  |         |   |  |         |   |               |    |          |
|----------------------------|---|--------------------|----------|---------------------|-------------------------|--------------------|-----------|--|---------|---|--|---------|---|---------------|----|----------|
| <b>BUILDING DEPARTMENT</b> | <b>OVERHANG INFO</b>  | <b>HEEL HEIGHT</b> | 00-06-08 | <b>REQ. LAYOUTS</b> | <b>REQ. ENGINEERING</b> | <b>QUOTE</b>       | / /       |  |         |   |  |         |   |               |    |          |
| Roof Order                 | <table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td></td> </tr> </table> | END CUT            | RETURN   | PLUMB               |                         | <b>GABLE STUDS</b> | 24 IN. OC | <table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table> | JOBSITE | 1 | <table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table> | JOBSITE | 1 | <b>LAYOUT</b> | NB | 02/23/24 |
| END CUT                    | RETURN  |                    |          |                     |                         |                    |           |  |         |   |  |         |   |               |    |          |
| PLUMB                      |   |                    |          |                     |                         |                    |           |  |         |   |  |         |   |               |    |          |
| JOBSITE                    | 1   |                    |          |                     |                         |                    |           |  |         |   |  |         |   |               |    |          |
| JOBSITE                    | 1   |                    |          |                     |                         |                    |           |  |         |   |  |         |   |               |    |          |
|                            |   | <b>CUTTING</b>     | NB       | 02/23/24            |                         |                    |           |  |         |   |  |         |   |               |    |          |

### ITEMS

| QTY | ITEM TYPE    | SIZE    | LENGTH<br>FT-IN-16 | PART NUMBER | NOTES              |
|-----|--------------|---------|--------------------|-------------|--------------------|
| 13  | Hangers, USP | HUS 26  |                    |             | SIMPSON (HUS26)    |
| 5   | Hangers, USP | JUS24   |                    |             | SIMPSON (LUS24)    |
| 1   | Hangers, USP | THD26-2 |                    |             | SIMPSON (HHUS26-2) |

# Reaction Summary of Order






























**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

|                 |                 |                 |              |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /             | ORDER #         | J0124-0345   |
| ORDER DATE      | 01/22/24        | QUOTE #         |              |
| DELIVERY DATE   | / /             | CUSTOMER ACCT # | 0000007216   |
| DATE OF INVOICE | / /             | CUSTOMER PO #   |              |
| ORDERED BY      | Shaun Garderner | INVOICE #       |              |
| COUNTY          | Harnett         | TERMS           |              |
| SUPERINTENDANT  | Shaun Garderner | SALES REP       | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172  | SALES AREA      | Neil Baggett |

|         |   |  |  |
|---------|---|--|--|
| SOLD TO | <b>Precision Custom Homes</b><br>206 Shoreline Drive<br>Raeford, NC 28376<br>(910) 988-8172 | <b>JOB NAME:</b> Lot 69 Liberty Meadows<br><b>MODEL:</b> Floor <b>TAG:</b> Taggart<br><b>DELIVERY INSTRUCTIONS:</b><br>52 miles round trip | <b>LOT #</b> 69 <b>SUBDIV:</b> Liberty Meadows<br><b>JOB CATEGORY:</b> |
|         | <b>Precision Custom Homes and</b><br>68 Sam Adams Dr.<br>Cameron, NC                        | <b>SPECIAL INSTRUCTIONS:</b><br>Like 24 Liberty Meadows  | <b>PLAN SEAL DATE:</b> 2/19/24   |

|                            |                      |                    |          |                     |                         |              |             |
|----------------------------|----------------------|--------------------|----------|---------------------|-------------------------|--------------|-------------|
| <b>BUILDING DEPARTMENT</b> | <b>OVERHANG INFO</b> | <b>HEEL HEIGHT</b> | 00-06-08 | <b>REQ. LAYOUTS</b> | <b>REQ. ENGINEERING</b> | <b>QUOTE</b> | / /         |
| Floor Order                | END CUT              | RETURN             |          |                     |                         | LAYOUT       | NB 02/23/24 |
|                            | PLUMB                |                    |          |                     |                         | CUTTING      | NB 02/23/24 |
|                            | <b>GABLE STUDS</b>   | 24 IN. OC          |          | JOBSITE 1           | JOBSITE 1               |              |             |

|                      |                            |                     |              |  |
|----------------------|----------------------------|---------------------|--------------|--|
| <b>FLOOR TRUSSES</b> | <b>LOADING INFORMATION</b> | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | <b>FLOOR TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.) |
|                      |                            | 40.0,10.0,0.0,5.0   | 1.00         |  |

| FLOOR PROFILE   | QTY PLY | DEPTH ID     | BASE SPAN | O/A SPAN | END TYPE  |   | INT BEARING |          | REACTIONS  |
|---|---------|--------------|-----------|----------|---|---|-------------|----------|--|
|   |         |              |           |          | LEFT  | RIGHT   | SIZE        | LOCATION |  |
|    | 1       | 01-02-00 ET1 | 26-08-08  | 26-08-08 |    |    |             |          | Joint 21: 2048.8 lbs.<br>1599.7 lbs.<br>Joint 26: 2437.1 lbs.<br>1907.8 lbs.<br>Joint 27: -167.1 lbs.<br>-335.5 lbs.<br>Joint 28: 182.5 lbs.<br>72.7 lbs.<br>Joint 30: 139.5 lbs.<br>31.9 lbs. |
|   | 1       | 01-02-00 ET2 | 12-11-00  | 12-11-00 |   |   |             |          | Joint 12: 32.0 lbs.<br>Joint 13: 117.6 lbs.<br>Joint 14: 152.4 lbs.<br>Joint 15: 145.2 lbs.<br>Joint 16: 147.1 lbs.  |
|  | 1       | 01-02-00 ET3 | 12-07-08  | 12-07-08 |  |  |             |          | Joint 12: 13.0 lbs.<br>Joint 13: 103.9 lbs.<br>Joint 14: 153.1 lbs.<br>Joint 15: 145.0 lbs.<br>Joint 16: 147.1 lbs.  |
|  | 2       | 01-02-00 F1  | 30-09-00  | 30-09-00 |  |  |             |          | Joint 21: 738.7 lbs.<br>131.8 lbs.<br>Joint 29: 1988.8 lbs.<br>1259.1 lbs.<br>Joint 37: 728.2 lbs.<br>125.0 lbs.   |
|  | 5       | 01-02-00 F2  | 26-08-08  | 26-08-08 |  |  |             |          | Joint 18: 2340.2 lbs.<br>1855.4 lbs.<br>Joint 23: 1723.8 lbs.<br>992.6 lbs.<br>Joint 31: 741.4 lbs.<br>164.7 lbs.  |
|  | 1       | 01-02-00 F3  | 26-08-08  | 26-08-08 |  |  |             |          | Joint 21: 16.7 lbs.<br>4.5 lbs.<br>Joint 22: 123.7 lbs.<br>33.8 lbs.<br>Joint 23: 151.6 lbs.<br>41.3 lbs.<br>Joint 24: 145.5 lbs.<br>39.8 lbs.<br>Joint 25: 146.9 lbs.<br>39.6 lbs.            |
|  | 3       | 01-02-00 F4  | 15-04-00  | 15-04-00 |  |  |             |          | Joint 11: 823.3 lbs.<br>417.5 lbs.<br>Joint 18: 829.6 lbs.<br>418.8 lbs.   |
|  | 3       | 01-02-00 F5  | 15-01-08  | 15-01-08 |  |  |             |          | Joint 11: 818.1 lbs.<br>418.4 lbs.<br>Joint 18: 811.9 lbs.<br>407.7 lbs.   |
|  | 9       | 01-02-00 F6  | 12-09-00  | 12-09-00 |  |  |             |          | Joint 9: 681.3 lbs.<br>357.4 lbs.<br>Joint 14: 681.3 lbs.<br>357.4 lbs.  |

# Reaction Summary of Order





















**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

|                 |                 |                 |              |
|-----------------|-----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /             | ORDER #         | J0124-0345   |
| ORDER DATE      | 01/22/24        | QUOTE #         |              |
| DELIVERY DATE   | / /             | CUSTOMER ACCT # | 0000007216   |
| DATE OF INVOICE | / /             | CUSTOMER PO #   |              |
| ORDERED BY      | Shaun Garderner | INVOICE #       |              |
| COUNTY          | Harnett         | TERMS           |              |
| SUPERINTENDANT  | Shaun Garderner | SALES REP       | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172  | SALES AREA      | Neil Baggett |

|         |   |  |  |
|---------|---|--|--|
| SOLD TO | <b>Precision Custom Homes</b><br>206 Shoreline Drive<br>Raeford, NC 28376<br>(910) 988-8172 | <b>JOB NAME:</b> Lot 69 Liberty Meadows<br><b>MODEL:</b> Floor <b>TAG:</b> Taggart<br><b>DELIVERY INSTRUCTIONS:</b><br>52 miles round trip | <b>LOT #</b> 69 <b>SUBDIV:</b> Liberty Meadows<br><b>JOB CATEGORY:</b> |
|         | <b>Precision Custom Homes and</b><br>68 Sam Adams Dr.<br>Cameron, NC                        | <b>SPECIAL INSTRUCTIONS:</b><br>Like 24 Liberty Meadows  | <b>PLAN SEAL DATE:</b> 2/19/24<br>BY      DATE                         |

|                                    |               |             |             |              |                  |           |                     |
|------------------------------------|---------------|-------------|-------------|--------------|------------------|-----------|---------------------|
| BUILDING DEPARTMENT<br>Floor Order | OVERHANG INFO | HEEL HEIGHT | 00-06-08    | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE     | / /                 |
|                                    | END CUT       | RETURN      |             |              |                  | LAYOUT    | NB 02/23/24         |
|                                    | PLUMB         |             | GABLE STUDS | 24 IN. OC    | JOBSITE 1        | JOBSITE 1 | CUTTING NB 02/23/24 |

|                      |                     |                     |              |   |
|----------------------|---------------------|---------------------|--------------|---|
| <b>FLOOR TRUSSES</b> | LOADING INFORMATION | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.) |
|                      |                     | 40.0,10.0,0.0,5.0   | 1.00         |   |

| FLOOR PROFILE   | QTY PLY | DEPTH ID         | BASE SPAN | O/A SPAN | END TYPE  |   | INT BEARING |          | REACTIONS                            |                                      |                                     |                                     |                                     |
|---|---------|------------------|-----------|----------|---|---|-------------|----------|--------------------------------------|--------------------------------------|-------------------------------------|-------------------------------------|-------------------------------------|
|   |         |                  |           |          | LEFT  | RIGHT   | SIZE        | LOCATION |                                      |                                      |                                     |                                     |                                     |
|    | 3       | 01-02-00<br>F6A  | 12-11-00  | 12-11-00 |    |    |             |          | Joint 9<br>690.4 lbs.<br>365.4 lbs.  | Joint 14<br>690.4 lbs.<br>365.4 lbs. |                                     |                                     |                                     |
|   | 8       | 01-02-00<br>F7   | 12-07-08  | 12-07-08 |   |   |             |          | Joint 9<br>680.6 lbs.<br>420.3 lbs.  | Joint 15<br>674.4 lbs.<br>293.6 lbs. |                                     |                                     |                                     |
|  | 1       | 01-02-00<br>F8   | 04-03-00  | 04-03-00 |  |  |             |          | Joint 5<br>213.8 lbs.<br>152.5 lbs.  | Joint 8<br>220.0 lbs.<br>153.7 lbs.  |                                     |                                     |                                     |
|  | 1       | 01-02-00<br>FG-1 | 15-04-00  | 15-04-00 |  |  |             |          | Joint 14<br>591.8 lbs.<br>269.5 lbs. | Joint 19<br>710.0 lbs.<br>318.8 lbs. | Joint 20<br>61.8 lbs.<br>-80.9 lbs. | Joint 21<br>160.8 lbs.<br>49.9 lbs. | Joint 22<br>142.2 lbs.<br>36.9 lbs. |
|  | 1       | 01-02-00<br>FG-2 | 04-03-08  | 04-03-08 |  |  |             |          | Joint 4<br>692.3 lbs.                | Joint 6<br>921.9 lbs.                |                                     |                                     |                                     |
|  | 1       | 01-02-00<br>FG-3 | 04-00-00  | 04-00-00 |  |  |             |          | Joint 4<br>266.2 lbs.                | Joint 6<br>260.0 lbs.                |                                     |                                     |                                     |

| <b>ITEMS</b> |                   |                           |                 |             |                  |  |
|--------------|-------------------|---------------------------|-----------------|-------------|------------------|--|
| QTY          | ITEM TYPE         | SIZE                      | LENGTH FT-IN-16 | PART NUMBER | NOTES            |  |
| 12           | Hangers, USP      | HUS 410                   |                 |             | SIMPSON (HUS410) |  |
| 2            | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S)  | 09-00-00        |             | BM2              |  |
| 2            | LVL Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 22-00-00        |             | GDH              |  |
| 2            | LVL Beams (Sized) | LVL, 1-3/4" x 14" (S)     | 06-00-00        |             | BM1              |  |