ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

		DAIL	DZIZSIZ4 TAGE T
REQ. QUOTE DATE	1 1	ORDER#	J0224-1253
ORDER DATE	02/29/24	QUOTE #	
DELIVERY DATE	1 1	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	1 1	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546

(910) 892-9299

Coats, NC

SOLD

ТО

JOB NAME: Lot 38 Cottlestone LOT # 38 SUBDIV: Cottlestone

MODEL: Roof TAG: Sinclair (191021B) / 2-Car JOB CATEGORY:

DELIVERY INSTRUCTIONS:

Signature Home Builders
424 Cottle Lake Dr

SPECIAL INSTRUCTIONS:
Copied from 13 Williams Fari

Copied from 13 Williams Farms (J1023-5936)

PLAN SEAL DATE:

<b>BUILDING DEPARTMENT</b>	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	RI	EQ.	LAYOUTS		REQ.	ENG	GINEERING		QUOTE	11
Roof Order	END CUT	RETURN											LAYOUT	11
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING	11

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-B0		_	ESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)					
PROFILE	QTY PLY	PIT TOP	CH BOT	TYPE ID	BASE O/A	LUN TOP	IBER	OVER	HANG RIGHT	REACTION	NS			
	1	5.00	0.00	GABLE A1-GE	47-11-00 47-11-00				00-11-00	Joint 2 1854.3 lbs. -330.0 lbs.	Joint 35 370.3 lbs. 29.8 lbs.	Joint 37 117.4 lbs. -147.5 lbs.	Joint 38 198.3 lbs. -288.6 lbs.	Joint 39 1782.1 lbs. -746.5 lbs.
	6	8.00	0.00	PIGGYBACK A2	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	Joint 9 56.0 lbs. -598.6 lbs.	Joint 11 2575.2 lbs. -97.2 lbs.	Joint 17 1473.4 lbs. -27.7 lbs.		
	3	8.00	0.00	PIGGYBACK A3	40-11-00 40-11-00	2 X 6	2 X 6		00-11-00	Joint 9 274.1 lbs. -118.0 lbs.	Joint 12 2274.8 lbs. -177.9 lbs.	Joint 17 1187.3 lbs. -20.6 lbs.		
	1	5.00	0.00	GABLE B1-GE	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 156.9 lbs. -98.0 lbs.	Joint 39 153.3 lbs. -32.4 lbs.	Joint 41 144.9 lbs. -101.3 lbs.	Joint 42 114.7 lbs. -58.4 lbs.	Joint 43 118.2 lbs. -57.8 lbs.
	6	5.00	0.00	PIGGYBACK B2	43-11-00 43-11-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 1848.0 lbs. -92.3 lbs.	Joint 10 1951.2 lbs. -77.4 lbs.			
	1	8.00	0.00	GABLE C1-GE	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		Joint 2 342.1 lbs. -64.1 lbs.	Joint 24 29.6 lbs. -17.5 lbs.	Joint 25 25.4 lbs. -5.7 lbs.	Joint 26 92.4 lbs. -22.4 lbs.	Joint 27 111.3 lbs. -33.1 lbs.
	10	8.00	0.00	PIGGYBACK C2	25-11-08 25-11-08	2 X 6	2 X 6	00-11-00		Joint 2 1252.2 lbs. -23.6 lbs.	Joint 9 1336.8 lbs. -124.1 lbs.			
	1	8.00	0.00	PIGGYBACK C5	25-11-08 25-11-08	2 X 6	2 X 6			Joint 1 1199.2 lbs. -10.5 lbs.	Joint 8 1337.7 lbs. -124.2 lbs.			
	1	8.00	0.00	MONOPITCH C6	15-03-00 15-03-00	2 X 6	2 X 6	00-11-00		Joint 2 673.7 lbs. 42.8 lbs.	Joint 8 715.1 lbs. -183.1 lbs.			
	1	12.00	0.00	GABLE D1-GE	23-11-00 23-11-00	2 X 6	2 X 10	00-11-00	00-11-00	Joint 12 1655.7 lbs. 71.4 lbs.	Joint 16 1655.7 lbs. 71.4 lbs.			
	10	12.00	0.00	PIGGYBACK D2	23-11-00 23-11-00	2 X 6	2 X 10			Joint 10 1604.2 lbs. 213.5 lbs.	Joint 14 1604.2 lbs. 213.5 lbs.			

## **Reaction Summary of Order**

**ROOF & FLOOR** 

ComTech TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

		D/(12)	ZIZOIZI INGL Z
REQ. QUOTE DATE	11	ORDER#	J0224-1253
ORDER DATE	02/29/24	QUOTE #	
DELIVERY DATE	11	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	11	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546

SOLD

TO

JOB NAME: Lot 38 Cottlestone **LOT #** 38 SUBDIV: Cottlestone

MODEL:Roof **TAG:** Sinclair (191021B) / 2-Car JOB CATEGORY:

**DELIVERY INSTRUCTIONS:** 

Signature Home Builders 424 Cottle Lake Dr Coats, NC

(910) 892-9299

SPECIAL INSTRUCTIONS:

Copied from 13 Williams Farms (J1023-5936)

PLAN SEAL DATE:

														BY	DATE
<b>BUILDING DEPARTMENT</b>	OVERHA	NG INFO	HEEL HEIGHT	00-06-08	RE	Q. I	LAYOUTS		REQ	. EN	GINEERING		QUOTE		11
Roof Order	END CUT	RETURN											LAYOUT		11
		NO	GABLE STUDS	16 IN. OC			JOBSITE	1			JOBSITE	1	CUTTING		11

ROOF T	RUS	SES		DADING FORMATION	TCLL-TCDL-BO			RESS INCR.	ROO	OF TRUSS S	PACING: 24.0	IN. O.C. (TYP	.)	
	0.EV				20.0,10.0,0		_	1.15		<del> </del>				
PROFILE	QTY		CH	TYPE ID	BASE O/A		IBER		HANG	REACTIO	NS			
	<b>PLY</b> 1	8.00	0.00	GABLE	18-06-00		вот 2 X 6	00-11-00	00-11-00	Joint 2 200.8 lbs. -56.2 lbs.	Joint 8 176.5 lbs. -23.8 lbs.	Joint 10 225.0 lbs. -208.5 lbs.	Joint 11 184.6 lbs. -115.7 lbs.	Joint 12 139.9 lbs. 32.5 lbs.
	2	8.00	0.00	COMMON E2	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00	00-11-00	Joint 2 849.3 lbs. -114.7 lbs.	Joint 4 849.3 lbs. -114.7 lbs.			
	1	8.00	0.00	COMMON E3	18-06-00 18-06-00	2 X 6	2 X 6	00-11-00		Joint 2 849.6 lbs. -114.7 lbs.	Joint 4 802.2 lbs. -110.5 lbs.			
	2	8.00	0.00	COMMON E4	18-06-00 18-06-00	2 X 6	2 X 6			Joint 1 802.4 lbs. -110.5 lbs.	Joint 3 802.4 lbs. -110.5 lbs.			
	1	8.00	0.00	GABLE PB1	12-05-03 12-05-03	2 X 4	2 X 4			Joint 1 87.4 lbs. -97.3 lbs.	Joint 2 190.1 lbs. -61.3 lbs.	Joint 10 164.2 lbs. -29.9 lbs.	Joint 11 27.4 lbs. -33.3 lbs.	Joint 12 174.2 lbs. -83.3 lbs.
	9	8.00	0.00	PIGGYBACK PB2	12-05-03 12-05-03	2 X 4	2 X 4			Joint 1 254.7 lbs. -564.8 lbs.	Joint 2 880.0 lbs. -307.8 lbs.	Joint 4 850.4 lbs. -288.1 lbs.	Joint 5 224.5 lbs. -519.5 lbs.	Joint 6 419.9 lbs. 34.9 lbs.
	1	8.00	0.00	GABLE PB3	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 60.5 lbs. -53.3 lbs.	Joint 2 125.8 lbs. -42.1 lbs.	Joint 8 108.0 lbs. -19.5 lbs.	Joint 9 12.1 lbs. -2.9 lbs.	Joint 10 133.1 lbs. -63.8 lbs.
	6	8.00	0.00	PIGGYBACK PB4	08-05-03 08-05-03	2 X 4	2 X 4			Joint 1 159.8 lbs. -276.0 lbs.	Joint 2 508.9 lbs. -205.5 lbs.	Joint 4 488.0 lbs. -191.6 lbs.	Joint 5 138.5 lbs. -244.0 lbs.	Joint 6 270.2 lbs. 40.9 lbs.
	1	8.00	0.00	GABLE PB5	09-02-10 09-02-10	2 X 4	2 X 4			Joint 1 115.7 lbs. -78.8 lbs.	Joint 2 167.0 lbs. -77.8 lbs.	Joint 9 59.3 lbs. -29.4 lbs.	Joint 10 142.2 lbs. -66.3 lbs.	Joint 11 109.9 lbs. 0.5 lbs.
	9	8.00	0.00	PIGGYBACK PB6	09-02-10 09-02-10	2 X 4	2 X 4			Joint 1 280.8 lbs. -574.3 lbs.	Joint 2 864.9 lbs. -308.4 lbs.	Joint 5 90.4 lbs. -42.0 lbs.	Joint 6 399.1 lbs. -13.0 lbs.	
	2	8.00	0.00	PIGGYBACK PB7	08-10-15 08-10-15	2 X 6	2 X 4			Joint 1 394.9 lbs. -613.6 lbs.	Joint 2 1066.7 lbs. -458.3 lbs.	Joint 5 149.0 lbs. -70.1 lbs.	Joint 6 521.6 lbs. 27.5 lbs.	

ROOF & FLOOR TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	11	ORDER#	J0224-1253
ORDER DATE	02/29/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT#	0000006897
DATE OF INVOICE	/ /	CUSTOMER PO#	
ORDERED BY	Chris Sherrod	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Chris Sherrod	SALES REP	Anthony Williams
JOBSITE PHONE #	(910) 985-1136	SALES AREA	Anthony Williams

Signature Home Builders, Inc. 1209 N. Main Street Fayetteville, NC 27546 JOB NAME: Lot 38 Cottlestone LOT # 38 SUBDIV: Cottlestone

MODEL: Roof TAG: Sinclair (191021B) / 2-Car
DELIVERY INSTRUCTIONS:

JOB CATEGORY: \_

DELIVERY INSTRUCTIONS

Signature Home Builders 424 Cottle Lake Dr Coats, NC

(910) 892-9299

SPECIAL INSTRUCTIONS:

Copied from 13 Williams Farms (J1023-5936)

PLAN SEAL DATE:

DV DATE

													υ.	DAIL
<b>BUILDING DEPARTMENT</b>	OVERHA	ANG INFO	HEEL HEIGHT	00-06-08	REQ	. LAYOUTS		REQ.	ENG	SINEERING		QUOTE		11
Roof Order	END CUT	RETURN										LAYOUT		11
		NO	GABLE STUDS	16 IN. OC		JOBSITE	1			JOBSITE	1	CUTTING		11

ROOF T	ROOF TRUSSES LOADING INFORMATION		TCLL-TCDL-BC			ESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)							
PROFILE	QTY PLY	PIT TOP	ВОТ	TYPE ID	O/A	LUN TOP	IBER BOT	OVER LEFT	HANG RIGHT	REACTIO	NS			
	11	12.00	0.00	PIGGYBACK PB8	03-10-12 03-10-12	2 X 4	2 X 4			Joint 1 122.8 lbs. -108.9 lbs.	Joint 2 229.3 lbs. -166.9 lbs.	Joint 4 197.6 lbs. -138.4 lbs.	Joint 5 86.8 lbs. -69.0 lbs.	Joint 6 117.9 lbs. 17.5 lbs.

## **ITEMS**

T O

SHIP

QTY	ITEM TYPE	SIZE	<b>LENGTH</b> FT-IN-16	PART NUMBER	NOTES
6	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		HDR-1, HDR-2, HDR-3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	24-00-00		GDH-18