

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0324-1648
ORDER DATE	03/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 76 Liberty Meadows MODEL: Floor DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 76 SUBDIV: Liberty Meadows JOB CATEGORY:
	Precision Custom Homes and 475 Solomon Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from 69 Liberty Meadows...added a CP	PLAN SEAL DATE: 3/22/24 BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 03/22/24
	PLUMB					CUTTING	NB 03/20/24
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1		

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 ET1	26-08-08	26-08-08					Joint 21: 2048.8 lbs. 1599.7 lbs. Joint 26: 2437.1 lbs. 1907.8 lbs. Joint 27: -167.1 lbs. -335.5 lbs. Joint 28: 182.5 lbs. 72.7 lbs. Joint 30: 139.5 lbs. 31.9 lbs.
	1	01-02-00 ET2	12-11-00	12-11-00					Joint 12: 32.0 lbs. Joint 13: 117.6 lbs. Joint 14: 152.4 lbs. Joint 15: 145.2 lbs. Joint 16: 147.1 lbs.
	1	01-02-00 ET3	12-07-08	12-07-08					Joint 12: 13.0 lbs. Joint 13: 103.9 lbs. Joint 14: 153.1 lbs. Joint 15: 145.0 lbs. Joint 16: 147.1 lbs.
	2	01-02-00 F1	30-09-00	30-09-00					Joint 21: 738.7 lbs. 131.8 lbs. Joint 29: 1988.8 lbs. 1259.1 lbs. Joint 37: 728.2 lbs. 125.0 lbs.
	5	01-02-00 F2	26-08-08	26-08-08					Joint 18: 2340.2 lbs. 1855.4 lbs. Joint 23: 1723.8 lbs. 992.6 lbs. Joint 31: 741.4 lbs. 164.7 lbs.
	1	01-02-00 F3	26-08-08	26-08-08					Joint 21: 16.7 lbs. 4.5 lbs. Joint 22: 123.7 lbs. 33.8 lbs. Joint 23: 151.6 lbs. 41.3 lbs. Joint 24: 145.5 lbs. 39.8 lbs. Joint 25: 146.9 lbs. 39.6 lbs.
	3	01-02-00 F4	15-04-00	15-04-00					Joint 11: 823.3 lbs. 417.5 lbs. Joint 18: 829.6 lbs. 418.8 lbs.
	3	01-02-00 F5	15-01-08	15-01-08					Joint 11: 818.1 lbs. 418.4 lbs. Joint 18: 811.9 lbs. 407.7 lbs.
	9	01-02-00 F6	12-09-00	12-09-00					Joint 9: 681.3 lbs. 357.4 lbs. Joint 14: 681.3 lbs. 357.4 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0324-1648
ORDER DATE	03/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 76 Liberty Meadows MODEL: Floor TAG: Taggart w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 76 SUBDIV: Liberty Meadows JOB CATEGORY:
	Precision Custom Homes and 475 Solomon Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from 69 Liberty Meadows...added a CP	PLAN SEAL DATE: 3/22/24 BY DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 03/22/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 03/20/24

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	3	01-02-00 F6A	12-11-00	12-11-00					Joint 9 690.4 lbs. 365.4 lbs.	Joint 14 690.4 lbs. 365.4 lbs.			
	8	01-02-00 F7	12-07-08	12-07-08					Joint 9 680.6 lbs. 420.3 lbs.	Joint 15 674.4 lbs. 293.6 lbs.			
	1	01-02-00 F8	04-03-00	04-03-00					Joint 5 213.8 lbs. 152.5 lbs.	Joint 8 220.0 lbs. 153.7 lbs.			
	1	01-02-00 FG-1	15-04-00	15-04-00					Joint 14 591.8 lbs. 269.5 lbs.	Joint 19 710.0 lbs. 318.8 lbs.	Joint 20 61.8 lbs. -80.9 lbs.	Joint 21 160.8 lbs. 49.9 lbs.	Joint 22 142.2 lbs. 36.9 lbs.
	1	01-02-00 FG-2	04-03-08	04-03-08					Joint 4 692.3 lbs.	Joint 6 921.9 lbs.			
	1	01-02-00 FG-3	04-00-00	04-00-00					Joint 4 266.2 lbs.	Joint 6 260.0 lbs.			

ITEMS						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
12	Hangers, USP	HUS 410			SIMPSON (HUS410)	
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	09-00-00		BM2	
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH	
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	06-00-00		BM1	

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0324-1648
ORDER DATE	03/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 76 Liberty Meadows MODEL: Floor TAG: Taggart w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 76 SUBDIV: Liberty Meadows JOB CATEGORY:
	SHIPP TO	Precision Custom Homes and 475 Solomon Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from 69 Liberty Meadows...added a CP

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Floor Order	END CUT	RETURN				LAYOUT	NB 03/22/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 03/20/24

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	MSH422			SIMPSON (THA422)

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0324-1647
ORDER DATE	03/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 76 Liberty Meadows MODEL: Roof TAG: Taggart w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 76 SUBDIV: Liberty Meadows JOB CATEGORY:
	Precision Custom Homes and 475 Solomon Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from 69 Liberty Meadows...added a CP	PLAN SEAL DATE: 3/22/24 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 03/22/24
	PLUMB			JOBSITE	1	CUTTING	NB 03/20/24
	GABLE STUDS	24 IN. OC					

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 16	Joint 18	Joint 19	Joint 20
	1	8.00	0.00	GABLE A1-SG	27-07-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 547.3 lbs. -36.6 lbs.	Joint 16 121.9 lbs. -5.5 lbs.	Joint 18 160.2 lbs. -44.6 lbs.	Joint 19 175.1 lbs. -47.7 lbs.	Joint 20 170.9 lbs. -45.7 lbs.
	1	8.00	0.00	COMMON A2	27-07-08	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1442.1 lbs. -74.9 lbs.	Joint 10 1442.1 lbs. -74.9 lbs.			
	2	8.00	0.00	COMMON A3	27-07-08	2 X 6	2 X 6			Joint 1 1373.1 lbs. -57.5 lbs.	Joint 9 1373.1 lbs. -57.5 lbs.			
	1 2 Ply	8.00	0.00	COMMON A4	27-07-08	2 X 6	2 X 6			Joint 1 7614.4 lbs. -360.5 lbs.	Joint 5 7778.8 lbs. -368.0 lbs.			
	1	8.50	0.00	GABLE B1-GE	26-09-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 211.1 lbs. -61.1 lbs.	Joint 16 180.0 lbs. -14.5 lbs.	Joint 18 193.9 lbs. -109.0 lbs.	Joint 19 175.0 lbs. -92.3 lbs.	Joint 20 177.9 lbs. -91.9 lbs.
	6	8.50	0.00	COMMON B2	26-09-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1404.3 lbs. -70.5 lbs.	Joint 10 1404.3 lbs. -70.5 lbs.			
	8	8.50	0.00	COMMON B3	26-09-00	2 X 6	2 X 6	01-02-08		Joint 2 1159.6 lbs. -61.1 lbs.	Joint 6 781.8 lbs. -638.4 lbs.	Joint 11 939.1 lbs. -141.1 lbs.		
	5	8.50	0.00	COMMON B4	26-09-00	2 X 6	2 X 6	01-02-08		Joint 2 1159.6 lbs. -61.1 lbs.	Joint 11 1086.1 lbs. -35.2 lbs.			
	1	8.50	0.00	GABLE B5-GE	26-09-00	2 X 6	2 X 6	01-02-08		Joint 2 209.2 lbs. -60.2 lbs.	Joint 15 240.4 lbs. -90.0 lbs.	Joint 16 239.8 lbs. -290.4 lbs.	Joint 17 181.0 lbs. -99.8 lbs.	Joint 18 184.0 lbs. -108.5 lbs.
	1	7.00	0.00	GABLE C1-GE	21-10-00	2 X 6	2 X 6	01-02-08		Joint 2 189.8 lbs. -30.3 lbs.	Joint 12 110.7 lbs. 11.0 lbs.	Joint 13 262.1 lbs. -127.1 lbs.	Joint 14 146.4 lbs. -64.7 lbs.	Joint 15 181.6 lbs. -87.3 lbs.
	3	7.00	0.00	COMMON C2	21-10-00	2 X 6	2 X 6	01-02-08		Joint 2 1061.6 lbs. -65.5 lbs.	Joint 8 990.7 lbs. -48.0 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0324-1647
ORDER DATE	03/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 76 Liberty Meadows MODEL: Roof TAG: Taggart w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 76 SUBDIV: Liberty Meadows JOB CATEGORY:
	Precision Custom Homes and 475 Solomon Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from 69 Liberty Meadows...added a CP	PLAN SEAL DATE: 3/22/24 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN						
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	LAYOUT	NB 03/22/24
				JOBSITE	1	CUTTING	NB 03/20/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	7.00	0.00	COMMON C3	21-10-00 21-10-00	2 X 6	2 X 6	01-02-08		Joint 2 1057.9 lbs. -65.4 lbs.	Joint 10 966.4 lbs. -40.3 lbs.			
	1 3 Ply	7.00	0.00	COMMON C4	21-06-08 21-06-08	2 X 6	2 X 10	01-02-08	00-03-08	Joint 2 5203.1 lbs. -344.2 lbs.	Joint 6 10411.2 lbs. -238.7 lbs.			
	1	8.00	0.00	GABLE D1-GE	13-00-00 13-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 585.7 lbs. -136.0 lbs.	Joint 4 591.8 lbs. -137.9 lbs.			
	3	8.00	0.00	COMMON D2	13-00-00 13-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 585.7 lbs. -45.7 lbs.	Joint 4 591.8 lbs. -46.5 lbs.			
	1	5.00	0.00	GABLE G1	10-00-00 10-00-00	2 X 4	2 X 4	01-02-08	01-02-08	Joint 2 470.0 lbs. -204.4 lbs.	Joint 4 470.0 lbs. -204.4 lbs.			
	4	5.00	0.00	COMMON G2	10-00-00 10-00-00	2 X 4	2 X 4	01-02-08	01-02-08	Joint 2 470.0 lbs. -147.0 lbs.	Joint 4 470.0 lbs. -147.0 lbs.			
	1	7.00	0.00	GABLE M1-GE	08-09-00 08-09-00	2 X 6	2 X 6	01-02-08	01-03-00	Joint 2 169.9 lbs. 14.0 lbs.	Joint 8 204.8 lbs. -129.6 lbs.	Joint 9 117.8 lbs. -35.3 lbs.	Joint 10 165.2 lbs. -77.3 lbs.	Joint 11 231.3 lbs. -120.5 lbs.
	5	7.00	0.00	JACK-CLOSED M2	08-09-00 08-09-00	2 X 6	2 X 6	01-02-08	01-03-00	Joint 2 398.5 lbs. 16.7 lbs.	Joint 6 455.7 lbs. -122.3 lbs.			
	1 2 Ply	0.00	0.00	FLAT M3	11-07-00 11-07-00	2 X 6	2 X 6			Joint 4 2138.5 lbs. -456.7 lbs.	Joint 6 2281.9 lbs. -564.7 lbs.			
	7	3.50	0.00	MONOPITCH P1	06-02-00 06-02-00	2 X 4	2 X 4	00-10-08		Joint 2 599.4 lbs. -91.7 lbs.	Joint 4 227.3 lbs. -95.2 lbs.			
	1	8.00	0.00	VALLEY VA1	14-07-14 14-07-14	2 X 4	2 X 4			Joint 1 113.2 lbs. -9.8 lbs.	Joint 5 101.4 lbs. 8.2 lbs.	Joint 6 348.3 lbs. -99.8 lbs.	Joint 7 257.2 lbs. 50.4 lbs.	Joint 8 348.5 lbs. -100.0 lbs.

Reaction Summary of Order





ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0324-1647
ORDER DATE	03/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 76 Liberty Meadows MODEL: Roof TAG: Taggart w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 76 SUBDIV: Liberty Meadows JOB CATEGORY:
	SHIPP TO	Precision Custom Homes and 475 Solomon Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Modified from 69 Liberty Meadows...added a CP

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 03/22/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 03/20/24

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)				
				20.0,10.0,0.0,10.0	1.15					
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.00	0.00	VALLEY VA2	10-04-14 10-04-14	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 188.9 lbs. 188.9 lbs. 383.3 lbs. -23.5 lbs. -31.0 lbs. 6.6 lbs.
	1	8.00	0.00	VALLEY VA3	06-01-14 06-01-14	2 X 4	2 X 4			Joint 1 Joint 3 Joint 4 114.5 lbs. 114.5 lbs. 192.1 lbs. -18.1 lbs. -22.2 lbs. 13.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 26			SIMPSON (HUS26)
5	Hangers, USP	JUS24			SIMPSON (LUS24)
1	Hangers, USP	THD26-2			SIMPSON (HHUS26-2)