

Reaction Summary of Order



| | | | |
|-----------------|-------------|-----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER # | J0924-4999 |
| ORDER DATE | 09/10/24 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Lenny Brown | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Lenny Brown | SALES REP | Neil Baggett |
| JOBSITE PHONE # | () - | SALES AREA | Johnnie Baggett |

| | | | |
|---------|--|--|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: 102 South Creek MODEL: Roof TAG: Braxton II DELIVERY INSTRUCTIONS: | LOT # 102 SUBDIV: South Creek JOB CATEGORY: |
| | McDonald Lumber Company 102 South Creek Lillington, NC | SPECIAL INSTRUCTIONS: Like 84 South Creek | PLAN SEAL DATE: BY DATE |

| | | | | | | | |
|----------------------------|--------------------------------------|--------------------|-----------|---------------------|---------------------------|---------------|-----|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| Roof Order | END CUT RETURN PLUMB NO | GABLE STUDS | 24 IN. OC | NONE | JOBSITE 1 CUTTING | LAYOUT | / / |

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
|---------|-----|-------|------|--------------|----------------------|--------|-------|----------|----------|---------------------------------------|---------------------------------------|---------------------------------------|--------------------------------------|---------------------------------------|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | Joint 1 | Joint 2 | Joint 4 | Joint 20 | Joint 22 |
| | 2 | 7.00 | 0.00 | GABLE A1GE | 31-11-00 31-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 1 28.0 lbs. 11.8 lbs. | Joint 2 191.8 lbs. -84.9 lbs. | Joint 4 125.4 lbs. -20.7 lbs. | Joint 20 141.3 lbs. -16.7 lbs. | Joint 22 191.8 lbs. -115.6 lbs. |
| | 13 | 7.00 | 0.00 | COMMON A2 | 31-11-00 31-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 1473.7 lbs. -83.1 lbs. | Joint 8 1423.4 lbs. -70.8 lbs. | | | |
| | 7 | 7.00 | 0.00 | COMMON A2A | 31-11-00 31-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 1461.4 lbs. -83.1 lbs. | Joint 8 1461.4 lbs. -83.1 lbs. | | | |
| | 7 | 7.00 | 0.00 | COMMON A3 | 31-11-00 31-11-00 | 2 X 6 | 2 X 6 | | | Joint 1 5166.1 lbs. -347.2 lbs. | Joint 5 5320.3 lbs. -351.7 lbs. | Joint 7 1423.9 lbs. -70.8 lbs. | | |
| | 3 | 7.00 | 0.00 | COMMON A5 | 31-11-00 31-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 1473.7 lbs. -83.1 lbs. | Joint 8 1423.4 lbs. -70.8 lbs. | | | |
| | 1 | 7.00 | 0.00 | GABLE B1GE | 25-11-00 25-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 188.8 lbs. -46.2 lbs. | Joint 16 164.4 lbs. 5.1 lbs. | Joint 18 258.5 lbs. -133.1 lbs. | Joint 19 148.5 lbs. -65.3 lbs. | Joint 20 178.3 lbs. -78.6 lbs. |
| | 8 | 7.00 | 0.00 | COMMON B2 | 25-11-00 25-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 1308.6 lbs. -69.4 lbs. | Joint 8 1308.5 lbs. -69.4 lbs. | | | |
| | 2 | 7.00 | 0.00 | COMMON B3 | 25-11-00 25-11-00 | 2 X 6 | 2 X 6 | | 00-10-08 | Joint 1 1258.6 lbs. -57.0 lbs. | Joint 7 1309.1 lbs. -69.4 lbs. | | | |
| | 1 | 7.00 | 0.00 | GABLE C1GE | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 517.7 lbs. -115.9 lbs. | Joint 8 517.7 lbs. -115.9 lbs. | | | |
| | 5 | 7.00 | 0.00 | COMMON C2 | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | 00-10-08 | 00-10-08 | Joint 2 517.7 lbs. -76.7 lbs. | Joint 4 517.7 lbs. -76.7 lbs. | | | |
| | 1 | 7.00 | 0.00 | COMMON D01GE | 21-05-08 21-05-08 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 172.3 lbs. -35.7 lbs. | Joint 12 109.5 lbs. 6.6 lbs. | Joint 13 248.7 lbs. -128.7 lbs. | Joint 14 152.2 lbs. -66.4 lbs. | Joint 15 180.5 lbs. -87.1 lbs. |

Reaction Summary of Order



| | | | |
|-----------------|-------------|-----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER # | J0924-4999 |
| ORDER DATE | 09/10/24 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Lenny Brown | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Lenny Brown | SALES REP | Neil Baggett |
| JOBSITE PHONE # | () - | SALES AREA | Johnnie Baggett |

| | | | |
|---------|--|---|---|
| SOLD TO | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: 102 South Creek MODEL: Roof TAG: Braxton II DELIVERY INSTRUCTIONS: | LOT # 102 SUBDIV: South Creek JOB CATEGORY: |
| | McDonald Lumber Company 102 South Creek Lillington, NC | SPECIAL INSTRUCTIONS: Like 84 South Creek <p style="text-align: right;">PLAN SEAL DATE:</p> | <p style="text-align: right;">BY DATE</p> |

| | | | | | | | | | | | | | |
|----------------------------|---|--------------------|----------|---------------------|-------------------------|--------------------|-----------|-------------|--|---------|---|---------------|-----|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / | | | | | | |
| Roof Order | <table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td>NO</td> </tr> </table> | END CUT | RETURN | PLUMB | NO | GABLE STUDS | 24 IN. OC | NONE | <table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table> | JOBSITE | 1 | LAYOUT | / / |
| END CUT | RETURN | | | | | | | | | | | | |
| PLUMB | NO | | | | | | | | | | | | |
| JOBSITE | 1 | | | | | | | | | | | | |
| | | | | | | CUTTING | / / | | | | | | |

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS |
|---------|-----|-------|------|--------------|----------------------|--------|-------|----------|-------|---|
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | |
| | 2 | 7.00 | 0.00 | KINGPOST D02 | 21-05-08 21-05-08 | 2 X 6 | 2 X 6 | 00-10-08 | | Joint 2 Joint 4 987.3 lbs. 942.3 lbs. -139.5 lbs. -135.2 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VB1 | 25-08-00 25-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 7 Joint 8 Joint 9 Joint 11 168.5 lbs. 155.6 lbs. 390.0 lbs. 424.8 lbs. 467.3 lbs. -5.1 lbs. 16.0 lbs. -92.3 lbs. -83.4 lbs. 61.5 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VB2 | 21-08-00 21-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 7 Joint 8 Joint 10 Joint 11 101.4 lbs. 80.2 lbs. 280.9 lbs. 454.4 lbs. 453.8 lbs. -23.1 lbs. 5.2 lbs. -67.5 lbs. -90.0 lbs. 56.6 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VB3 | 17-08-00 17-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 5 Joint 6 Joint 8 Joint 9 151.2 lbs. 151.2 lbs. 422.8 lbs. 235.4 lbs. 423.0 lbs. -4.1 lbs. 3.3 lbs. -102.3 lbs. 49.6 lbs. -102.4 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VB4 | 13-08-00 13-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 80.9 lbs. 69.6 lbs. 321.8 lbs. 273.5 lbs. 322.1 lbs. -10.7 lbs. 5.6 lbs. -81.9 lbs. 35.0 lbs. -82.1 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VB5 | 09-08-00 09-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 3 Joint 4 165.0 lbs. 165.0 lbs. 361.8 lbs. -21.4 lbs. -27.3 lbs. 3.3 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VB6 | 05-08-00 05-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 3 Joint 4 97.9 lbs. 97.9 lbs. 176.0 lbs. -15.6 lbs. -18.8 lbs. 10.1 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VC1 | 11-08-00 11-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 44.4 lbs. 29.6 lbs. 312.6 lbs. 274.0 lbs. 313.0 lbs. -40.7 lbs. -25.9 lbs. -82.5 lbs. 26.3 lbs. -82.7 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VC2 | 07-08-00 07-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 3 Joint 4 139.9 lbs. 139.9 lbs. 252.0 lbs. -22.3 lbs. -26.9 lbs. 14.3 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VC3 | 03-08-00 03-08-00 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 3 105.9 lbs. 105.9 lbs. -6.0 lbs. -6.0 lbs. |
| | 1 | 7.00 | 0.00 | VALLEY VD1 | 19-04-04 19-04-04 | 2 X 4 | 2 X 4 | | | Joint 1 Joint 5 Joint 6 Joint 8 Joint 9 178.1 lbs. 178.1 lbs. 497.3 lbs. 377.0 lbs. 506.9 lbs. -3.8 lbs. 0.7 lbs. -113.5 lbs. 46.1 lbs. -113.6 lbs. |

Reaction Summary of Order







ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | | |
|-----------------|-------------|-----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER # | J0924-4999 |
| ORDER DATE | 09/10/24 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT # | 006359 |
| DATE OF INVOICE | / / | CUSTOMER PO # | |
| ORDERED BY | Lenny Brown | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Lenny Brown | SALES REP | Neil Baggett |
| JOBSITE PHONE # | () - | SALES AREA | Johnnie Baggett |

| | | | |
|-------|--|--|---|
| SHEET | McDonald Lumber Company 126 Cedar Creek Road Fayetteville, NC 28302 (910) 483-0381 | JOB NAME: 102 South Creek MODEL: Roof TAG: Braxton II DELIVERY INSTRUCTIONS: | LOT # 102 SUBDIV: South Creek JOB CATEGORY: |
| | McDonald Lumber Company 102 South Creek Lillington, NC | SPECIAL INSTRUCTIONS: Like 84 South Creek <p style="text-align: right;">PLAN SEAL DATE: BY DATE</p> | |

| | | | | | | | |
|----------------------------|------------------------------------|--------------------|-----------|---------------------|-------------------------|---------------|-----|
| BUILDING DEPARTMENT | OVERHANG INFO | HEEL HEIGHT | 00-06-08 | REQ. LAYOUTS | REQ. ENGINEERING | QUOTE | / / |
| Roof Order | END CUT RETURN PLUMB NO | GABLE STUDS | 24 IN. OC | NONE | JOBSITE 1 CUTTING | LAYOUT | / / |

| ROOF TRUSSES | | LOADING INFORMATION | | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.) | | | | | | | | |
|--|-----|----------------------------|------|---------------------|----------------------|---|-------|----------|-------|------------|-------------|------------|-------------|------------|
| | | | | 20.0,10.0,0.0,10.0 | 1.15 | | | | | | | | | |
| PROFILE | QTY | PITCH | | TYPE ID | BASE O/A | LUMBER | | OVERHANG | | REACTIONS | | | | |
| | | TOP | BOT | | | TOP | BOT | LEFT | RIGHT | | | | | |
|  | 1 | 7.00 | 0.00 | VALLEY VD2 | 15-04-04 15-04-04 | 2 X 4 | 2 X 4 | | | Joint 1 | Joint 5 | Joint 6 | Joint 7 | Joint 8 |
| | | | | | | | | | | 111.1 lbs. | 106.7 lbs. | 355.4 lbs. | 264.1 lbs. | 355.5 lbs. |
| | | | | | | | | | | -3.7 lbs. | 6.0 lbs. | -88.1 lbs. | 42.6 lbs. | -88.2 lbs. |
|  | 1 | 7.00 | 0.00 | VALLEY VD3 | 11-04-04 11-04-04 | 2 X 4 | 2 X 4 | | | Joint 1 | Joint 3 | Joint 4 | | |
| | | | | | | | | | | 195.8 lbs. | 195.8 lbs. | 430.5 lbs. | | |
| | | | | | | | | | | -25.4 lbs. | -32.4 lbs. | 3.8 lbs. | | |
|  | 1 | 7.00 | 0.00 | VALLEY VD4 | 07-04-04 07-04-04 | 2 X 4 | 2 X 4 | | | Joint 1 | Joint 2 | Joint 3 | Joint 4 | |
| | | | | | | | | | | 131.9 lbs. | 1008.4 lbs. | 131.9 lbs. | 1008.4 lbs. | |
| | | | | | | | | | | -21.0 lbs. | -82.9 lbs. | -25.3 lbs. | -82.9 lbs. | |
|  | 1 | 7.00 | 0.00 | VALLEY VD5 | 03-04-04 03-04-04 | 2 X 4 | 2 X 4 | | | Joint 1 | Joint 3 | | | |
| | | | | | | | | | | 91.1 lbs. | 91.1 lbs. | | | |
| | | | | | | | | | | -5.2 lbs. | -5.2 lbs. | | | |

| ITEMS | | | | | |
|--------------|-------------------|---------------------------|--------------------|-------------|-------|
| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S) | 07-00-00 | | BM1 |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 26-00-00 | | GDH |