

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0723-3720
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Roof <b>TAG:</b> Roark 1.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> B & S - Build and Ship
	SHIPP TO	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 60 Liberty Meadows

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 05/20/24
	PLUMB			JOBSITE	1	CUTTING	NB 05/20/24
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 8	Joint 10	Joint 12	Joint 14
	1	6.00	0.00	COMMON A1-GE	30-00-00 30-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 181.4 lbs. -29.4 lbs.	Joint 18 181.4 lbs. -7.4 lbs.	Joint 20 225.6 lbs. -96.6 lbs.	Joint 21 139.0 lbs. -62.0 lbs.	Joint 22 164.2 lbs. -69.7 lbs.
	1	6.00	0.00	COMMON A2-GE	30-00-00 30-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1257.6 lbs. -277.4 lbs.	Joint 8 1257.6 lbs. -277.4 lbs.			
	6	6.00	0.00	FINK A3	30-00-00 30-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1257.6 lbs. -87.9 lbs.	Joint 8 1257.6 lbs. -87.9 lbs.			
	5	6.00	0.00	COMMON A4	30-00-00 30-00-00	2 X 6	2 X 6		01-02-08	Joint 1 1227.6 lbs. -72.0 lbs.	Joint 11 1288.6 lbs. -88.0 lbs.			
	9	6.00	0.00	ROOF A5	20-05-08 20-05-08	2 X 6	2 X 6	01-02-08		Joint 2 975.9 lbs. -76.0 lbs.	Joint 7 919.7 lbs. -37.4 lbs.			
	1	6.00	0.00	GABLE A6-GE	20-05-08 20-05-08	2 X 6	2 X 6	01-02-08		Joint 2 975.9 lbs. -228.7 lbs.	Joint 14 910.6 lbs. -160.8 lbs.			
	1	12.00	0.00	GABLE B1-GE	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 12 1066.9 lbs. -150.0 lbs.	Joint 18 1066.9 lbs. -150.0 lbs.			
	3	12.00	0.00	COMMON B2	20-00-00 20-00-00	2 X 6	2 X 6	01-02-08		Joint 10 919.8 lbs. -32.0 lbs.	Joint 14 977.4 lbs. -36.7 lbs.	Joint 16 120.3 lbs. -97.2 lbs.	Joint 22 134.2 lbs. 54.3 lbs.	Joint 23 168.3 lbs. -71.8 lbs.
	3	12.00	0.00	COMMON B3	20-00-00 20-00-00	2 X 6	2 X 6			Joint 8 894.2 lbs. -27.2 lbs.	Joint 13 930.2 lbs. -27.3 lbs.			
	1 3 Ply	12.00	0.00	COMMON B3-GRD	20-00-00 20-00-00	2 X 8	2 X 12			Joint 1 8863.9 lbs. -65.2 lbs.	Joint 8 8733.8 lbs. -64.5 lbs.			
	1	10.00	0.00	COMMON C1-GE	08-00-00 08-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 177.4 lbs. -26.3 lbs.	Joint 6 177.4 lbs. -10.9 lbs.	Joint 8 197.2 lbs. -139.6 lbs.	Joint 9 112.5 lbs. 30.2 lbs.	Joint 10 201.4 lbs. -143.4 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0723-3720
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Roof <b>TAG:</b> Roark 1.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 60 Liberty Meadows	<b>PLAN SEAL DATE:</b> 5/17/24 BY      DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 05/20/24
	PLUMB			JOBSITE	1	CUTTING	NB 05/20/24
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1 2 Ply	10.00	0.00	COMMON C2-GRD	08-00-00 08-00-00	2 X 6	2 X 6			Joint 1 2832.1 lbs. -186.3 lbs.	Joint 3 2541.7 lbs. -168.2 lbs.			
	1	4.00	0.00	GABLE M1-GE	05-00-00 05-00-00	2 X 4	2 X 4	01-02-08		Joint 2 156.2 lbs. -73.0 lbs.	Joint 7 20.9 lbs. -8.4 lbs.	Joint 8 89.0 lbs. -29.7 lbs.	Joint 9 120.1 lbs. -48.7 lbs.	Joint 10 72.8 lbs. -30.8 lbs.
	5	4.00	0.00	MONOPITCH M2	05-00-00 05-00-00	2 X 4	2 X 4	01-02-08		Joint 2 277.3 lbs. -115.5 lbs.	Joint 4 174.4 lbs. -76.2 lbs.			
	1	4.00	0.00	MONOPITCH M3	05-00-00 05-00-00	2 X 4	2 X 4			Joint 1 185.8 lbs. -60.2 lbs.	Joint 3 185.8 lbs. -83.2 lbs.			
	1	5.00	0.00	GABLE P1-GE	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -204.2 lbs.	Joint 6 470.0 lbs. -204.2 lbs.			
	5	5.00	0.00	COMMON P2	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -146.9 lbs.	Joint 4 470.0 lbs. -146.9 lbs.			
	1	10.00	0.00	VALLEY VC1	07-08-06 07-08-06	2 X 4	2 X 4			Joint 1 161.1 lbs. -24.3 lbs.	Joint 2 291.8 lbs. -184.0 lbs.	Joint 3 161.2 lbs. -30.7 lbs.	Joint 4 219.4 lbs. -156.4 lbs.	
	1	10.00	0.00	VALLEY VC2	05-03-09 05-03-09	2 X 4	2 X 4			Joint 1 105.6 lbs. -15.9 lbs.	Joint 3 105.6 lbs. -20.1 lbs.	Joint 4 154.0 lbs. 15.8 lbs.		
	1	10.00	0.00	VALLEY VC3	02-10-12 02-10-12	2 X 4	2 X 4			Joint 1 86.5 lbs. -3.8 lbs.	Joint 3 86.5 lbs. -3.8 lbs.			

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	HUS 26			SIMPSON (HUS26)

# Reaction Summary of Order






























**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0723-3721
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Roark 1.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> YCall - Yes, call ahead
	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 60 Liberty Meadows	<b>PLAN SEAL DATE:</b> 5/17/24 BY      DATE

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 05/20/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 05/20/24

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 ET1	22-09-08	22-09-08					Joint 21 61.5 lbs.	Joint 22 153.5 lbs.	Joint 23 145.1 lbs.	Joint 24 147.1 lbs.	Joint 25 146.6 lbs.
	1	01-02-00 ET2	29-11-00	29-11-00					Joint 26 8.3 lbs.	Joint 27 104.1 lbs.	Joint 28 153.0 lbs.	Joint 29 145.0 lbs.	Joint 30 147.1 lbs.
	9	01-02-00 F01	22-09-08	22-09-08					Joint 16 1640.9 lbs.	Joint 21 1473.4 lbs.	Joint 27 709.7 lbs.		
									1250.9 lbs.	770.1 lbs.	175.7 lbs.		
	3	01-02-00 F02	30-11-00	30-11-00					Joint 21 705.1 lbs.	Joint 27 2028.2 lbs.	Joint 35 755.0 lbs.		
									71.6 lbs.	1200.3 lbs.	165.5 lbs.		
	2	01-02-00 F02-A	30-11-00	30-11-00					Joint 21 -347.0 lbs.	Joint 22 5220.3 lbs.	Joint 28 1869.3 lbs.	Joint 36 761.1 lbs.	
									-1433.3 lbs.	1327.3 lbs.	1043.3 lbs.	170.0 lbs.	
	3	01-02-00 F03	29-11-00	29-11-00					Joint 20 649.6 lbs.	Joint 26 1967.3 lbs.	Joint 34 761.2 lbs.		
									53.3 lbs.	1140.9 lbs.	170.3 lbs.		
	2	01-02-00 F04	16-02-00	16-02-00					Joint 12 875.4 lbs.	Joint 19 869.2 lbs.			
									388.1 lbs.	526.8 lbs.			
	2	01-02-00 F05	13-05-08	13-05-08					Joint 10 720.2 lbs.	Joint 16 726.4 lbs.			
									347.9 lbs.	406.3 lbs.			
	1	01-02-00 F06	06-01-08	06-01-08					Joint 7 316.9 lbs.	Joint 10 323.1 lbs.			
									156.1 lbs.	157.3 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0723-3721
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Roark 1.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> YCall - Yes, call ahead
	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 60 Liberty Meadows	<b>PLAN SEAL DATE:</b> 5/17/24

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 05/20/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 05/20/24

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 F07	11-08-00	11-08-00					Joint 8 627.9 lbs. 379.4 lbs.	Joint 13 621.7 lbs. 306.0 lbs.			
	1	01-02-00 FG-1	03-08-00	03-08-00					Joint 4 501.6 lbs.	Joint 6 493.6 lbs.			
	1	01-02-00 FG-2	13-05-08	13-05-08					Joint 14 504.9 lbs. 205.9 lbs.	Joint 17 915.6 lbs. 653.0 lbs.	Joint 18 64.7 lbs. -54.5 lbs.	Joint 19 168.3 lbs. 64.3 lbs.	Joint 20 150.8 lbs. 36.4 lbs.
	1	01-02-00 FG-3	16-02-00	16-02-00					Joint 14 65.0 lbs.	Joint 15 -118.7 lbs.	Joint 16 1299.3 lbs.	Joint 23 828.6 lbs.	
	1	01-02-00 FG-4	03-04-08	03-04-08					Joint 4 435.8 lbs.	Joint 6 435.8 lbs.			
	1	01-02-00 FG-5	22-09-08	22-09-08					Joint 20 -28.9 lbs.	Joint 21 127.9 lbs.	Joint 22 151.4 lbs.	Joint 23 147.5 lbs.	Joint 24 138.7 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	10-00-00		BM1
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		HDR1 & HDR2
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	20-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	05-00-00		BM2

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0723-3721
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Floor <b>TAG:</b> Roark 1.0 w/CP <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>JOB CATEGORY:</b> YCall - Yes, call ahead
	SHIPP TO	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 60 Liberty Meadows

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /								
Floor Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td></td> </tr> </table>	END CUT	RETURN	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<b>LAYOUT</b>	NB 05/20/24
END CUT	RETURN														
PLUMB															
JOBSITE	1														
JOBSITE	1														
						<b>CUTTING</b>	NB 05/20/24								

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
5	Hangers, USP	MSH422			SIMPSON (THA422)