

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0723-3720
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Roof <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>TAG:</b> Roark 1.0 w/CP & GDH-SL <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 60 Liberty Meadows-GDH-SL & 2' Wider (Garage)	<b>PLAN SEAL DATE:</b> 7/26/24 BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 05/20/24
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 05/20/24

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 1	Joint 2	Joint 5	Joint 18	Joint 20
	1	6.00	0.00	COMMON A1-GE	30-00-00 30-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 1 611.3 lbs. -217.1 lbs.	Joint 2 181.4 lbs. -29.4 lbs.	Joint 5 676.6 lbs. -258.6 lbs.	Joint 18 181.4 lbs. -7.4 lbs.	Joint 20 225.6 lbs. -96.6 lbs.
	1	6.00	0.00	COMMON A2-GE	30-00-00 30-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1257.6 lbs. -277.4 lbs.	Joint 8 1257.6 lbs. -277.4 lbs.			
	6	6.00	0.00	FINK A3	30-00-00 30-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1257.6 lbs. -87.9 lbs.	Joint 8 1257.6 lbs. -87.9 lbs.			
	5	6.00	0.00	COMMON A4	30-00-00 30-00-00	2 X 6	2 X 6		01-02-08	Joint 1 1227.6 lbs. -72.0 lbs.	Joint 11 1288.6 lbs. -88.0 lbs.			
	10	6.00	0.00	ROOF A5	20-05-08 20-05-08	2 X 6	2 X 6	01-02-08		Joint 2 975.9 lbs. -76.0 lbs.	Joint 7 919.7 lbs. -37.4 lbs.			
	1	6.00	0.00	GABLE A6-GE	20-05-08 20-05-08	2 X 6	2 X 6	01-02-08		Joint 2 975.9 lbs. -228.7 lbs.	Joint 14 910.6 lbs. -160.8 lbs.			
	1	12.00	0.00	GABLE B1-GE	22-00-00 22-00-00	2 X 6	2 X 6	01-02-08		Joint 2 690.6 lbs. -241.1 lbs.	Joint 16 717.9 lbs. -262.0 lbs.	Joint 17 250.6 lbs. -444.2 lbs.	Joint 18 192.2 lbs. -156.8 lbs.	Joint 19 202.2 lbs. -133.2 lbs.
	3	12.00	0.00	COMMON B2	22-00-00 22-00-00	2 X 6	2 X 6	01-02-08		Joint 2 1197.4 lbs. -38.8 lbs.	Joint 12 1149.2 lbs. -33.5 lbs.			
	3	12.00	0.00	COMMON B3	21-08-08 21-08-08	2 X 6	2 X 6		00-03-08	Joint 1 1023.5 lbs. -31.9 lbs.	Joint 10 1007.3 lbs. -31.4 lbs.			
	1 3 Ply	12.00	0.00	COMMON B3-GRD	21-08-08 21-08-08	2 X 8	2 X 10		00-03-08	Joint 1 9764.6 lbs. -130.8 lbs.	Joint 8 9891.8 lbs. -133.0 lbs.			
	1	10.00	0.00	COMMON C1-GE	08-00-00 08-00-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 1 4691.3 lbs. -284.0 lbs.	Joint 2 177.4 lbs. -26.3 lbs.	Joint 5 4708.5 lbs. -278.7 lbs.	Joint 6 177.4 lbs. -10.9 lbs.	Joint 8 197.2 lbs. -139.6 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0723-3720
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Roof <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>TAG:</b> Roark 1.0 w/CP & GDH-SL <b>JOB CATEGORY:</b> B & S - Build and Ship
	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 60 Liberty Meadows-GDH-SL & 2' Wider (Garage)	<b>PLAN SEAL DATE:</b> 7/26/24 BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 05/20/24
	PLUMB			JOBSITE	1	CUTTING	NB 05/20/24
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		

## ROOF TRUSSES

<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.
	20.0,10.0,0.0,10.0	1.15

**ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		PLY	TOP			BOT	TOP	BOT	LEFT		RIGHT			
	1 2 Ply	10.00	0.00	COMMON C2-GRD	08-00-00 08-00-00	2 X 6	2 X 6			Joint 1 2832.0 lbs. -186.3 lbs.	Joint 3 2541.9 lbs. -168.2 lbs.			
	1	4.00	0.00	GABLE M1-GE	05-00-00 05-00-00	2 X 4	2 X 4	01-02-08		Joint 2 156.2 lbs. -73.0 lbs.	Joint 7 20.9 lbs. -8.4 lbs.	Joint 8 89.0 lbs. -29.7 lbs.	Joint 9 120.1 lbs. -48.7 lbs.	Joint 10 72.8 lbs. -30.8 lbs.
	5	4.00	0.00	MONOPITCH M2	05-00-00 05-00-00	2 X 4	2 X 4	01-02-08		Joint 2 277.3 lbs. -115.5 lbs.	Joint 4 174.4 lbs. -76.2 lbs.			
	1	4.00	0.00	MONOPITCH M3	05-00-00 05-00-00	2 X 4	2 X 4			Joint 1 185.8 lbs. -60.2 lbs.	Joint 3 185.8 lbs. -83.2 lbs.			
	1	5.00	0.00	GABLE P1-GE	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -204.2 lbs.	Joint 6 470.0 lbs. -204.2 lbs.			
	5	5.00	0.00	COMMON P2	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -146.9 lbs.	Joint 4 470.0 lbs. -146.9 lbs.			
	1	12.00	0.00	VALLEY VB1	05-08-06 05-08-06	2 X 4	2 X 4			Joint 1 121.6 lbs. -21.7 lbs.	Joint 3 121.7 lbs. -21.7 lbs.	Joint 4 156.2 lbs. 20.6 lbs.		
	1	12.00	0.00	VALLEY VB2	02-04-06 02-04-06	2 X 4	2 X 4			Joint 1 66.4 lbs. -2.2 lbs.	Joint 3 66.4 lbs. -2.2 lbs.			
	1	10.00	0.00	VALLEY VC1	07-08-06 07-08-06	2 X 4	2 X 4			Joint 1 161.1 lbs. -24.3 lbs.	Joint 3 161.2 lbs. -30.7 lbs.	Joint 4 235.0 lbs. 24.1 lbs.		
	1	10.00	0.00	VALLEY VC2	05-03-09 05-03-09	2 X 4	2 X 4			Joint 1 105.6 lbs. -15.9 lbs.	Joint 3 105.6 lbs. -20.1 lbs.	Joint 4 154.0 lbs. 15.8 lbs.		
	1	10.00	0.00	VALLEY VC3	02-10-12 02-10-12	2 X 4	2 X 4			Joint 1 86.5 lbs. -3.8 lbs.	Joint 3 86.5 lbs. -3.8 lbs.			

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
-----	-----------	------	--------------------	-------------	-------

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0723-3720
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

**SOLD TO**  
**Precision Custom Homes**  
 206 Shoreline Drive  
 Raeford, NC 28376  
 (910) 988-8172

**JOB NAME:** Lot 71 Liberty Meadows **LOT #** 71 **SUBDIV:** Liberty Meadows  
**MODEL:** Roof **TAG:** Roark 1.0 w/CP & GDH-SL **JOB CATEGORY:** B & S - Build and Ship

**DELIVERY INSTRUCTIONS:**  
 60 miles round trip

**SHIP TO**  
**Precision Custom Homes and**  
 573 Solomon Dr.  
 Cameron, NC

**SPECIAL INSTRUCTIONS:**  
 Modified from Lot 60 Liberty Meadows-GDH-SL & 2' Wider (Garage)

**PLAN SEAL DATE:** 7/26/24  
**BY** **DATE**

<b>BUILDING DEPARTMENT</b> Roof Order	<b>OVERHANG INFO</b>		<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>			<b>REQ. ENGINEERING</b>			<b>QUOTE</b>		/ /	
	<b>END CUT</b>	<b>RETURN</b>									<b>LAYOUT</b>	NB	05/20/24	
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC			JOBSITE	1			JOBSITE	1	<b>CUTTING</b>	NB

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	Hangers, USP	HUS 26			SIMPSON (HUS26)

# Reaction Summary of Order






























**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0723-3721
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Floor <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>TAG:</b> Roark 1.0 w/CP & GDH-SL <b>JOB CATEGORY:</b> YCall - Yes, call ahead
	SHIPP TO	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 60 Liberty Meadows-GDH-SL & 2' Wider (Garage)

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 07/29/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 05/20/24

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-02-00 ET1	22-09-08	22-09-08					Joint 21: 61.5 lbs. Joint 22: 153.5 lbs. Joint 23: 145.1 lbs. Joint 24: 147.1 lbs. Joint 25: 146.6 lbs.
	1	01-02-00 ET2	29-11-00	29-11-00					Joint 26: 8.3 lbs. Joint 27: 104.1 lbs. Joint 28: 153.0 lbs. Joint 29: 145.0 lbs. Joint 30: 147.1 lbs.
	10	01-02-00 F01	22-09-08	22-09-08					Joint 16: 1640.9 lbs. Joint 21: 1473.4 lbs. Joint 27: 709.7 lbs. 1250.9 lbs. 770.1 lbs. 175.7 lbs.
	3	01-02-00 F02	30-11-00	30-11-00					Joint 21: 705.1 lbs. Joint 27: 2028.2 lbs. Joint 35: 755.0 lbs. 71.6 lbs. 1200.3 lbs. 165.5 lbs.
	2	01-02-00 F02-A	30-11-00	30-11-00					Joint 21: -347.0 lbs. Joint 22: 5220.3 lbs. Joint 28: 1869.3 lbs. Joint 36: 761.1 lbs. -1433.3 lbs. 1327.3 lbs. 1043.3 lbs. 170.0 lbs.
	3	01-02-00 F03	29-11-00	29-11-00					Joint 20: 649.6 lbs. Joint 26: 1967.3 lbs. Joint 34: 761.2 lbs. 53.3 lbs. 1140.9 lbs. 170.3 lbs.
	2	01-02-00 F04	16-02-00	16-02-00					Joint 12: 875.4 lbs. Joint 19: 869.2 lbs. 388.1 lbs. 526.8 lbs.
	2	01-02-00 F05	13-05-08	13-05-08					Joint 10: 720.2 lbs. Joint 16: 726.4 lbs. 347.9 lbs. 406.3 lbs.
	1	01-02-00 F06	06-01-08	06-01-08					Joint 7: 316.9 lbs. Joint 10: 323.1 lbs. 156.1 lbs. 157.3 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0723-3721
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 71 Liberty Meadows <b>MODEL:</b> Floor <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT #</b> 71 <b>SUBDIV:</b> Liberty Meadows <b>TAG:</b> Roark 1.0 w/CP & GDH-SL <b>JOB CATEGORY:</b> YCall - Yes, call ahead
	<b>Precision Custom Homes and</b> 573 Solomon Dr. Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b> Modified from Lot 60 Liberty Meadows-GDH-SL & 2' Wider (Garage)	<b>PLAN SEAL DATE:</b> 7/26/24

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 07/29/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 05/20/24

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS				
					LEFT	RIGHT	SIZE	LOCATION					
	1	01-02-00 F07	11-08-00	11-08-00					Joint 8 627.9 lbs. 379.4 lbs.	Joint 13 621.7 lbs. 306.0 lbs.			
	1	01-02-00 FG-1	03-08-00	03-08-00					Joint 4 501.6 lbs.	Joint 6 493.6 lbs.			
	1	01-02-00 FG-2	13-05-08	13-05-08					Joint 13 491.6 lbs. 198.1 lbs.	Joint 16 906.5 lbs. 645.3 lbs.	Joint 17 97.2 lbs. -37.5 lbs.	Joint 18 163.4 lbs. 62.2 lbs.	Joint 19 152.5 lbs. 36.9 lbs.
	1	01-02-00 FG-3	16-02-00	16-02-00					Joint 14 74.6 lbs.	Joint 15 -377.9 lbs.	Joint 16 1563.0 lbs.	Joint 23 814.5 lbs.	
	1	01-02-00 FG-4	03-04-08	03-04-08					Joint 4 435.8 lbs.	Joint 6 435.8 lbs.			
	1	01-02-00 FG-5	22-09-08	22-09-08					Joint 20 14.3 lbs.	Joint 21 260.5 lbs.	Joint 22 116.6 lbs.	Joint 23 141.0 lbs.	Joint 24 200.1 lbs.

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
13	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	10-00-00		BM1
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	06-00-00		HDR1 & HDR2
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	05-00-00		BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 24" (S)	20-00-00		24" LVL is <<ONLY>> sold in 20, 24, 28 or 48 foot lengths!!! (sm) GDH-SL

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0723-3721
ORDER DATE	07/19/23	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

**SOLD TO**  
 Precision Custom Homes  
 206 Shoreline Drive  
 Raeford, NC 28376  
 (910) 988-8172

**JOB NAME:** Lot 71 Liberty Meadows **LOT #** 71 **SUBDIV:** Liberty Meadows  
**MODEL:** Floor **TAG:** Roark 1.0 w/CP & GDH-SL **JOB CATEGORY:** YCall - Yes, call ahead  
**DELIVERY INSTRUCTIONS:**  
 60 miles round trip

**SHIPP TO**  
 Precision Custom Homes and  
 573 Solomon Dr.  
 Cameron, NC

**SPECIAL INSTRUCTIONS:**  
 Modified from Lot 60 Liberty Meadows-GDH-SL & 2' Wider (Garage)

**PLAN SEAL DATE:** 7/26/24  
**BY** **DATE**

BUILDING DEPARTMENT Floor Order	OVERHANG INFO		HEEL HEIGHT	00-06-08	REQ. LAYOUTS		REQ. ENGINEERING		QUOTE		/ /
	END CUT	RETURN							LAYOUT	NB	07/29/24
	PLUMB		GABLE STUDS	24 IN. OC		JOBSITE	1	JOBSITE	1	CUTTING	NB

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
5	Hangers, USP	MSH422			SIMPSON (THA422)