

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0624-3321
ORDER DATE	06/04/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006802
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Dustin Blackwell	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bob Beckstead	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 594-9200	SALES AREA	Curtis Quick

SPECIAL TO	<b>Weaver Homes Co. Inc.</b> 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696	<b>JOB NAME:</b> Lot 17 West Preserve <b>LOT # 17</b> <b>SUBDIV:</b> West Preserve <b>MODEL:</b> Roof <b>TAG:</b> Lauren III / Elev. A / 3 Car / <b>JOB CATEGORY:</b> _
	<b>Weaver Homes, Inc.</b> 272 Thistle Court Sanford, NC 27332	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b>

**PLAN SEAL DATE:** 4/29/20  
BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 06/10/24
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC	JOBSITE 1	CUTTING	CQ 06/10/24

**ROOF TRUSSES**      **LOADING INFORMATION**      TOLL-TCDL-BCLL-BCDL      STRESS INCR.      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)  
 20.0,10.0,0.0,10.0      1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 35	Joint 37	Joint 38	Joint 39
	1	6.00	3.00	HIP A1GE	61-06-00 61-06-00	2 X 6	2 X 6	00-10-08	00-10-08	191.3 lbs. -100.9 lbs.	136.7 lbs. -52.7 lbs.	161.9 lbs. -69.2 lbs.	160.5 lbs. -61.2 lbs.	159.1 lbs. -45.9 lbs.
	1	6.00	0.00	GABLE A2GE	59-00-00 59-00-00	2 X 6	2 X 6	00-10-08	00-10-08	213.8 lbs. -117.0 lbs.	526.1 lbs. -160.1 lbs.	370.6 lbs. -209.6 lbs.	31.5 lbs. -432.8 lbs.	628.2 lbs. 66.3 lbs.
	5	6.00	3.00	PIGGYBACK A3	61-06-00 61-06-00	2 X 6	2 X 6	00-10-08	00-10-08	494.0 lbs. -13.4 lbs.	1852.9 lbs. -201.5 lbs.	2884.7 lbs. -235.9 lbs.		
	1	6.00	3.00	PIGGYBACK A3A	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	439.9 lbs. -11.9 lbs.	1852.4 lbs. -201.6 lbs.	2887.5 lbs. -236.3 lbs.		
	3	6.00	3.00	PIGGYBACK A4	61-06-00 61-06-00	2 X 6	2 X 6		00-10-08	368.6 lbs. -36.3 lbs.	412.9 lbs. -164.8 lbs.	1742.5 lbs. -286.4 lbs.	2688.5 lbs. -175.4 lbs.	
	4	6.00	3.00	PIGGYBACK A5	59-00-00 59-00-00	2 X 6	2 X 6		00-10-08	388.9 lbs. -33.5 lbs.	695.9 lbs. -101.6 lbs.	2101.4 lbs. -111.4 lbs.	2161.5 lbs. -218.9 lbs.	
	2	6.00	0.00	PIGGYBACK A6	59-00-00 59-00-00	2 X 6	2 X 6	00-10-08	00-10-08	820.4 lbs. -58.3 lbs.	643.9 lbs. -94.9 lbs.	2757.3 lbs. -56.7 lbs.	1050.6 lbs. -106.0 lbs.	
	5	6.00	0.00	PIGGYBACK A6A	59-00-00 59-00-00	2 X 6	2 X 10	00-10-08	00-10-08	528.3 lbs. -38.2 lbs.	596.4 lbs. -106.4 lbs.	2699.5 lbs. -64.7 lbs.	1478.1 lbs. -135.8 lbs.	
	1	6.00	0.00	GABLE G1GE	22-00-00 22-00-00	2 X 4	2 X 6	00-10-08	00-10-08	166.2 lbs. -19.2 lbs.	46.4 lbs. -15.0 lbs.	109.5 lbs. -24.0 lbs.	319.5 lbs. -56.1 lbs.	166.2 lbs. -32.1 lbs.
	6	6.00	0.00	QUEENPOST G2	22-00-00 22-00-00	2 X 4	2 X 6	00-10-08	00-10-08	929.6 lbs. -66.3 lbs.	929.6 lbs. -66.3 lbs.			
	4	6.00	0.00	COMMON P1	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	680.1 lbs. -142.1 lbs.	680.1 lbs. -142.1 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0624-3321
ORDER DATE	06/04/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006802
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Dustin Blackwell	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bob Beckstead	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 594-9200	SALES AREA	Curtis Quick

SOLD TO	<b>Weaver Homes Co. Inc.</b> 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696
	<b>Weaver Homes, Inc.</b> 272 Thistle Court Sanford, NC 27332

<b>JOB NAME:</b> Lot 17 West Preserve	<b>LOT #</b> 17	<b>SUBDIV:</b> West Preserve
<b>MODEL:</b> Roof	<b>TAG:</b> Lauren III / Elev. A / 3 Car /	<b>JOB CATEGORY:</b> _
<b>DELIVERY INSTRUCTIONS:</b>		
<b>SPECIAL INSTRUCTIONS:</b>		

**PLAN SEAL DATE:** 4/29/20  
BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 06/10/24
	PLUMB			JOBSITE 1	JOBSITE 1	CUTTING	CQ 06/10/24
	<b>GABLE STUDS</b>		24 IN. OC				

**ROOF TRUSSES** **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		PLY	TOP			BOT	TOP	BOT	LEFT	
	1	6.00	0.00	GABLE P1GE	16-00-00 16-00-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2: 680.1 lbs., -152.9 lbs. Joint 4: 680.1 lbs., -152.9 lbs.
	20	6.00	0.00	PIGGYBACK PB1	13-06-13 13-06-13	2 X 4	2 X 4			Joint 2: 290.6 lbs., -42.4 lbs. Joint 4: 290.6 lbs., -50.7 lbs. Joint 6: 586.2 lbs., 1.1 lbs.
	1	12.00	0.00	GABLE VA1	23-06-04 23-06-04	2 X 4	2 X 4			Joint 1: 242.4 lbs., -143.8 lbs. Joint 13: 198.6 lbs., -78.8 lbs. Joint 14: 181.7 lbs., -132.8 lbs. Joint 15: 193.2 lbs., -140.6 lbs. Joint 16: 188.5 lbs., -140.5 lbs.
	1	12.00	0.00	VALLEY VA10	05-06-04 05-06-04	2 X 4	2 X 4			Joint 1: 118.9 lbs., -21.2 lbs. Joint 3: 118.8 lbs., -21.2 lbs. Joint 4: 152.6 lbs., 20.1 lbs.
	1	12.00	0.00	VALLEY VA11	03-06-04 03-06-04	2 X 4	2 X 4			Joint 1: 115.2 lbs., -3.7 lbs. Joint 3: 115.2 lbs., -3.7 lbs.
	1	12.00	0.00	VALLEY VA2	21-06-04 21-06-04	2 X 4	2 X 4			Joint 1: 189.6 lbs., -90.0 lbs. Joint 7: 158.9 lbs., -49.0 lbs. Joint 8: 358.6 lbs., -144.2 lbs. Joint 9: 577.6 lbs., -182.8 lbs. Joint 11: 422.2 lbs., 72.6 lbs.
	1	12.00	0.00	VALLEY VA3	19-06-04 19-06-04	2 X 4	2 X 4			Joint 1: 186.4 lbs., -125.5 lbs. Joint 7: 167.9 lbs., -88.6 lbs. Joint 8: 280.4 lbs., -131.9 lbs. Joint 9: 489.8 lbs., -184.6 lbs. Joint 11: 435.3 lbs., 69.6 lbs.
	1	12.00	0.00	VALLEY VA4	17-06-04 17-06-04	2 X 4	2 X 4			Joint 1: 205.0 lbs., -23.1 lbs. Joint 5: 179.9 lbs., 10.1 lbs. Joint 6: 549.7 lbs., -213.0 lbs. Joint 8: 414.0 lbs., 62.3 lbs. Joint 9: 550.1 lbs., -213.2 lbs.
	1	12.00	0.00	VALLEY VA5	15-06-04 15-06-04	2 X 4	2 X 4			Joint 1: 171.1 lbs., -29.3 lbs. Joint 5: 149.0 lbs., 0.0 lbs. Joint 6: 471.7 lbs., -186.1 lbs. Joint 7: 415.7 lbs., 60.7 lbs. Joint 8: 472.1 lbs., -186.2 lbs.
	1	12.00	0.00	VALLEY VA6	13-06-04 13-06-04	2 X 4	2 X 4			Joint 1: 133.9 lbs., -37.8 lbs. Joint 5: 114.8 lbs., -12.4 lbs. Joint 6: 390.2 lbs., -166.1 lbs. Joint 7: 394.7 lbs., 58.0 lbs. Joint 8: 390.5 lbs., -166.2 lbs.
	1	12.00	0.00	VALLEY VA7	11-06-04 11-06-04	2 X 4	2 X 4			Joint 1: 113.9 lbs., -76.6 lbs. Joint 5: 93.6 lbs., -55.2 lbs. Joint 6: 339.1 lbs., -161.4 lbs. Joint 7: 222.8 lbs., 54.1 lbs. Joint 8: 339.3 lbs., -161.5 lbs.

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0624-3321
ORDER DATE	06/04/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006802
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Dustin Blackwell	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Bob Beckstead	SALES REP	Lenny Norris
JOBSITE PHONE #	(919) 594-9200	SALES AREA	Curtis Quick

S H I P T O	<b>Weaver Homes Co. Inc.</b> 350 Wagoner Drive Fayetteville, NC 28303 (919) 606-4696	<b>JOB NAME:</b> Lot 17 West Preserve <b>MODEL:</b> Roof <b>DELIVERY INSTRUCTIONS:</b>	<b>LOT # 17</b> <b>SUBDIV:</b> West Preserve <b>TAG:</b> Lauren III / Elev. A / 3 Car / <b>JOB CATEGORY:</b> _
	<b>Weaver Homes, Inc.</b> 272 Thistle Court Sanford, NC 27332	<b>SPECIAL INSTRUCTIONS:</b>	<b>PLAN SEAL DATE:</b> 4/29/20 BY                      DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 06/10/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING CQ 06/10/24

<b>ROOF TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	12.00	0.00	VALLEY VAB	09-06-04 09-06-04	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 201.4 lbs.    201.3 lbs.    307.6 lbs. -26.4 lbs.    -26.4 lbs.    12.4 lbs.
	1	12.00	0.00	VALLEY VA9	07-06-04 07-06-04	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 167.6 lbs.    167.5 lbs.    215.2 lbs. -29.9 lbs.    -29.9 lbs.    28.4 lbs.
	1	6.00	0.00	VALLEY VP1	15-08-09 15-08-09	2 X 4	2 X 4			Joint 1      Joint 5      Joint 6      Joint 7      Joint 8 107.2 lbs.    107.2 lbs.    343.9 lbs.    271.6 lbs.    343.8 lbs. -3.6 lbs.      1.7 lbs.      -77.1 lbs.    33.3 lbs.    -77.2 lbs.
	1	6.00	0.00	VALLEY VP2	11-08-09 11-08-09	2 X 4	2 X 4			Joint 1      Joint 2      Joint 3      Joint 4 194.9 lbs.    117.5 lbs.    194.9 lbs.    456.3 lbs. -81.4 lbs.    -76.1 lbs.    -34.6 lbs.    0.6 lbs.
	1	6.00	0.00	VALLEY VP3	07-08-09 07-08-09	2 X 4	2 X 4			Joint 1      Joint 3      Joint 4 133.1 lbs.    133.2 lbs.    256.2 lbs. -21.3 lbs.    -25.0 lbs.    11.0 lbs.
	1	6.00	0.00	VALLEY VP4	03-08-09 03-08-09	2 X 4	2 X 4			Joint 1      Joint 3 101.3 lbs.    101.3 lbs. -6.1 lbs.      -6.1 lbs.

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM1 & BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	14-00-00		GDH-1
3	LVL Beams (Sized)	LVL, 1-3/4" x 16" (S)	23-00-00		GDH