ROOF & FLOOR ComTech| TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

| | | DAIL | JUIZUIZA TAGE T |
|-----------------|-----------------|----------------|-----------------|
| REQ. QUOTE DATE | / / | ORDER# | J0524-3226 |
| ORDER DATE | 05/30/24 | QUOTE # | |
| DELIVERY DATE | / / | CUSTOMER ACCT# | 0000007216 |
| DATE OF INVOICE | / / | CUSTOMER PO# | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Shaun Garderner | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172 | SALES AREA | Neil Baggett |

Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172

SOLD

T O

SHIP

T O

JOB NAME: Lot 22 Liberty Meadows **LOT #** 22 **SUBDIV:**Liberty Meadows MODEL:Roof TAG: Menger w/Bonus Bath JOB CATEGORY:

DELIVERY INSTRUCTIONS:

60 MILES ROUND TRIP

Precision Custom Homes and 184 Eades Ct. Cameron, NC

SPECIAL INSTRUCTIONS: Like 16121 Cardinal Ct.

> PLAN SEAL DATE: 6/17/24 DATE

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE LAYOUT NB END CUT RETURN 06/20/24 Roof Order 05/30/24 CUTTING NB PLUMB **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE

| ROOF T | RUS | SES | | DADING FORMATION | TCLL-TCDL-B0 | | _ | RESS INCR. | ROO | OF TRUSS S | PACING: 24.0 | IN. O.C. (TYP | .) | <u> </u> |
|---------|------------|------------|------|---------------------|----------------------|------------|-------|------------|---------------|---------------------------------------|---------------------------------------|--|---------------------------------------|---------------------------------------|
| PROFILE | QTY PLY | PIT TOP | ВОТ | TYPE ID | BASE O/A | LUN TOP | BOT | OVER | HANG RIGHT | REACTIO | NS | | | |
| | 1 | 8.25 | 0.00 | GABLE A1-GE | 24-09-00 24-09-00 | | | 01-02-08 | THOM | Joint 2 1787.1 lbs. 0.9 lbs. | Joint 12 2189.9 lbs. -18.0 lbs. | Joint 17 87.9 lbs. -37.4 lbs. | Joint 18 205.6 lbs. -110.3 lbs. | Joint 19 179.9 lbs. -105.4 lbs. |
| | 6 | 8.25 | 0.00 | COMMON A2 | 24-09-00 24-09-00 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 1119.2 lbs. -55.3 lbs. | Joint 11 1265.6 lbs. -65.8 lbs. | | | |
| | 1 | 8.25 | 4.50 | ROOF A3 | 28-03-00 28-03-00 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 712.9 lbs. -28.2 lbs. | Joint 10 106.9 lbs. -502.0 lbs. | Joint 11 2002.8 lbs. -188.7 lbs. | | |
| | 3 | 8.25 | 4.50 | SCISSORS A4 | 21-02-08 21-02-08 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 904.2 lbs. -25.7 lbs. | Joint 8 825.5 lbs. -112.5 lbs. | | | |
| | 1 | 8.25 | 4.50 | SCISSORS A4-A | 21-02-08 21-02-08 | 2 X 6 | 2 X 6 | | | Joint 1 827.7 lbs. -8.0 lbs. | Joint 7 827.7 lbs. -113.1 lbs. | | | |
| | 2 | 8.25 | 4.50 | SCISSORS A5 | 21-06-00 21-06-00 | 2 X 6 | 2 X 6 | | | Joint 1 839.4 lbs. -11.2 lbs. | Joint 7 839.4 lbs. -108.9 lbs. | | | |
| | 1 | 3.50 | 4.50 | ROOF A6 | 37-03-00 37-03-00 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 634.2 lbs. -284.7 lbs. | Joint 10 781.3 lbs. -81.0 lbs. | Joint 12 1590.9 lbs. -141.6 lbs. | | |
| | 1 | 3.50 | 0.00 | ROOF A7 | 37-03-00 37-03-00 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 443.4 lbs. -251.3 lbs. | Joint 9 1033.6 lbs. -79.6 lbs. | Joint 12 1744.3 lbs. -157.0 lbs. | | |
| | 1 | 3.50 | 0.00 | ROOF A8 | 37-03-00 37-03-00 | 2 X 6 | 2 X 6 | 01-02-09 | | Joint 2 342.0 lbs. -214.3 lbs. | Joint 10 1069.4 lbs. -76.4 lbs. | Joint 14 1805.7 lbs. -182.7 lbs. | | |
| | 1 | 3.50 | 0.00 | ROOF A9 | 37-03-00 37-03-00 | 2 X 6 | 2 X 6 | 01-02-09 | | Joint 2 335.3 lbs. -208.1 lbs. | Joint 10 1061.7 lbs. -74.0 lbs. | Joint 14 1816.1 lbs. -190.0 lbs. | | |
| | 1 | 12.00 | 0.00 | GABLE B1-GE | 14-03-00 14-03-00 | 2 X 6 | 2 X 6 | 01-02-08 | 01-02-08 | Joint 12 251.9 lbs. -142.2 lbs. | Joint 13 245.5 lbs. -239.6 lbs. | Joint 14 172.7 lbs. -167.3 lbs. | Joint 15 276.0 lbs. 36.3 lbs. | Joint 16 279.8 lbs. 23.8 lbs. |

Reaction Summary of Order

ROOF & FLOOR ComTech| TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

| REQ. QUOTE DATE | / / | ORDER# | J0524-3226 |
|-----------------|-----------------|----------------|--------------|
| ORDER DATE | 05/30/24 | QUOTE # | |
| DELIVERY DATE | 11 | CUSTOMER ACCT# | 0000007216 |
| DATE OF INVOICE | 11 | CUSTOMER PO# | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Shaun Garderner | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172 | SALES AREA | Neil Baggett |

Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172

SOLD

T O

S H I P

T O

JOB NAME: Lot 22 Liberty Meadows **LOT #** 22 **SUBDIV:**Liberty Meadows MODEL:Roof TAG: Menger w/Bonus Bath JOB CATEGORY:

DELIVERY INSTRUCTIONS:

60 MILES ROUND TRIP

Precision Custom Homes and 184 Eades Ct. Cameron, NC

SPECIAL INSTRUCTIONS: Like 16121 Cardinal Ct.

| PLAN | SEAL DATE: | 6/17/24 |
|------|------------|---------|
| | - DV | DATE |

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE END CUT RETURN LAYOUT NB 06/20/24 Roof Order 1 **CUTTING** NB 05/30/24 PLUMB **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE

| ROOF T | RUS | SES | | DADING | TCLL-TCDL-B0 | | _ | RESS INCR. | ROO | OF TRUSS SE | PACING: 24.0 | IN. O.C. (TYP | .) | |
|-------------|------------|-------|------|----------------|----------------------|-------|--------|------------|----------|---------------------------------------|---------------------------------------|---------------------------------------|--|---------------------------------------|
| | | | IIN | FORMATION | 20.0,10.0,0 | _ | | 1.15 | | | | (| <u>, </u> | |
| PROFILE | QTY PLY | | CH | TYPE ID | BASE O/A | | IBER | | HANG | REACTION | NS | | | |
| | 1 | 12.00 | 0.00 | COMMON | 14-03-00 | | 2 X 6 | 01-02-08 | 01-02-08 | Joint 7 635.6 lbs. -28.1 lbs. | Joint 9 635.6 lbs. -28.1 lbs. | | | |
| | 3 | 12.00 | 0.00 | COMMON B3 | 14-03-00 14-03-00 | 2 X 6 | 2 X 6 | | | Joint 5 554.7 lbs. -20.2 lbs. | Joint 7 554.7 lbs. -20.2 lbs. | | | |
| | 1 | 12.00 | 0.00 | COMMON B4 | 11-11-00 11-11-00 | 2 X 6 | 2 X 6 | | | Joint 5 458.0 lbs. -3.7 lbs. | Joint 7 458.8 lbs. -45.0 lbs. | | | |
| | 1 | 12.00 | 0.00 | GABLE C1-GE | 11-03-08 11-02-08 | 2 X 6 | 2 X 6 | 01-03-00 | 01-03-00 | Joint 10 698.4 lbs. -612.8 lbs. | Joint 11 797.7 lbs. -718.2 lbs. | Joint 12 384.7 lbs. 70.8 lbs. | Joint 13 384.6 lbs. 71.7 lbs. | Joint 14 801.3 lbs. -721.5 lbs. |
| \triangle | 2 | 12.00 | 0.00 | COMMON C2 | 11-03-08 11-02-08 | 2 X 6 | 2 X 6 | 01-03-00 | 01-03-00 | Joint 6 526.2 lbs. -38.8 lbs. | Joint 8 526.2 lbs. -38.8 lbs. | | | |
| \triangle | 4 | 12.00 | 0.00 | COMMON C3 | 11-03-08 11-02-08 | 2 X 6 | 2 X 6 | | | Joint 4 433.3 lbs. -45.0 lbs. | Joint 6 433.3 lbs. -45.0 lbs. | | | |
| | 1 | 12.50 | 7.00 | GABLE D1-GE | 15-10-00 15-10-00 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 364.4 lbs. -268.7 lbs. | Joint 10 138.8 lbs. -45.7 lbs. | Joint 11 233.8 lbs. -281.2 lbs. | Joint 12 197.8 lbs. -164.3 lbs. | Joint 13 197.4 lbs. -122.1 lbs. |
| \triangle | 7 | 12.50 | 7.00 | SCISSORS D2 | 15-10-00 15-10-00 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 697.6 lbs. -32.5 lbs. | Joint 6 611.4 lbs. -29.1 lbs. | | | |
| \triangle | 4 | 12.50 | 0.00 | COMMON D3 | 15-01-08 15-01-08 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 662.0 lbs. -26.3 lbs. | Joint 7 598.4 lbs. -33.1 lbs. | | | |
| | 1 | 12.50 | 0.00 | ATTIC G1-GE | 22-00-00 22-00-00 | 2 X 8 | 2 X 10 | 01-02-08 | 01-02-08 | Joint 2 1555.9 lbs. 52.8 lbs. | Joint 10 1555.9 lbs. 52.8 lbs. | | | |
| \triangle | 6 | 12.50 | 0.00 | ATTIC G2 | 22-00-00 22-00-00 | 2 X 8 | 2 X 10 | 01-02-08 | 01-02-08 | Joint 2 1562.0 lbs. 174.8 lbs. | Joint 10 1562.0 lbs. 174.8 lbs. | | | |

Reaction Summary of Order

ROOF & FLOOR

TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408 Fayetteville, N.C. 28309 (910) 864-TRUS

ComTech

TO

SHIP

| | | DATE | 70720721 1710E 0 |
|-----------------|-----------------|----------------|------------------|
| REQ. QUOTE DATE | 11 | ORDER# | J0524-3226 |
| ORDER DATE | 05/30/24 | QUOTE # | |
| DELIVERY DATE | 11 | CUSTOMER ACCT# | 0000007216 |
| DATE OF INVOICE | 11 | CUSTOMER PO# | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Shaun Garderner | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172 | SALES AREA | Neil Baggett |

Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172

JOB NAME: Lot 22 Liberty Meadows **LOT #** 22 **SUBDIV:**Liberty Meadows MODEL:Roof TAG: Menger w/Bonus Bath JOB CATEGORY:

DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP

Precision Custom Homes and

LOADING

SPECIAL INSTRUCTIONS: Like 16121 Cardinal Ct.

TCLL-TCDL-BCLL-BCDL STRESS INCR.

PLAN SEAL DATE: 6/17/24 DATE

T Cameron, NC **BUILDING DEPARTMEN** Roof Order

ROOF TRUSSES

184 Eades Ct.

| NT | OVERHA | ANG INFO | HEEL HEIGHT | 00-06-08 | RI | EQ. I | LAYOUTS | | REQ. | EN | GINEERING | | QUOTE | | 11 |
|----|---------|----------|-------------|-----------|----|-------|---------|---|------|----|-----------|---|---------|----|----------|
| | END CUT | RETURN | | | | | | | | | | | LAYOUT | NB | 06/20/24 |
| | PLUMB | | GABLE STUDS | 24 IN. OC | | | JOBSITE | 1 | | | JOBSITE | 1 | CUTTING | NB | 05/30/24 |

| ROOF TRUSSES LOADING STRESS INCR. 20.0,10.0,0.0,10.0 1.15 ROOF TRUSS SPACE | | | PACING: 24.0 | IN. O.C. (TYP | .) | | | | | | | | | |
|--|------------|-------|--------------|-------------------|----------------------|-------|--------|----------|-------|---------------------------------------|--|--|-------------------------------------|---------------------------------------|
| PROFILE | QTY | PIT | СН | TYPE | BASE | _ | UBER | | HANG | | | | | |
| TROTILL | PLY | TOP | вот | ID | O/A | | вот | LEFT | RIGHT | REACTIO | NS | | | |
| | 6 | 12.50 | 0.00 | ATTIC G3 | 22-00-00 22-00-00 | 2 X 8 | 2 X 10 | 01-02-08 | | Joint 2 1563.7 lbs. | Joint 10 1517.8 lbs. | | | |
| | | | | | | | | 1 | | 174.3 lbs. | 177.0 lbs. | | | |
| | 1 | 12.50 | 0.00 | ATTIC G5 | 22-00-00 21-08-08 | 2 X 8 | 2 X 10 | 01-02-08 | | Joint 2 1565.0 lbs. 174.4 lbs. | Joint 11 1517.7 lbs. 176.9 lbs. | | | |
| Â | 6 | 12.50 | 0.00 | ROOF G6 | 21-08-08 21-08-08 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 662.6 lbs. -92.6 lbs. | Joint 12 234.1 lbs. -144.2 lbs. | Joint 13 1034.1 lbs. 3.0 lbs. | | |
| | 1 | 12.50 | 0.00 | ROOF G7-GE | 21-08-08 21-08-08 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 704.4 lbs. -176.4 lbs. | Joint 14 694.1 lbs. -266.3 lbs. | Joint 15 1279.6 lbs. -141.1 lbs. | | |
| | 1 | 3.50 | 0.00 | HALF HIP H1 | 16-02-08 16-00-08 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 1175.0 lbs. -490.3 lbs. | Joint 6 1219.3 lbs. -512.2 lbs. | | | |
| | 1 2 Ply | 0.00 | 0.00 | FLAT GIRDER K1 | 24-09-01 24-09-01 | 2 X 6 | 2 X 6 | | | Joint 9 3064.2 lbs. -425.8 lbs. | Joint 13 1784.0 lbs. -597.0 lbs. | | | |
| | 1 | 3.50 | 0.00 | ROOF M1 | 22-09-13 22-09-13 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 455.0 lbs. -171.7 lbs. | Joint 10 268.1 lbs. -46.8 lbs. | Joint 12 1156.4 lbs. -346.9 lbs. | | |
| | 1 | 3.50 | 0.00 | HALF HIP M2 | 22-09-13 22-09-13 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 471.8 lbs. -175.0 lbs. | Joint 9 309.4 lbs. -14.0 lbs. | Joint 10 1118.2 lbs. -332.0 lbs. | | |
| | 1 | 3.50 | 0.00 | HALF HIP M3 | 22-09-13 22-09-13 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 482.6 lbs. -175.5 lbs. | Joint 9 331.6 lbs. -17.4 lbs. | Joint 10 1093.4 lbs. -320.7 lbs. | | |
| | 4 | 8.25 | 0.00 | MONOPITCH P1 | 12-08-00 11-00-08 | 2 X 6 | 2 X 6 | 01-02-08 | | Joint 2 326.9 lbs. -42.4 lbs. | Joint 7 335.3 lbs. 52.5 lbs. | Joint 9 336.5 lbs. -166.7 lbs. | | |
| | 1 | 8.25 | 0.00 | VALLEY VA1 | 22-03-14 22-03-14 | 2 X 4 | 2 X 6 | | | Joint 7 197.4 lbs. -48.7 lbs. | Joint 8 480.5 lbs. -123.5 lbs. | Joint 10 525.4 lbs. -97.8 lbs. | Joint 11 500.0 lbs. 30.2 lbs. | Joint 12 555.1 lbs. -108.6 lbs. |

Reaction Summary of Order

ROOF & FLOOR ComTech| TRUSSES & BEAMS Reilly Road Industrial Park P.O. Box 40408

Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE 11 ORDER# J0524-3226 **ORDER DATE** 05/30/24 **QUOTE #** 0000007216 **DELIVERY DATE** 11 **CUSTOMER ACCT#** // DATE OF INVOICE **CUSTOMER PO#** ORDERED BY Shaun Garderner **INVOICE #** COUNTY Harnett **TERMS** SALES REP Neil Baggett **SUPERINTENDANT** Shaun Garderner (910) 988-8172 Neil Baggett JOBSITE PHONE # **SALES AREA**

Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172

184 Eades Ct.

Cameron, NC

SOLD

T O

SHIP

T O

JOB NAME: Lot 22 Liberty Meadows **LOT #** 22 **SUBDIV:** Liberty Meadows MODEL: Roof TAG: Menger w/Bonus Bath JOB CATEGORY:

DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP

Precision Custom Homes and

SPECIAL INSTRUCTIONS:

Like 16121 Cardinal Ct.

PLAN SEAL DATE: 6/17/24 DATE

DATE 06/20/24

PAGE 4

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 QUOTE **REQ. LAYOUTS REQ. ENGINEERING** LAYOUT NB END CUT RETURN 06/20/24 Roof Order **CUTTING** NB 05/30/24 PLUMB **GABLE STUDS** 24 IN. OC JOBSITE JOBSITE

| ROOF T | RUS | SES | | DADING FORMATION | TCLL-TCDL-B0 | | _ | RESS INCR. | RO | OF TRUSS S | PACING: 24.0 | IN. O.C. (TYP | ·.) | |
|-------------|------------|-------|------|---------------------|----------------------|-------|-------|------------|---------------|--------------------------------------|--------------------------------------|--------------------------------------|-------------------------------------|---------------------------------------|
| PROFILE | QTY PLY | | ВОТ | TYPE ID | BASE O/A | LUN | | | HANG RIGHT | REACTIO | NS | | | |
| | 1 | 8.25 | 0.00 | VALLEY | 19-03-08 19-03-08 | | | | RIGHT | Joint 7 90.1 lbs. -39.2 lbs. | Joint 8 271.6 lbs. -78.7 lbs. | Joint 9 463.3 lbs. -109.3 lbs. | Joint 11 461.7 lbs. 83.0 lbs. | Joint 12 461.5 lbs. -107.7 lbs. |
| \triangle | 1 | 8.25 | 0.00 | VALLEY VA3 | 14-07-15 14-07-15 | | 2 X 4 | | | Joint 1 116.5 lbs. -11.2 lbs. | Joint 5 103.4 lbs. 9.0 lbs. | Joint 6 350.2 lbs. -103.7 lbs. | Joint 7 254.3 lbs. 53.0 lbs. | Joint 8 350.4 lbs. -103.9 lbs. |
| | 1 | 8.25 | 0.00 | VALLEY VA4 | 08-07-04 08-07-04 | 2 X 4 | 2 X 4 | | | Joint 1 169.5 lbs. -26.7 lbs. | Joint 3 169.6 lbs. -32.9 lbs. | Joint 4 279.6 lbs. 21.1 lbs. | | |
| | 1 | 12.00 | 0.00 | VALLEY VB1 | 04-01-04 04-01-04 | 2 X 4 | 2 X 4 | | | Joint 1 84.3 lbs. -15.0 lbs. | Joint 3 84.3 lbs. -15.0 lbs. | Joint 4 108.3 lbs. 14.3 lbs. | | |
| | 1 | 12.00 | 0.00 | VALLEY VC1 | 02-08-01 02-08-01 | 2 X 4 | 2 X 4 | | | Joint 1 81.2 lbs. -2.6 lbs. | Joint 3 81.2 lbs. -2.6 lbs. | | | |
| | 5 | 3.50 | 0.00 | JACK-OPEN XH1 | 06-01-00 06-01-00 | 2 X 4 | 2 X 6 | 01-02-08 | | Joint 2 324.9 lbs. -135.1 lbs. | Joint 3 167.8 lbs. -68.3 lbs. | Joint 4 117.9 lbs. -30.3 lbs. | | |
| | 2 | 3.50 | 0.00 | JACK-OPEN YH1 | 01-11-15 01-11-15 | 2 X 4 | 2 X 4 | 01-02-08 | | Joint 2 175.6 lbs. -83.9 lbs. | Joint 3 35.4 lbs. -19.8 lbs. | Joint 4 39.1 lbs. -10.1 lbs. | | |
| | 2 | 3.50 | 0.00 | JACK-OPEN YH2 | 03-11-15 03-11-15 | | 2 X 4 | 01-02-08 | | Joint 2 246.3 lbs. -107.6 lbs. | Joint 3 100.2 lbs. -43.8 lbs. | Joint 4 76.1 lbs. -19.6 lbs. | | |
| X | 1 | 2.48 | 0.00 | DIAGONAL HIP ZH1 | 08-05-12 08-05-12 | 2 X 4 | 2 X 6 | 01-08-08 | | Joint 2 458.3 lbs. -203.3 lbs. | Joint 7 369.6 lbs. -150.3 lbs. | | | |

ITEMS

| | QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
|---------------------------------------|-----|--------------|--------|---------------------------|-------------|---------------------|
| 1 Hangers, USP HJC26 SIMPSON (THJU26) | 1 | Hangers LISP | H IC26 | | | SIMPSON /TH II 126\ |

ROOF & FLOOR
TRUSSES & BEAMS
Reilly Road Industrial Park P.O. Box 40408
Fayetteville, N.C. 28309 (910) 864-TRUS

| | | DATE | 00/20/24 T/(OL 0 |
|-----------------|-----------------|----------------|------------------|
| REQ. QUOTE DATE | 11 | ORDER# | J0524-3226 |
| ORDER DATE | 05/30/24 | QUOTE # | |
| DELIVERY DATE | 11 | CUSTOMER ACCT# | 0000007216 |
| DATE OF INVOICE | 11 | CUSTOMER PO# | |
| ORDERED BY | Shaun Garderner | INVOICE # | |
| COUNTY | Harnett | TERMS | |
| SUPERINTENDANT | Shaun Garderner | SALES REP | Neil Baggett |
| JOBSITE PHONE # | (910) 988-8172 | SALES AREA | Neil Baggett |

Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172 JOB NAME: Lot 22 Liberty Meadows

MODEL: Roof TAG: Menger w/Bonus Bath

w/Bonus Bath JOB CATEGORY:

LOT # 22

Precision Custom Homes and 184 Eades Ct. Cameron, NC

SPECIAL INSTRUCTIONS: Like 16121 Cardinal Ct.

DELIVERY INSTRUCTIONS:

60 MILES ROUND TRIP

PLAN SEAL DATE: 6/17/24
BY DATE

SUBDIV:Liberty Meadows

BUILDING DEPARTMENT OVERHANG INFO HEEL HEIGHT 00-06-08 REQ. LAYOUTS REQ. ENGINEERING QUOTE LAYOUT NB END CUT RETURN 06/20/24 Roof Order 05/30/24 GABLE STUDS **CUTTING** NB PLUMB 24 IN. OC JOBSITE JOBSITE

ITEMS

SOLD

TO

SHIP

T

| / / L/V/ | | | | _ | |
|----------|---------------------|---------------------------|---------------------------|-------------|-----------------|
| QTY | ITEM TYPE | SIZE | LENGTH FT-IN-16 | PART NUMBER | NOTES |
| 1 | | | | | |
| 8 | Hangers, USP | HUS 26 | | | SIMPSON (HUS26) |
| | | | | | |
| 3 | Hangers, USP | JUS24 | | | SIMPSON (LUS24) |
| | , , | | | | |
| 4 | Hangers | LSSH210 | 00-00-00 | | |
| | | | | | |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S) | 09-00-00 | | BM1 |
| | | | | | |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 9-1/4" (S) | 08-00-00 | | BM2 |
| | | , | | | |
| 2 | LVL Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 22-00-00 | | GDH |
| | | ,,,,,,, | | | 1 |
| 2 | LVI Beams (Sized) | LVL, 1-3/4" x 11-7/8" (S) | 16-00-00 | | BM3 |
| | LVL DCairis (Oizeu) | LVL, 1-0/4 X 11-1/0 (0) | 10-00-00 | | DIVIO |