

# Reaction Summary of Order














**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0824-4560
ORDER DATE	08/15/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	David Watson	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	David Watson	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 263-9370	SALES AREA	Curtis Quick

SHEET NO	<b>GMC Construction of NC, Inc.</b> 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	<b>JOB NAME:</b> Lot 3 River Rd. <b>LOT # 3</b> <b>SUBDIV:</b> River Rd. <b>MODEL:</b> Roof <b>TAG:</b> The Sinclair / Mod.+2x2 <b>JOB CATEGORY:</b> _ <b>DELIVERY INSTRUCTIONS:</b>
	<b>GMC Construction</b> 6294 River Rd. Fuquay Varina, NC	<b>SPECIAL INSTRUCTIONS:</b> Like Lot 11 Halls Farm (J0723-3907)
	<b>PLAN SEAL DATE:</b> 11/7/23	

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/15/24
	PLUMB			JOBSITE	1	CUTTING	CQ 08/15/24
	<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	PIGGYBACK A1GE	49-00-00 49-00-00	2 X 6	2 X 6		00-10-08	Joint 11 1955.5 lbs. -383.2 lbs.	Joint 17 2079.7 lbs. -371.9 lbs.			
	6	8.00	6.00	PIGGYBACK A2	49-00-00 49-00-00	2 X 6	2 X 6		00-10-08	Joint 11 1947.3 lbs. -107.4 lbs.	Joint 16 2017.3 lbs. -96.7 lbs.			
	3	8.00	6.00	PIGGYBACK A3	49-00-00 49-00-00	2 X 6	2 X 6		00-10-08	Joint 11 2280.8 lbs. -125.8 lbs.	Joint 15 1744.7 lbs. -103.7 lbs.			
	4	8.00	0.00	PIGGYBACK A4	26-00-00 26-00-00	2 X 6	2 X 6		00-10-08	Joint 2 1236.2 lbs. -11.6 lbs.	Joint 9 1190.6 lbs. -129.8 lbs.			
	1	8.00	0.00	GABLE A4GE	26-00-00 26-00-00	2 X 6	2 X 6		00-10-08	Joint 2 344.3 lbs. -67.4 lbs.	Joint 17 20.7 lbs. -13.2 lbs.	Joint 18 59.9 lbs. -20.2 lbs.	Joint 19 145.9 lbs. -38.0 lbs.	Joint 20 166.2 lbs. -52.2 lbs.
	3	8.00	0.00	PIGGYBACK A5	26-00-00 26-00-00	2 X 6	2 X 10		00-10-08	Joint 2 1074.1 lbs. -14.1 lbs.	Joint 9 1098.7 lbs. -127.3 lbs.			
	2	8.00	0.00	PIGGYBACK A5A	26-00-00 26-00-00	2 X 6	2 X 10		00-10-08	Joint 2 1210.5 lbs. -28.8 lbs.	Joint 9 1332.0 lbs. -152.0 lbs.			
	1	8.00	0.00	MONOPITCH A6	16-00-08 16-00-08	2 X 6	2 X 10		00-10-08	Joint 2 657.6 lbs. 42.7 lbs.	Joint 8 713.6 lbs. -189.2 lbs.			
	7	8.00	0.00	PIGGYBACK B1	45-00-00 45-00-00	2 X 6	2 X 6		00-10-08	Joint 2 2046.8 lbs. -90.3 lbs.	Joint 9 2033.3 lbs. -90.3 lbs.			
	1	8.00	0.00	GABLE B1GE	45-00-00 45-00-00	2 X 6	2 X 6		00-10-08	Joint 2 223.3 lbs. -110.4 lbs.	Joint 26 162.6 lbs. -22.0 lbs.	Joint 28 223.6 lbs. -114.9 lbs.	Joint 29 164.0 lbs. -82.1 lbs.	Joint 30 179.0 lbs. -88.0 lbs.
	1	12.00	0.00	ATTIC C1GE	21-00-00 20-11-00	2 X 6	2 X 10		00-11-00	Joint 12 1420.2 lbs. 46.0 lbs.	Joint 16 1420.2 lbs. 46.0 lbs.			

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0824-4560
ORDER DATE	08/15/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	David Watson	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	David Watson	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 263-9370	SALES AREA	Curtis Quick

SHEET NO	<b>GMC Construction of NC, Inc.</b> 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	<b>JOB NAME:</b> Lot 3 River Rd. <b>LOT # 3</b> <b>SUBDIV:</b> River Rd. <b>MODEL:</b> Roof <b>TAG:</b> The Sinclair / Mod.+2x2 <b>JOB CATEGORY:</b> _
		<b>DELIVERY INSTRUCTIONS:</b>
		<b>SPECIAL INSTRUCTIONS:</b> Like Lot 11 Halls Farm (J0723-3907)

**PLAN SEAL DATE:** 11/7/23

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	CQ 08/15/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING

**ROOF TRUSSES**      **LOADING INFORMATION**      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	10	12.00	0.00	ATTIC C2	21-00-00 20-11-00	2 X 6	2 X 10			Joint 8 1383.7 lbs. 162.2 lbs.	Joint 12 1383.7 lbs. 162.2 lbs.			
	1 2 Ply	12.00	0.00	ATTIC C3	21-00-00 20-11-00	2 X 6	2 X 10			Joint 8 2767.5 lbs. 324.4 lbs.	Joint 12 2767.5 lbs. 324.4 lbs.			
	2	8.00	0.00	KINGPOST P1	18-06-00 18-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 832.9 lbs. -115.9 lbs.	Joint 4 832.9 lbs. -115.9 lbs.			
	1	8.00	0.00	GABLE P1GE	18-06-00 18-06-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 880.1 lbs. -165.6 lbs.	Joint 4 880.1 lbs. -165.6 lbs.			
	9	8.00	0.00	PIGGYBACK PB1	10-07-03 10-07-03	2 X 4	2 X 4			Joint 2 240.7 lbs. -33.0 lbs.	Joint 4 240.7 lbs. -42.1 lbs.	Joint 6 426.4 lbs. 7.1 lbs.		
	1	8.00	0.00	GABLE PB1GE	10-07-03 10-07-03	2 X 4	2 X 4			Joint 2 90.5 lbs. -25.2 lbs.	Joint 8 83.4 lbs. -2.8 lbs.	Joint 10 152.5 lbs. -76.9 lbs.	Joint 11 190.7 lbs. -95.0 lbs.	Joint 12 132.6 lbs. 27.4 lbs.
	7	8.00	0.00	PIGGYBACK PB2	06-07-03 06-07-03	2 X 4	2 X 4			Joint 2 209.3 lbs. -7.4 lbs.	Joint 3 107.9 lbs. -59.9 lbs.	Joint 4 168.9 lbs. 22.8 lbs.	Joint 6 236.6 lbs. 19.9 lbs.	
	1	8.00	0.00	GABLE PB2GE	06-07-03 06-07-03	2 X 4	2 X 4			Joint 2 77.3 lbs. -10.1 lbs.	Joint 6 77.3 lbs. 1.1 lbs.	Joint 8 169.2 lbs. -50.6 lbs.	Joint 9 120.7 lbs. 28.9 lbs.	Joint 10 169.9 lbs. -51.0 lbs.
	7	8.00	0.00	PIGGYBACK PB3	06-09-10 06-09-10	2 X 4	2 X 4			Joint 2 232.4 lbs. -8.6 lbs.	Joint 6 12.0 lbs. -44.7 lbs.	Joint 7 328.2 lbs. -8.3 lbs.		
	1	8.00	0.00	GABLE PB3GE	06-09-10 06-09-10	2 X 4	2 X 4			Joint 2 82.8 lbs. -11.5 lbs.	Joint 7 50.0 lbs. -29.5 lbs.	Joint 8 122.2 lbs. -9.8 lbs.	Joint 9 199.4 lbs. -102.7 lbs.	Joint 10 151.4 lbs. -77.2 lbs.
	2 2 Ply	8.00	0.00	PIGGYBACK PB4	06-06-00 06-06-00	2 X 6	2 X 4			Joint 2 462.4 lbs. -19.1 lbs.	Joint 6 35.1 lbs. -70.7 lbs.	Joint 7 617.7 lbs. -20.5 lbs.		

# Reaction Summary of Order







**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0824-4560
ORDER DATE	08/15/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006850
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	David Watson	INVOICE #	
COUNTY	Wake	TERMS	
SUPERINTENDANT	David Watson	SALES REP	Scot Duncan
JOBSITE PHONE #	(910) 263--9370	SALES AREA	Curtis Quick

SHEET	<b>GMC Construction of NC, Inc.</b> 9820 US Hwy 301 North Lumberton, NC 28360 (910) 802-4959	<b>JOB NAME:</b> Lot 3 River Rd. <b>LOT # 3</b> <b>SUBDIV:</b> River Rd. <b>MODEL:</b> Roof <b>TAG:</b> The Sinclair / Mod.+2x2 <b>JOB CATEGORY:</b> _
	<b>GMC Construction</b> 6294 River Rd. Fuquay Varina, NC	<b>DELIVERY INSTRUCTIONS:</b>  <b>SPECIAL INSTRUCTIONS:</b> Like Lot 11 Halls Farm (J0723-3907)

**PLAN SEAL DATE:** 11/7/23  
BY DATE

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-04-05	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	/ /
Roof Order	END CUT	RETURN				LAYOUT	CQ 08/15/24
	PLUMB			JOBSITE 1	JOBSITE 1	CUTTING	CQ 08/15/24
	<b>GABLE STUDS</b>	24 IN. OC					

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL		STRESS INCR.		ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.00	0.00	VALLEY VP1	16-03-05 16-03-05	2 X 4	2 X 4			Joint 1 140.5 lbs. -3.0 lbs.	Joint 5 133.7 lbs. 9.1 lbs.	Joint 6 390.0 lbs. -109.8 lbs.	Joint 8 242.7 lbs. 52.7 lbs.	Joint 9 390.2 lbs. -109.9 lbs.
	1	8.00	0.00	VALLEY VP2	12-03-05 12-03-05	2 X 4	2 X 4			Joint 1 60.7 lbs. -26.6 lbs.	Joint 5 47.2 lbs. -8.5 lbs.	Joint 6 313.6 lbs. -92.9 lbs.	Joint 7 264.2 lbs. 36.9 lbs.	Joint 8 313.9 lbs. -93.1 lbs.
	1	8.00	0.00	VALLEY VP3	08-03-05 08-03-05	2 X 4	2 X 4			Joint 1 160.5 lbs. -25.3 lbs.	Joint 3 160.5 lbs. -31.1 lbs.	Joint 4 269.5 lbs. 19.3 lbs.		
	1	8.00	0.00	VALLEY VP4	04-03-05 04-03-05	2 X 4	2 X 4			Joint 1 73.6 lbs. -11.6 lbs.	Joint 3 73.6 lbs. -14.3 lbs.	Joint 4 123.3 lbs. 8.9 lbs.		

ITEMS					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	HUS 26			SIMPSON (HUS26)
6	BlueLinX (F)	LVL, Metsa(F) 2.0,	07-00-00		BM2 & BM3
2	BlueLinX (F)	LVL, Metsa(F) 2.0,	21-00-00		GDH
2	Hangers, USP	THD28-2			SIMPSON (HHUS28-2)