

Reaction Summary of Order














ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2605
ORDER DATE	05/02/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

SPECIAL TO	Herring Builders Inc PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 9 Overhills Creek MODEL: Roof TAG: Plan 17 DELIVERY INSTRUCTIONS:	LOT # 9 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call
	Wellco Contractors 98 Onslow Ct. Spring Lake, NC	SPECIAL INSTRUCTIONS:	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	JOBSITE	1	LAYOUT	CQ 05/02/24
				JOBSITE	1	CUTTING	CQ 05/02/24

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 20.0,10.0,0.0,10.0 1.15 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	5	8.00	0.00	FINK A1	34-01-00 34-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 10 1351.3 lbs. 1729.7 lbs. -79.7 lbs. -96.9 lbs.
	1	8.00	0.00	GABLE A1GE	34-01-00 34-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 20 Joint 22 Joint 23 Joint 24 222.8 lbs. 171.5 lbs. 264.5 lbs. 149.0 lbs. 181.7 lbs. -74.9 lbs. -8.3 lbs. -134.1 lbs. -75.4 lbs. -88.8 lbs.
	3	8.00	0.00	FINK A2	34-01-00 34-01-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 10 1214.3 lbs. 1777.0 lbs. -78.2 lbs. -104.4 lbs.
	11	8.00	0.00	COMMON B1	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 8 974.9 lbs. 974.9 lbs. -54.1 lbs. -54.1 lbs.
	1	8.00	0.00	COMMON B1GE	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 6 Joint 9 Joint 10 Joint 11 293.3 lbs. 412.9 lbs. 1451.7 lbs. -213.7 lbs. 116.9 lbs. -64.8 lbs. -109.3 lbs. 2.8 lbs. -976.5 lbs. 32.8 lbs.
	4	8.00	0.00	COMMON B2	20-07-00 20-07-00	2 X 6	2 X 6		00-10-08	Joint 1 Joint 7 932.5 lbs. 975.3 lbs. -43.5 lbs. -54.1 lbs.
	1	8.00	0.00	HIP B3	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 5 904.1 lbs. 903.6 lbs. -46.0 lbs. -46.0 lbs.
	1 2 Ply	8.00	0.00	HIP GIRDER B4GDR	20-07-00 20-07-00	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 5 1677.5 lbs. 1676.2 lbs. -275.5 lbs. -276.1 lbs.
	1	8.00	0.00	COMMON C1	10-10-08 10-10-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 4 479.6 lbs. 479.6 lbs. -33.6 lbs. -33.6 lbs.
	1	8.00	0.00	GABLE C1GE	10-10-08 10-10-08	2 X 6	2 X 6	00-10-08	00-10-08	Joint 2 Joint 8 Joint 10 Joint 11 Joint 12 116.2 lbs. 116.2 lbs. 153.9 lbs. 186.0 lbs. 124.1 lbs. -24.0 lbs. -2.3 lbs. -80.3 lbs. -86.4 lbs. 27.3 lbs.
	2	5.66	0.00	DIAGONAL HIP CJ09	08-09-04 08-09-04	2 X 6	2 X 6	01-02-14		Joint 2 Joint 7 445.4 lbs. 421.0 lbs. -29.6 lbs. -96.3 lbs.

Reaction Summary of Order










ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2605
ORDER DATE	05/02/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000006558
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Jason Wellons	INVOICE #	
COUNTY	Harnett	TERMS	Net 10 Days
SUPERINTENDANT	Jason Wellons	SALES REP	Lenny Norris
JOBSITE PHONE #	(910) 263-0276	SALES AREA	Curtis Quick

S H I P T O	Herring Builders Inc PO Box 766 Spring Lake, NC 28390 (910) 436-3131	JOB NAME: Lot 9 Overhills Creek MODEL: Roof TAG: Plan 17 DELIVERY INSTRUCTIONS:	LOT # 9 SUBDIV: Overhills Creek JOB CATEGORY: WCall - Will Call
	Wellco Contractors 98 Onslow Ct. Spring Lake, NC	SPECIAL INSTRUCTIONS:	

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN PLUMB NO	GABLE STUDS	16 IN. OC	JOBSITE 1	JOBSITE 1	LAYOUT	CQ 05/02/24
						CUTTING	CQ 05/02/24

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. 1.15
 20.0,10.0,0.0,10.0 **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	4	8.00	0.00	JACK-OPEN J02	02-02-07 02-02-07	2 X 6	2 X 6	00-10-08		Joint 2 Joint 3 Joint 4 138.0 lbs. 55.3 lbs. 38.2 lbs. -5.1 lbs. -26.0 lbs. 2.5 lbs.
	4	8.00	0.00	JACK-OPEN J04	04-02-07 04-02-07	2 X 6	2 X 6	00-10-08		Joint 2 Joint 3 Joint 4 214.2 lbs. 116.9 lbs. 76.5 lbs. 2.1 lbs. -55.8 lbs. 7.8 lbs.
	5	8.00	0.00	JACK-OPEN J06	06-03-08 06-03-08	2 X 6	2 X 6	00-10-08		Joint 2 Joint 3 Joint 4 296.4 lbs. 181.2 lbs. 115.3 lbs. 8.8 lbs. -86.8 lbs. 14.2 lbs.
	1	14.42	0.00	GABLE LG1	07-09-11 07-09-11	2 X 4	2 X 4			Joint 1 Joint 5 Joint 6 Joint 7 Joint 8 96.8 lbs. 85.3 lbs. 219.9 lbs. 101.9 lbs. 220.2 lbs. -29.9 lbs. -14.8 lbs. -127.5 lbs. 32.6 lbs. -127.6 lbs.
	4	8.00	0.00	MONOPITCH M1	02-00-00 02-00-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 4 136.3 lbs. 65.0 lbs. -7.0 lbs. -20.3 lbs.
	1	8.00	0.00	MONOPITCH M1GE	02-00-00 02-00-00	2 X 4	2 X 6	00-10-08		Joint 2 Joint 4 136.3 lbs. 66.9 lbs. -28.4 lbs. -36.6 lbs.
	1	8.00	0.00	VALLEY VA1	02-11-09 02-11-09	2 X 4	2 X 4			Joint 1 Joint 3 82.8 lbs. 82.8 lbs. -4.4 lbs. -4.4 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	Hangers, USP	HJC26		SIMPSON (THJU26)	