

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2970
ORDER DATE	05/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 2 Magnolia Hills MODEL: Roof TAG: Hayek w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 2 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and Lot 2 Magnolia Hills Cameron, NC 28356	SPECIAL INSTRUCTIONS: Like 63 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT RETURN						
	PLUMB	GABLE STUDS	24 IN. OC	JOBSITE	1	JOBSITE	1
						LAYOUT	NB 08/23/24
						CUTTING	NB 08/23/24

ROOF TRUSSES **LOADING INFORMATION** **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1 2 Ply	8.00	0.00	HIP GIRDER A1	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 8 2832.8 lbs. 2832.9 lbs. -652.8 lbs. -652.8 lbs.
	1	8.00	0.00	HIP A2	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 7 1525.0 lbs. 1525.0 lbs. -54.6 lbs. -54.6 lbs.
	1	8.00	0.00	HIP A3	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 7 1664.4 lbs. 1664.4 lbs. -50.3 lbs. -50.3 lbs.
	1	8.00	0.00	ROOF A4	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 11 1525.0 lbs. 1591.2 lbs. -63.9 lbs. -79.3 lbs.
	1	8.00	0.00	ROOF A5	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 10 1525.0 lbs. 1525.0 lbs. -75.5 lbs. -89.7 lbs.
	1	8.00	0.00	ROOF A6	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 11 1594.2 lbs. 1552.4 lbs. -85.4 lbs. -98.3 lbs.
	1	8.00	0.00	ROOF A7	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 11 1611.0 lbs. 1564.3 lbs. -90.3 lbs. -102.3 lbs.
	1	8.00	0.00	ROOF A8	36-07-00 36-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 13 1595.1 lbs. 1563.2 lbs. -86.0 lbs. -100.6 lbs.
	1 2 Ply	8.00	0.00	HIP GIRDER B1	28-07-08 28-07-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 7 2176.9 lbs. 2100.4 lbs. -500.5 lbs. -482.9 lbs.
	1	8.00	0.00	ROOF B2	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 8 1445.0 lbs. 1445.0 lbs. -38.6 lbs. -93.5 lbs.
	1	8.00	0.00	ROOF B3	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 Joint 7 1504.7 lbs. 1445.0 lbs. -51.2 lbs. -96.2 lbs.

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2970
ORDER DATE	05/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 2 Magnolia Hills MODEL: Roof TAG: Hayek w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 2 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and Lot 2 Magnolia Hills Cameron, NC 28356	SPECIAL INSTRUCTIONS: Like 63 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN					
	PLUMB					LAYOUT	NB 08/23/24
	GABLE STUDS	24 IN. OC		JOBSITE 1	JOBSITE 1	CUTTING	NB 08/23/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	1	8.00	0.00	ROOF B4	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1445.0 lbs. -64.3 lbs.	Joint 8 1445.0 lbs. -105.2 lbs.	
	1	8.00	0.00	ROOF B5	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1460.9 lbs. -75.5 lbs.	Joint 9 1445.0 lbs. -112.1 lbs.	
	1	8.00	0.00	ROOF B6	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1550.6 lbs. -77.6 lbs.	Joint 8 1599.3 lbs. -113.3 lbs.	
	1	8.00	0.00	ROOF B7	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 2 1561.3 lbs. -77.6 lbs.	Joint 13 1581.2 lbs. -113.3 lbs.	
	1	8.00	0.00	ROOF B8	34-07-00 34-07-00	2 X 6	2 X 6	01-02-08		Joint 2 1672.5 lbs. -78.2 lbs.	Joint 11 1495.0 lbs. -59.1 lbs.	
	1	6.00	0.00	GABLE C1SG	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -120.5 lbs.	Joint 4 470.0 lbs. -120.5 lbs.	
	4	6.00	0.00	COMMON C2	10-00-00 10-00-00	2 X 4	2 X 6	01-02-08	01-02-08	Joint 2 470.0 lbs. -91.0 lbs.	Joint 4 470.0 lbs. -91.0 lbs.	
	7	4.00	0.00	ROOF P1	06-05-00 06-05-00	2 X 4	2 X 6	01-02-08	00-03-08	Joint 2 331.3 lbs. -134.4 lbs.	Joint 4 733.7 lbs. -294.0 lbs.	
	10	4.00	0.00	MONOPITCH P2	04-05-00 04-05-00	2 X 4	2 X 4	01-02-08		Joint 2 255.6 lbs. -108.6 lbs.	Joint 4 149.4 lbs. -65.0 lbs.	
	3	4.00	0.00	MONOPITCH P3	05-09-08 05-09-08	2 X 4	2 X 6	01-02-08	00-03-08	Joint 2 307.3 lbs. -126.6 lbs.	Joint 4 207.7 lbs. -89.5 lbs.	
	14	8.00	0.00	JACK-OPEN XA1	06-00-00 06-00-00	2 X 4	2 X 6	01-02-08		Joint 2 322.4 lbs. 1.4 lbs.	Joint 3 183.7 lbs. -104.7 lbs.	Joint 4 115.8 lbs. 34.8 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0524-2970
ORDER DATE	05/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 2 Magnolia Hills MODEL: Roof DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 2 SUBDIV: Magnolia Hills JOB CATEGORY: _
	Precision Custom Homes and Lot 2 Magnolia Hills Cameron, NC 28356	SPECIAL INSTRUCTIONS: Like 63 Liberty Meadows	PLAN SEAL DATE: 7/25/2024 BY DATE

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 08/23/24
Roof Order	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 08/23/24

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	10	8.00	0.00	JACK-OPEN XB1	05-10-00 05-10-00	2 X 4	2 X 6	01-02-08		Joint 2 316.0 lbs. 0.9 lbs.	Joint 3 177.9 lbs. -101.7 lbs.	Joint 4 112.5 lbs. 33.8 lbs.
	2	8.00	0.00	JACK-OPEN XB2	02-00-08 02-00-08	2 X 4	2 X 6	01-02-08		Joint 2 184.6 lbs. -16.4 lbs.	Joint 3 34.0 lbs. -29.1 lbs.	Joint 4 36.7 lbs. 11.0 lbs.
	4	8.00	0.00	JACK-OPEN YA1	01-10-15 01-10-15	2 X 4	2 X 6	01-02-08		Joint 2 173.6 lbs. -15.4 lbs.	Joint 3 39.6 lbs. -29.0 lbs.	Joint 4 37.4 lbs. 11.2 lbs.
	4	8.00	0.00	JACK-OPEN YA2	03-10-15 03-10-15	2 X 4	2 X 6	01-02-08		Joint 2 244.2 lbs. -6.3 lbs.	Joint 3 109.8 lbs. -66.4 lbs.	Joint 4 74.1 lbs. 22.2 lbs.
	1	5.66	0.00	HALF HIP YA3	02-11-04 02-11-04	2 X 4	2 X 6	01-08-08		Joint 2 261.7 lbs. -34.4 lbs.	Joint 3 40.3 lbs. -31.1 lbs.	Joint 4 53.7 lbs. 16.1 lbs.
	4	8.00	0.00	JACK-OPEN YB1	01-08-15 01-08-15	2 X 4	2 X 6	01-02-08		Joint 2 169.4 lbs. -16.7 lbs.	Joint 3 31.8 lbs. -25.3 lbs.	Joint 4 34.1 lbs. 10.2 lbs.
	4	8.00	0.00	JACK-OPEN YB2	03-08-15 03-08-15	2 X 4	2 X 6	01-02-08		Joint 2 238.3 lbs. -7.0 lbs.	Joint 3 103.7 lbs. -63.3 lbs.	Joint 4 70.7 lbs. 21.2 lbs.
	4	4.00	0.00	JACK-OPEN YP1	02-03-15 02-03-15	2 X 4	2 X 4	01-02-08		Joint 2 192.0 lbs. -66.8 lbs.	Joint 3 37.6 lbs. -22.9 lbs.	Joint 4 42.4 lbs. 12.7 lbs.
	2	4.00	0.00	JACK-OPEN YP2	04-03-15 04-03-15	2 X 4	2 X 4	01-02-08		Joint 2 258.5 lbs. -63.4 lbs.	Joint 3 111.3 lbs. -50.1 lbs.	Joint 4 82.8 lbs. 24.8 lbs.
	2	5.66	0.00	DIAGONAL HIP ZA1	08-04-05 08-04-05	2 X 4	2 X 6	01-08-08		Joint 2 455.9 lbs. -50.0 lbs.	Joint 7 352.6 lbs. -109.9 lbs.	
	2	5.66	0.00	DIAGONAL HIP ZB1	08-01-08 08-01-08	2 X 4	2 X 6	01-08-08		Joint 2 442.6 lbs. -48.4 lbs.	Joint 7 335.6 lbs. -104.1 lbs.	

Reaction Summary of Order






ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2970
ORDER DATE	05/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 2 Magnolia Hills MODEL: Roof TAG: Hayek w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 2 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and Lot 2 Magnolia Hills Cameron, NC 28356	SPECIAL INSTRUCTIONS: Like 63 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN					
	PLUMB					LAYOUT	NB 08/23/24
	GABLE STUDS	24 IN. OC		JOBSITE	1	CUTTING	NB 08/23/24

ROOF TRUSSES		LOADING INFORMATION		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)						
				20.0,10.0,0.0,10.0	1.15							
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS		
		TOP	BOT			TOP	BOT	LEFT	RIGHT			
	1	5.66	0.00	JACK-OPEN ZB2	02-09-04 02-09-04	2 X 4	2 X 6	01-08-08		Joint 2	Joint 3	Joint 4
										257.8 lbs.	32.4 lbs.	50.3 lbs.
										-35.1 lbs.	-27.9 lbs.	15.1 lbs.
	1	2.83	0.00	DIAGONAL HIP ZP1	06-01-07 06-01-07	2 X 4	2 X 4	01-08-08		Joint 2	Joint 7	
										358.5 lbs.	219.2 lbs.	
										-96.1 lbs.	-28.3 lbs.	
	1	2.83	0.00	DIAGONAL HIP ZP2	08-11-06 08-11-06	2 X 4	2 X 4	01-08-08		Joint 2	Joint 7	
										487.9 lbs.	395.6 lbs.	
										-203.9 lbs.	-153.3 lbs.	

ITEMS						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
7	Hangers, USP	HJC26			SIMPSON (THJU26)	
2	BlueLinX (F)	LVL, Metsa(F) 2.0,	06-00-00		HDR3	

Reaction Summary of Order






























ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2971
ORDER DATE	05/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 2 Magnolia Hills MODEL: Floor TAG: Hayek w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 2 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and Lot 2 Magnolia Hills Cameron, NC 28356	SPECIAL INSTRUCTIONS: Like 63 Liberty Meadows

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 08/23/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 08/23/24

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 ET1	28-06-08	28-06-08					Joint 25: 6.3 lbs. Joint 26: 101.5 lbs. Joint 27: 153.1 lbs. Joint 28: 145.0 lbs. Joint 29: 147.1 lbs.
	1	01-04-00 ET2	19-05-08	19-05-08					Joint 18: 24.0 lbs. Joint 19: 111.3 lbs. Joint 20: 153.0 lbs. Joint 21: 145.1 lbs. Joint 22: 147.1 lbs.
	4	01-04-00 F01	34-06-00	34-06-00					Joint 25: 841.4 lbs. Joint 33: 2183.6 lbs. Joint 41: 839.4 lbs. 147.4 lbs. 1363.9 lbs. 173.1 lbs.
	3	01-04-00 F02	28-06-08	28-06-08					Joint 20: 550.9 lbs. Joint 25: 1787.4 lbs. Joint 33: 869.8 lbs. 33.9 lbs. 945.5 lbs. 226.5 lbs.
	9	01-04-00 F03	22-03-00	22-03-00					Joint 16: 1203.1 lbs. Joint 27: 1203.1 lbs. 572.6 lbs. 628.3 lbs.
	6	01-04-00 F04	19-05-08	19-05-08					Joint 14: 1050.2 lbs. Joint 23: 1050.2 lbs. 498.6 lbs. 557.3 lbs.
	2	01-04-00 F05	17-03-00	17-03-00					Joint 13: 928.8 lbs. Joint 21: 928.8 lbs. 449.7 lbs. 507.0 lbs.
	2	01-04-00 F06	13-04-08	13-04-08					Joint 10: 721.9 lbs. Joint 16: 715.6 lbs. 499.1 lbs. 281.6 lbs.
	4	01-04-00 F07	13-08-00	13-08-00					Joint 10: 731.7 lbs. Joint 16: 731.7 lbs. 495.6 lbs. 293.6 lbs.

Reaction Summary of Order












ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0524-2971
ORDER DATE	05/20/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 2 Magnolia Hills MODEL: Floor TAG: Hayek w/CP DELIVERY INSTRUCTIONS: 60 miles round trip	LOT # 2 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and Lot 2 Magnolia Hills Cameron, NC 28356	SPECIAL INSTRUCTIONS: Like 63 Liberty Meadows

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-04-05	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 08/23/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 08/23/24

FLOOR TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	1	01-04-00 F08	10-01-00	10-01-00					Joint 7 Joint 12 534.6 lbs. 534.6 lbs. 295.7 lbs. 287.6 lbs.
	1	01-04-00 FG1	34-06-00	34-06-00					Joint 27 Joint 35 Joint 43 764.7 lbs. 2937.8 lbs. 952.8 lbs. 80.3 lbs. 2167.7 lbs. 294.9 lbs.
	1	01-04-00 FG2	05-03-08	05-03-08					Joint 5 Joint 8 892.9 lbs. 899.1 lbs. 831.5 lbs. 820.8 lbs.

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
4	BlueLinx (F)	LVL, Metsa(F) 2.0,	07-00-00		DB2 & HDR2
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	06-00-00		HDR1
2	BlueLinx (F)	LVL, Metsa(F) 2.0,	22-00-00		GDH
3	BlueLinx (F)	LVL, Metsa(F) 2.0, 24"	24-00-00		FB1
3	Hangers, USP	MSH422			SIMPSON (THA422)