

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0724-4081
ORDER DATE	07/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 4 Magnolia Hills <b>MODEL:</b> Roof <b>TAG:</b> Anconia <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 4</b> <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b>  <div style="text-align: right;"><b>PLAN SEAL DATE:</b></div>	

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>	<b>REQ. ENGINEERING</b>	<b>QUOTE</b>	<b>DTL</b>	08/29/24
Roof Order	<b>END CUT</b>	<b>RETURN</b>				<b>LAYOUT</b>	<b>DTL</b>	08/29/24
	<b>PLUMB</b>	<b>GABLE STUDS</b>	24 IN. OC	<b>JOBSITE</b>	1	<b>CUTTING</b>	<b>DTL</b>	08/29/24

<b>ROOF TRUSSES</b>	<b>LOADING INFORMATION</b>	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)
		20.0,10.0,0.0,10.0	1.15	

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS					
		TOP	BOT			TOP	BOT	LEFT	RIGHT						
	3	8.00	0.00	ATTIC A1	44-11-00 44-11-00	2 X 8	2 X 10	01-03-00	01-03-00	Joint 16 2156.8 lbs. 136.3 lbs.	Joint 20 1816.7 lbs. 340.7 lbs.	Joint 24 2233.6 lbs. 145.4 lbs.			
	1 2 Ply	8.00	0.00	ATTIC A1-GR	44-11-00 44-11-00	2 X 8	2 X 10	01-03-00	01-03-00	Joint 16 4451.8 lbs. 308.4 lbs.	Joint 20 3642.1 lbs. 683.2 lbs.	Joint 24 5742.0 lbs. 610.9 lbs.			
	1	8.00	0.00	GABLE A1GE	44-11-00 44-11-00	2 X 8	2 X 10	01-03-00	01-03-00	Joint 26 2175.6 lbs. -93.1 lbs.	Joint 32 1779.7 lbs. 323.9 lbs.	Joint 37 2252.1 lbs. -89.4 lbs.			
	1	8.00	0.00	ATTIC A2	44-11-00 44-11-00	2 X 8	2 X 10	01-03-00	01-03-00	Joint 16 2173.9 lbs. 139.8 lbs.	Joint 20 1721.3 lbs. 330.3 lbs.	Joint 24 2179.0 lbs. 140.0 lbs.			
	1 2 Ply	8.00	0.00	ATTIC A2-GR	44-11-00 44-11-00	2 X 8	2 X 10	01-03-00	01-03-00	Joint 16 4525.1 lbs. 323.8 lbs.	Joint 20 3460.5 lbs. 664.1 lbs.	Joint 24 5786.5 lbs. 637.1 lbs.			
	1 3 Ply	8.00	0.00	ATTIC A2A-GR	44-11-00 44-11-00	2 X 8	2 X 10	01-03-00	01-03-00	Joint 16 6288.7 lbs. 139.8 lbs.	Joint 20 5113.5 lbs. 330.3 lbs.	Joint 24 4364.1 lbs. 140.0 lbs.			
	2	8.00	0.00	MONOPITCH A3	04-02-00 04-02-00	2 X 6	2 X 6	01-03-00		Joint 4 167.3 lbs. -80.6 lbs.	Joint 5 241.3 lbs. 31.0 lbs.				
	1	8.00	0.00	GABLE A3GE	04-02-00 04-02-00	2 X 6	2 X 6	01-03-00		Joint 5 165.4 lbs. -138.8 lbs.	Joint 7 241.3 lbs. 18.0 lbs.				
	7	8.00	5.00	ROOF B1	30-06-00 30-06-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 724.5 lbs. -92.9 lbs.	Joint 11 607.5 lbs. -377.2 lbs.	Joint 14 1576.0 lbs. -71.4 lbs.			
	1	8.00	5.00	GABLE B1GE	30-06-00 30-06-00	2 X 6	2 X 6	01-03-00	01-03-00	Joint 2 319.5 lbs. -178.6 lbs.	Joint 20 214.0 lbs. -18.1 lbs.	Joint 22 283.9 lbs. -189.6 lbs.	Joint 23 143.7 lbs. -58.5 lbs.	Joint 24 181.7 lbs. -90.4 lbs.	
	1	8.00	0.00	ROOF C1	28-05-06 28-05-06	2 X	2 X 6		01-03-00	Joint 1 1210.3 lbs. -47.8 lbs.	Joint 7 1278.0 lbs. -104.5 lbs.				

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0724-4081
ORDER DATE	07/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 4 Magnolia Hills <b>MODEL:</b> Roof <b>TAG:</b> Anconia <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 4</b> <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b>  <div style="text-align: right;"><b>PLAN SEAL DATE:</b></div>	

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	08/29/24
	END CUT	RETURN				LAYOUT	DTL	08/29/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	DTL

**ROOF TRUSSES**      **LOADING INFORMATION**      TOLL-TCDL-BCLL-BCDL      STRESS INCR.      **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)  
 20.0,10.0,0.0,10.0      1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	1	8.00	0.00	ROOF C1SG	28-05-06 28-05-06	2 X	2 X 6		01-03-00	Joint 1      Joint 7 1210.3 lbs.      1278.0 lbs. -208.3 lbs.      -307.5 lbs.
	7	8.00	0.00	ROOF C2	27-10-08 27-10-08	2 X 6	2 X 6		01-03-00	Joint 1      Joint 10 1107.7 lbs.      1180.4 lbs. -36.6 lbs.      -104.5 lbs.
	1	8.00	0.00	ROOF C2GE	27-10-08 27-10-08	2 X 6	2 X 6		01-03-00	Joint 1      Joint 16      Joint 18      Joint 19      Joint 20 165.1 lbs.      167.7 lbs.      164.0 lbs.      158.5 lbs.      160.4 lbs. -64.2 lbs.      -32.6 lbs.      -70.4 lbs.      -59.5 lbs.      -59.4 lbs.
	2	10.00	0.00	ROOF D1	10-01-11 10-01-11	2 X	2 X 6		01-03-00	Joint 1      Joint 4 609.9 lbs.      674.0 lbs. -5.9 lbs.      -46.4 lbs.
	1	10.00	0.00	GABLE D1SG	10-01-11 10-01-11	2 X	2 X 6		01-03-00	Joint 1      Joint 4 609.9 lbs.      674.0 lbs. -83.3 lbs.      -144.6 lbs.
	2	10.00	0.00	ROOF D2	10-01-11 10-01-11	2 X	2 X 6			Joint 1      Joint 4 613.1 lbs.      595.8 lbs. -3.5 lbs.      -46.5 lbs.
	3	10.00	0.00	COMMON G1	08-05-00 08-05-00	2 X 4	2 X 6	01-03-00	01-03-00	Joint 2      Joint 4 408.8 lbs.      408.8 lbs. -33.8 lbs.      -33.8 lbs.
	1	10.00	0.00	GABLE G1GE	08-01-00 08-01-00	2 X 4	2 X 6	01-03-00	01-03-00	Joint 2      Joint 4      Joint 6      Joint 8      Joint 9 200.9 lbs.      120.4 lbs.      182.9 lbs.      192.9 lbs.      116.7 lbs. -50.8 lbs.      -24.1 lbs.      -26.0 lbs.      -124.2 lbs.      30.6 lbs.
	3	3.00	0.00	MONOPITCH M1	05-08-00 05-08-00	2 X 4	2 X 6	01-03-00		Joint 2      Joint 4 305.7 lbs.      201.8 lbs. -131.6 lbs.      -82.2 lbs.
	1	3.00	0.00	GABLE M1GE	05-08-00 05-08-00	2 X 4	2 X 6	01-03-00		Joint 2      Joint 6 305.7 lbs.      201.8 lbs. -188.6 lbs.      -120.4 lbs.
	5	8.00	0.00	GABLE PB	14-05-12 14-05-12	2 X 4	2 X 4			Joint 2      Joint 6      Joint 8      Joint 9      Joint 10 149.8 lbs.      149.8 lbs.      362.3 lbs.      252.3 lbs.      362.9 lbs. -9.6 lbs.      6.5 lbs.      -103.7 lbs.      54.9 lbs.      -104.1 lbs.

# Reaction Summary of Order





**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0724-4081
ORDER DATE	07/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 4 Magnolia Hills <b>MODEL:</b> Roof <b>TAG:</b> Anconia <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 4</b> <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b>  <p style="text-align: right;"><b>PLAN SEAL DATE:</b></p>	<p style="text-align: right;"><b>BY</b>      <b>DATE</b></p>

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	08/29/24
	END CUT	RETURN				LAYOUT	DTL	08/29/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	DTL

<b>ROOF TRUSSES</b>		<b>LOADING INFORMATION</b>		TCLL-TCDL-BCLL-BCDL	STRESS INCR.	<b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.)								
				20.0,10.0,0.0,10.0	1.15									
PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
	PLY	TOP	BOT			TOP	BOT	LEFT	RIGHT					
	2	8.00	0.00	GABLE PBA	13-10-09 13-10-09	2 X 6	2 X 4			Joint 2	Joint 6	Joint 8	Joint 9	Joint 10
										392.1 lbs.	392.1 lbs.	858.2 lbs.	616.5 lbs.	864.0 lbs.
										-47.7 lbs.	4.4 lbs.	-248.9 lbs.	130.6 lbs.	-252.8 lbs.
	1	8.00	0.00	GABLE PGBE	14-05-12 14-05-12	2 X 4	2 X 4			Joint 2	Joint 10	Joint 12	Joint 13	Joint 14
										101.6 lbs.	80.6 lbs.	152.7 lbs.	180.2 lbs.	183.7 lbs.
										-40.0 lbs.	-9.2 lbs.	-77.2 lbs.	-90.5 lbs.	-89.7 lbs.

<b>ITEMS</b>						
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
7	Hangers, USP	HUS 26			SIMPSON (HUS26)	

# Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0724-4082
ORDER DATE	07/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

SOLD TO	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 4 Magnolia Hills <b>MODEL:</b> Floor <b>TAG:</b> Anconia <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 4</b> <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>Precision Custom Homes and</b> Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b>  PLAN SEAL DATE:	

BUILDING DEPARTMENT Floor Order	OVERHANG INFO	HEEL HEIGHT	00-06-08	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	DTL	08/29/24
	END CUT	RETURN				LAYOUT	DTL	08/29/24
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE	1	CUTTING	DTL

<b>FLOOR TRUSSES</b>	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL	STRESS INCR.	FLOOR TRUSS SPACING: 24.0 IN. O.C. (TYP.)
		40.0,10.0,0.0,5.0	1.00	

FLOOR PROFILE	QTY PLY	DEPTH ID	BASE SPAN	O/A SPAN	END TYPE		INT BEARING		REACTIONS
					LEFT	RIGHT	SIZE	LOCATION	
	6	01-02-00 F1	17-07-00	17-07-00					Joint 13 284.3 lbs. 34.1 lbs. Joint 16 1032.8 lbs. 504.1 lbs. Joint 22 628.5 lbs. 168.7 lbs.
	1	01-02-00 F1A	17-07-00	17-07-00					Joint 17 3004.0 lbs. 1035.6 lbs. Joint 21 2701.4 lbs. 1186.6 lbs. Joint 22 4.7 lbs. -249.0 lbs. Joint 23 122.8 lbs. -217.5 lbs. Joint 25 138.7 lbs. 28.7 lbs.
	3	01-02-00 F2	17-03-08	17-03-08					Joint 14 937.3 lbs. 466.5 lbs. Joint 22 937.3 lbs. 466.5 lbs.
	6	01-02-00 F3	17-03-08	17-03-08					Joint 13 179.8 lbs. -63.4 lbs. Joint 16 1100.1 lbs. 461.1 lbs. Joint 23 686.2 lbs. 185.3 lbs.
	1	01-02-00 F4	17-03-08	17-03-08					Joint 14 2508.0 lbs. 633.9 lbs. Joint 17 1748.3 lbs. 1031.8 lbs. Joint 24 700.5 lbs. 218.9 lbs.

<b>ITEMS</b>					
QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
28	Hangers, USP	HUS 410			SIMPSON (HUS410)
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	07-00-00		BM3
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	05-00-00		BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 14" (S)	16-00-00		BM4
2	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	19-00-00		BM1

# Reaction Summary of Order



**ROOF & FLOOR TRUSSES & BEAMS**  
 Reilly Road Industrial Park P.O. Box 40408  
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0724-4082
ORDER DATE	07/17/24	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	David Landry

<b>SOLD TO</b>	<b>Precision Custom Homes</b> 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	<b>JOB NAME:</b> Lot 4 Magnolia Hills <b>MODEL:</b> Floor <b>TAG:</b> Anconia <b>DELIVERY INSTRUCTIONS:</b> 60 miles round trip	<b>LOT # 4</b> <b>SUBDIV:</b> Magnolia Hills <b>JOB CATEGORY:</b> WCall - Will Call
	<b>SHIP TO</b> Precision Custom Homes and Cameron, NC	<b>SPECIAL INSTRUCTIONS:</b>  <p style="text-align: right;"><b>PLAN SEAL DATE:</b></p>	<p style="text-align: right;"><b>BY</b>      <b>DATE</b></p>

<b>BUILDING DEPARTMENT</b>	<b>OVERHANG INFO</b>	<b>HEEL HEIGHT</b>	00-06-08	<b>REQ. LAYOUTS</b>		<b>REQ. ENGINEERING</b>		<b>QUOTE</b>	DTL	08/29/24		
	<b>END CUT</b>	<b>RETURN</b>						<b>LAYOUT</b>	DTL	08/29/24		
	PLUMB		<b>GABLE STUDS</b>	24 IN. OC		JOBSITE	1		JOBSITE	1	<b>CUTTING</b>	DTL

## ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
2	LVL Beams (Sized)	LVL, 1-3/4" x 18" (S)	22-00-00		GDH