Joe E Godwin Sr., P.E., P.L.S.

Jason E Godwin, P.L.S.



Email: general@enochengineers.com

www.enochengineers.com

MATERIALS & TEST DIVISION

FIELD REPORT

	PROJECT							
CLIENT:	CRAIG MATTHEWS REAL	DATE:	11.22.24					
PROJECT:	RESI FOOTINGS	CONTRACTOR:	C. MATTHEWS					
ADDRESS:	245 S MCKINLEY ST	TECHNICIAN:	BLH					
LOT #:	COATS NC							

TEST SUMMARY

PERFORMED SOIL BEARING CAPACITY EVALUATION OF FOOTING SOILS AT SITE NOTED ABOVE. SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000PSF AT ALL FOOTING LOCATIONS.

			TESTING I	RESULTS		
SERVICE PERFORMED	TEST NO.	COMP %	WD PCF	ĎD PCF	MOISTURE %	
					Original H Co	AR AR
RETURN VISIT	REQUIRED				Die Es	Protest.
YES NO	TE	CHNICIAN:	·	l	ON THE STATE OF TH	DWINNINA IN

Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.