

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0125-0179
ORDER DATE	01/09/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 71 Magnolia Hills MODEL: Roof TAG: Menger w/2x6 Walls DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 71 SUBDIV: Magnolia Hills JOB CATEGORY: _
	Precision Custom Homes and 137 Virginia Pine Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Like 22 Liberty Meadows	PLAN SEAL DATE: 1/6/25 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	2x3	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/10/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 01/09/25

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
---------------------	---------------------	---	----------------------	--

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT	Joint 2	Joint 17	Joint 18	Joint 19	Joint 20
	1	8.25	0.00	GABLE A1-GE	24-09-00 24-09-00	2 X 6	2 X 6	01-02-08		Joint 2 283.0 lbs. -157.9 lbs.	Joint 17 87.9 lbs. -37.4 lbs.	Joint 18 205.6 lbs. -110.3 lbs.	Joint 19 179.9 lbs. -105.4 lbs.	Joint 20 166.5 lbs. -40.4 lbs.
	6	8.25	0.00	COMMON A2	24-09-00 24-09-00	2 X 6	2 X 6	01-02-08		Joint 2 1119.2 lbs. -55.3 lbs.	Joint 11 1265.6 lbs. -65.8 lbs.			
	1	8.25	4.50	ROOF A3	28-03-00 28-03-00	2 X 6	2 X 6	01-02-08		Joint 2 717.0 lbs. -29.1 lbs.	Joint 10 102.1 lbs. -488.6 lbs.	Joint 11 1985.1 lbs. -183.1 lbs.		
	3	8.25	4.50	SCISSORS A4	21-02-08 21-02-08	2 X 6	2 X 6	01-02-08		Joint 2 904.2 lbs. -24.7 lbs.	Joint 8 825.5 lbs. -113.5 lbs.			
	1	8.25	4.50	SCISSORS A4-A	21-02-08 21-02-08	2 X 6	2 X 6			Joint 1 827.7 lbs. -7.1 lbs.	Joint 7 827.7 lbs. -114.0 lbs.			
	2	8.25	4.50	SCISSORS A5	21-06-00 21-06-00	2 X 6	2 X 6			Joint 1 839.4 lbs. -10.3 lbs.	Joint 7 839.4 lbs. -109.8 lbs.			
	1	3.50	4.50	ROOF A6	37-03-00 37-03-00	2 X 6	2 X 6	01-02-08		Joint 2 649.1 lbs. -285.1 lbs.	Joint 10 780.4 lbs. -81.6 lbs.	Joint 12 1576.7 lbs. -138.7 lbs.		
	1	3.50	0.00	ROOF A7	37-03-00 37-03-00	2 X 6	2 X 6	01-02-08		Joint 2 443.4 lbs. -251.3 lbs.	Joint 9 1033.6 lbs. -79.6 lbs.	Joint 12 1744.3 lbs. -157.0 lbs.		
	1	3.50	0.00	ROOF A8	37-03-00 37-03-00	2 X 6	2 X 6	01-02-09		Joint 2 357.1 lbs. -79.9 lbs.	Joint 3 277.0 lbs. -30.6 lbs.	Joint 4 54.1 lbs. 16.2 lbs.	Joint 10 1069.4 lbs. -76.4 lbs.	Joint 14 1805.7 lbs. -182.7 lbs.
	1	3.50	0.00	ROOF A9	37-03-00 37-03-00	2 X 6	2 X 6	01-02-09		Joint 2 335.3 lbs. -208.1 lbs.	Joint 10 1061.7 lbs. -74.0 lbs.	Joint 14 1816.1 lbs. -190.0 lbs.	Joint 24 1234.1 lbs. -310.4 lbs.	Joint 28 160.1 lbs. -467.6 lbs.
	1	12.00	0.00	GABLE B1-GE	14-03-00 14-03-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 12 251.9 lbs. -142.2 lbs.	Joint 13 245.5 lbs. -239.6 lbs.	Joint 14 172.7 lbs. -167.3 lbs.	Joint 15 276.0 lbs. 36.3 lbs.	Joint 16 279.8 lbs. 23.8 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0125-0179
ORDER DATE	01/09/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 71 Magnolia Hills MODEL: Roof TAG: Menger w/2x6 Walls DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 71 SUBDIV: Magnolia Hills JOB CATEGORY: _
	Precision Custom Homes and 137 Virginia Pine Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Like 22 Liberty Meadows	PLAN SEAL DATE: 1/6/25 BY DATE

BUILDING DEPARTMENT Roof Order	OVERHANG INFO	HEEL HEIGHT	2x3	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
	END CUT	RETURN				LAYOUT	NB 01/10/25
	PLUMB		GABLE STUDS	24 IN. OC	JOBSITE 1	JOBSITE 1	CUTTING NB 01/09/25

ROOF TRUSSES	LOADING INFORMATION	TCLL-TCDL-BCLL-BCDL 20.0,10.0,0.0,10.0	STRESS INCR. 1.15	ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)
---------------------	---------------------	---	----------------------	--

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	12.00	0.00	COMMON B2	14-03-00 14-03-00	2 X 6	2 X 6	01-02-08	01-02-08	Joint 7 635.6 lbs. -28.1 lbs.	Joint 9 635.6 lbs. -28.1 lbs.			
	3	12.00	0.00	COMMON B3	14-03-00 14-03-00	2 X 6	2 X 6			Joint 5 554.7 lbs. -20.2 lbs.	Joint 7 554.7 lbs. -20.2 lbs.			
	1	12.00	0.00	COMMON B4	11-11-00 11-11-00	2 X 6	2 X 6			Joint 5 458.0 lbs. -3.7 lbs.	Joint 7 458.8 lbs. -45.0 lbs.			
	1	12.00	0.00	GABLE C1-GE	11-03-08 11-02-08	2 X 6	2 X 6	01-03-00	01-03-00	Joint 10 698.4 lbs. -612.8 lbs.	Joint 11 797.7 lbs. -718.2 lbs.	Joint 12 384.7 lbs. 70.8 lbs.	Joint 13 384.6 lbs. 71.7 lbs.	Joint 14 801.3 lbs. -721.5 lbs.
	2	12.00	0.00	COMMON C2	11-03-08 11-02-08	2 X 6	2 X 6	01-03-00	01-03-00	Joint 6 526.2 lbs. -38.8 lbs.	Joint 8 526.2 lbs. -38.8 lbs.			
	4	12.00	0.00	COMMON C3	11-03-08 11-02-08	2 X 6	2 X 6			Joint 4 433.3 lbs. -45.0 lbs.	Joint 6 433.3 lbs. -45.0 lbs.			
	1	12.50	7.00	GABLE D1-GE	15-10-00 15-10-00	2 X 6	2 X 6	01-02-08		Joint 11 192.0 lbs. -71.8 lbs.	Joint 12 241.5 lbs. -291.3 lbs.	Joint 13 197.3 lbs. -161.5 lbs.	Joint 14 199.6 lbs. -126.6 lbs.	Joint 15 459.7 lbs. -104.2 lbs.
	7	12.50	7.00	SCISSORS D2	15-10-00 15-10-00	2 X 6	2 X 6	01-02-08		Joint 5 606.6 lbs. -29.9 lbs.	Joint 7 692.6 lbs. -29.8 lbs.			
	4	12.50	0.00	COMMON D3	15-01-08 15-01-08	2 X 6	2 X 6	01-02-08		Joint 2 662.0 lbs. -26.3 lbs.	Joint 7 598.4 lbs. -33.1 lbs.			
	1	12.50	0.00	ATTIC G1-GE	22-00-00 22-00-00	2 X 8	2 X 10	01-02-08	01-02-08	Joint 2 1555.9 lbs. 52.8 lbs.	Joint 8 1376.0 lbs. -76.0 lbs.	Joint 10 1555.9 lbs. 52.8 lbs.	Joint 14 1363.0 lbs. -55.0 lbs.	
	6	12.50	0.00	ATTIC G2	22-00-00 22-00-00	2 X 8	2 X 10	01-02-08	01-02-08	Joint 2 1562.0 lbs. 174.8 lbs.	Joint 10 1562.0 lbs. 174.8 lbs.			

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0125-0179
ORDER DATE	01/09/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 71 Magnolia Hills MODEL: Roof TAG: Menger w/2x6 Walls DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 71 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and 137 Virginia Pine Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Like 22 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	2x3	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 01/10/25
	PLUMB			JOBSITE	1	CUTTING	NB 01/09/25
	GABLE STUDS	24 IN. OC		JOBSITE	1		

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS
		TOP	BOT			TOP	BOT	LEFT	RIGHT	
	6	12.50	0.00	ATTIC G3	22-00-00 22-00-00	2 X 8	2 X 10	01-02-08		Joint 2 Joint 10 1563.7 lbs. 1517.8 lbs. 174.3 lbs. 177.0 lbs.
	1	12.50	0.00	ATTIC G5	22-00-00 21-08-08	2 X 8	2 X 10	01-02-08		Joint 2 Joint 11 1565.0 lbs. 1517.7 lbs. 174.4 lbs. 176.9 lbs.
	6	12.50	0.00	ROOF G6	21-08-08 21-08-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 12 Joint 13 662.6 lbs. 234.1 lbs. 1034.1 lbs. -92.6 lbs. -144.2 lbs. 3.0 lbs.
	1	12.50	0.00	ROOF G7-GE	21-08-08 21-08-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 12 Joint 13 700.7 lbs. 684.6 lbs. 1307.9 lbs. -179.7 lbs. -274.3 lbs. -143.8 lbs.
	1	3.50	0.00	HALF HIP H1	16-02-08 16-00-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 6 1175.0 lbs. 1219.3 lbs. -490.3 lbs. -512.2 lbs.
	1 2 Ply	0.00	0.00	FLAT GIRDER K1	24-09-01 24-09-01	2 X 6	2 X 6			Joint 9 Joint 13 3076.7 lbs. 1799.1 lbs. -410.7 lbs. -575.8 lbs.
	1	3.50	0.00	ROOF M1	22-09-13 22-09-13	2 X 6	2 X 6	01-02-08		Joint 2 Joint 10 Joint 12 455.0 lbs. 268.1 lbs. 1156.4 lbs. -171.7 lbs. -46.8 lbs. -346.9 lbs.
	1	3.50	0.00	HALF HIP M2	22-09-13 22-09-13	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 Joint 10 471.8 lbs. 309.4 lbs. 1118.2 lbs. -175.0 lbs. -14.0 lbs. -332.0 lbs.
	1	3.50	0.00	HALF HIP M3	22-09-13 22-09-13	2 X 6	2 X 6	01-02-08		Joint 2 Joint 9 Joint 10 482.6 lbs. 331.6 lbs. 1093.4 lbs. -175.5 lbs. -17.4 lbs. -320.7 lbs.
	4	8.25	0.00	MONOPITCH P1	12-08-00 11-00-08	2 X 6	2 X 6	01-02-08		Joint 2 Joint 7 Joint 9 326.9 lbs. 335.3 lbs. 336.5 lbs. -42.4 lbs. 52.5 lbs. -166.7 lbs.
	1	8.25	0.00	VALLEY VA1	22-03-14 22-03-14	2 X 4	2 X 6			Joint 7 Joint 8 Joint 10 Joint 11 Joint 12 197.4 lbs. 480.5 lbs. 525.4 lbs. 500.0 lbs. 555.1 lbs. -48.7 lbs. -123.5 lbs. -97.8 lbs. 30.2 lbs. -108.6 lbs.

Reaction Summary of Order



REQ. QUOTE DATE	/ /	ORDER #	J0125-0179
ORDER DATE	01/09/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 71 Magnolia Hills MODEL: Roof TAG: Menger w/2x6 Walls DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 71 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and 137 Virginia Pine Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Like 22 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	2x3	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /
Roof Order	END CUT	RETURN				LAYOUT	NB 01/10/25
	PLUMB			JOBSITE 1	JOBSITE 1	CUTTING	NB 01/09/25
	GABLE STUDS	24 IN. OC					

ROOF TRUSSES **LOADING INFORMATION** TOLL-TCDL-BCLL-BCDL STRESS INCR. **ROOF TRUSS SPACING:** 24.0 IN. O.C. (TYP.)
 20.0,10.0,0.0,10.0 1.15

PROFILE	QTY	PITCH		TYPE ID	BASE O/A	LUMBER		OVERHANG		REACTIONS				
		TOP	BOT			TOP	BOT	LEFT	RIGHT					
	1	8.25	0.00	VALLEY VA2	19-03-08 19-03-08	2 X 4	2 X 4			Joint 7 90.1 lbs. -39.2 lbs.	Joint 8 271.6 lbs. -78.7 lbs.	Joint 9 463.3 lbs. -109.3 lbs.	Joint 11 2252.3 lbs. -787.2 lbs.	Joint 12 461.5 lbs. -107.7 lbs.
	1	8.25	0.00	VALLEY VA3	14-07-15 14-07-15	2 X 4	2 X 4			Joint 1 116.5 lbs. -11.2 lbs.	Joint 5 103.4 lbs. 9.0 lbs.	Joint 6 350.2 lbs. -103.7 lbs.	Joint 7 254.3 lbs. 53.0 lbs.	Joint 8 350.4 lbs. -103.9 lbs.
	1	8.25	0.00	VALLEY VA4	08-07-04 08-07-04	2 X 4	2 X 4			Joint 1 169.5 lbs. -26.7 lbs.	Joint 3 169.6 lbs. -32.9 lbs.	Joint 4 279.6 lbs. 21.1 lbs.		
	1	12.00	0.00	VALLEY VB1	04-01-04 04-01-04	2 X 4	2 X 4			Joint 1 84.3 lbs. -15.0 lbs.	Joint 3 84.3 lbs. -15.0 lbs.	Joint 4 108.3 lbs. 14.3 lbs.		
	1	12.00	0.00	VALLEY VC1	02-08-01 02-08-01	2 X 4	2 X 4			Joint 1 81.2 lbs. -2.6 lbs.	Joint 3 81.2 lbs. -2.6 lbs.			
	5	3.50	0.00	JACK-OPEN XH1	06-01-00 06-01-00	2 X 4	2 X 6	01-02-08		Joint 2 324.9 lbs. -135.1 lbs.	Joint 3 167.8 lbs. -68.3 lbs.	Joint 4 117.9 lbs. -30.3 lbs.		
	2	3.50	0.00	JACK-OPEN YH1	01-11-15 01-11-15	2 X 4	2 X 4	01-02-08		Joint 2 175.6 lbs. -83.9 lbs.	Joint 3 35.4 lbs. -19.8 lbs.	Joint 4 39.1 lbs. -10.1 lbs.		
	2	3.50	0.00	JACK-OPEN YH2	03-11-15 03-11-15	2 X 4	2 X 4	01-02-08		Joint 2 246.3 lbs. -107.6 lbs.	Joint 3 100.2 lbs. -43.8 lbs.	Joint 4 76.1 lbs. -19.6 lbs.		
	1	2.48	0.00	DIAGONAL HIP ZH1	08-05-12 08-05-12	2 X 4	2 X 6	01-08-08		Joint 2 458.3 lbs. -203.3 lbs.	Joint 7 369.6 lbs. -150.3 lbs.			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
1	Hangers, USP	HJC26			SIMPSON (THJU26)

Reaction Summary of Order



ROOF & FLOOR TRUSSES & BEAMS
 Reilly Road Industrial Park P.O. Box 40408
 Fayetteville, N.C. 28309 (910) 864-TRUS

REQ. QUOTE DATE	/ /	ORDER #	J0125-0179
ORDER DATE	01/09/25	QUOTE #	
DELIVERY DATE	/ /	CUSTOMER ACCT #	0000007216
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	Shaun Garderner	INVOICE #	
COUNTY	Harnett	TERMS	
SUPERINTENDANT	Shaun Garderner	SALES REP	Neil Baggett
JOBSITE PHONE #	(910) 988-8172	SALES AREA	Neil Baggett

SOLD TO	Precision Custom Homes 206 Shoreline Drive Raeford, NC 28376 (910) 988-8172	JOB NAME: Lot 71 Magnolia Hills MODEL: Roof TAG: Menger w/2x6 Walls DELIVERY INSTRUCTIONS: 60 MILES ROUND TRIP	LOT # 71 SUBDIV: Magnolia Hills JOB CATEGORY: _
	SHIPP TO	Precision Custom Homes and 137 Virginia Pine Dr. Cameron, NC	SPECIAL INSTRUCTIONS: Like 22 Liberty Meadows

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	2x3	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	/ /								
Roof Order	<table border="1"> <tr> <td>END CUT</td> <td>RETURN</td> </tr> <tr> <td>PLUMB</td> <td></td> </tr> </table>	END CUT	RETURN	PLUMB		GABLE STUDS	24 IN. OC	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	<table border="1"> <tr> <td>JOBSITE</td> <td>1</td> </tr> </table>	JOBSITE	1	LAYOUT	NB 01/10/25
END CUT	RETURN														
PLUMB															
JOBSITE	1														
JOBSITE	1														
		CUTTING	NB 01/09/25												

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES
8	Hangers, USP	HUS 26			SIMPSON (HUS26)
3	Hangers, USP	JUS24			SIMPSON (LUS24)
4	Hangers	LSSH210	00-00-00		
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	09-00-00		BM1
2	LVL Beams (Sized)	LVL, 1-3/4" x 9-1/4" (S)	08-00-00		BM2
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	22-00-00		GDH
2	LVL Beams (Sized)	LVL, 1-3/4" x 11-7/8" (S)	16-00-00		BM3