

AOWE ATO INSTALLATION REPORT

PACK-ONE PLLC

Stephen Bristow

920 Garner Road

Selma NC 27576

919-906-4737

Stevebristow57@gmail.com

March 14, 2025

RE: Line Length Change

Briarwood Bluff Lot 9

165 Knoll Way Sanford, NC 27332

PIN 9588-75-0636

Ownership:

Smith Douglas Homes

3412 Apex Peakway

Apex, NC 27502

Septic System Installer:

Ricky Noto

A and R Residential

845-742-8576

Mark Osburne REHS, Harnett County Health Department:

The system that was installed used line length changes as shown in the "As Built" diagram attached. The lines are as follows: Line 1=34', Line 2=50', Line 3=74', Line 4=82', and Line 5= 94'. This change is acceptable and meets all state requirements.

Please let me know if you have any questions,

Stephen W Bristow

Stephen W. Bristow, NCLSS # 1167, NC AOWE # 12, NC REHS #904

Attachments:

"As Built" Diagram

Briarwood Bluff Lot 9 System Detail "As Built"

3 SF
32 SF
F
OUS = 2,016 SF
IS = 9.33%



Elevation Table

Benchmark = 100'

Line 1	= 99.5'
Line 2	= 99.2'
Line 3	= 98.7'
Line 4	= 98.4'
Line 5	= 98.3'
Line 6	= 98.0'
Line 7	= 97.6'
Line 8	= 97.3'


System Details

Initial:
1060 gal Septic Tank
0.40 LTAR
Lines 1-5 (334')
Accepted - Gravity
Distribution - Serial
Product - Q4 Chamber
24" MTD

Repair:
1060 gal Septic Tank
1060 gal Pump Tank
0.40 LTAR
Lines 6-8 (282')
Accepted - Gravity
Distribution - Serial
Product - Q4 Chamber
24" MTD



10



Legend

Initial
Repair
Serial

