

Joe E Godwin Sr. , P.E., P.L.S.

Jason E Godwin , P.L.S.

**ENOCH**  
**ENGINEERS, P.A.**  
1403 NC Highway 50 South  
Benson, North Carolina 27504  
919.894.7765

Email: [general@enochengineers.com](mailto:general@enochengineers.com)

[www.enochengineers.com](http://www.enochengineers.com)

## MATERIALS & TEST DIVISION

### FIELD REPORT

#### PROJECT

CLIENT: GAMMON CONST  
PROJECT: RESI FOOTINGS  
ADDRESS: 444 SENTER LN  
LOT #: BUNNLEVEL NC

DATE: 4.22.25  
CONTRACTOR: D. GAMMON  
TECHNICIAN: BLH

#### TEST SUMMARY

PERFORMED SOIL BEARING CAPACITY EVALUATION OF SITE NOTED ABOVE.  
RECOMMEND REMOVAL OF UNSUITABLE MATERIAL AT MARKED FIELD LOCATIONS.  
BACKFILL AREAS WITH WASHED #57 STONE OR ADDITIONAL CONCRETE.  
SOILS CONFIRMED A MINIMUM ALLOWABLE BEARING CAPACITY OF 2000PSF  
ONCE REPAIRED PER ABOVE DESIGN.

#### TESTING RESULTS

| SERVICE<br>PERFORMED | TEST NO. | COMP % | WD PCF | DD PCF | MOISTURE % |
|----------------------|----------|--------|--------|--------|------------|
|                      |          |        |        |        |            |
|                      |          |        |        |        |            |
|                      |          |        |        |        |            |
|                      |          |        |        |        |            |

#### RETURN VISIT REQUIRED

YES ☐  
NO ☒

TECHNICIAN:

*BLH*

*Joe E Godwin Sr.*  
NORTH CAROLINA  
PROFESSIONAL SEAL  
009517  
ENGINEER  
J. E. GODWIN, SR.  
4/22/2025

#### Disclaimer:

Soils & Material inspections, testing results and on-site determinations contained in this report become void after 30 days of non-use of this report and/or following any inclement weather which causes structural soil or material deterioration. Additional testing will be required following a voided report determined by a North Carolina Building Code enforcement official or Enoch Engineers P.A. The client/contractor is responsible for notifying Enoch Engineers P.A. of any soil & material condition changes which could void this report.