



November 6, 2025

Mr. David Hoops  
Mattamy Homes  
1210 Trinity Road, Suite 102  
Raleigh, North Carolina 27607

**Subject:           Summary of Foundation Bearing Material Evaluation**  
**Lot No. 9 – (75 Stuart Grove Road)**  
**Fox Field Farms Subdivision**  
**Broadway, North Carolina**  
**Project Number: 1852-10R (43504-00)**  
**Order No.: 90747252-000**

Dear Mr. Hoops:

On October 27 and 31, 2025, a representative of UES Professional Solutions 29, Inc. (**UES**) visited the subject site for the purpose of observing the near surface foundation bearing materials for the proposed residential structure. The following is a summary of our onsite observations and evaluation.

Our work included testing and bearing grade evaluations of the in-place soil at the bottom of the foundation excavations. Hand auger borings were incrementally advanced by manually twisting a sharpened steel auger into the soil at selected locations along the footing excavation. The soil consistency in the bottom of the excavation and at selected intervals below the bearing grade was evaluated by Dynamic Cone Penetrometer (DCP) testing. The conical point of the DCP was first seated to penetrate any loose cuttings and then driven three additional 1-3/4 inch increments with blows from a 15-pound hammer falling 20 inches. The soil's strength characteristics and foundation support capability was determined based on the average blows per increment (bpi) over the last two increments to achieve this penetration. Additionally, the entire excavated foundation was evaluated by hand probing using a ½ inch diameter steel probe rod to check for soft areas at the surface intermediate of our hand auger boring locations.

The materials exposed at the bottom of excavations generally consisted of brown-orange and brown-gray, sandy-clay (fill soils) and were free of significant quantities of organics and debris. **UES** revisited the site on October 31, 2025 to re-evaluate the excavated footing after being exposed to inclement weather. **UES** observed that the footing was free of standing water and wet soils. **UES** probed the bottom of the footings with a ½" diameter steel probe rod and firm soils were encountered. If additional testing for the purpose of estimating volumetric change (shrink/swell) potential or to estimate consolidation is desired, **UES** can provide these services.

**UES** tested the four exterior wall corners of the residential foundation and fill soils were encountered to a minimum approximate depth of 3 feet below the foundation bearing elevation. **UES** assumes that the fill placement was observed and tested to verify that the fill material was placed and compacted properly. Based on the results of our DCP testing and the assumption that the fill placed throughout the building

pad is similar or better than the properly compacted fill material encountered in the hand auger borings, the soils encountered are suitable for support of the residential structure utilizing a net allowable soil bearing pressure of **2,000 pounds-per-square-foot**.

If foundation bearing materials are exposed to inclement weather or adverse construction activities, **UES** should be contacted to re-evaluate the foundation bearing materials prior to concrete placement.

We appreciate the opportunity to assist you during this phase of the project. If you need further assistance or additional information please do not hesitate to contact us.

Sincerely,

**UES** Professional Solutions 29, Inc.

Jeff A. Taylor, P.E.  
Geotechnical Engineer



A handwritten signature in black ink, appearing to read "Adam D. Perry".

Adam D. Perry, E.I.  
Staff Professional

