

Per
Crown 91°

B.A. McCurry
ENGINEERING

Mebane, NC
336-223-4604

FOOTING

(BAN)*

Field Report

DATE: HAD COPY TO FOLLOW

Project:	LOT 17 Kipling Creek
Location:	108 Decatur Rd. FV
Permit #	2503-0080
Job #	2504-0708B
Date:	7/8/25
Owner:	Adams
Contractor:	
Present at Site:	

Notes:

BAN arrived on site on 7/1 & 7/8/25
to observe, pass a DCP test the exposed
excavated footing bearing level conditions
for the above referenced site. The
upper 1 ft of the footing base (from 2 to 8 ft)
were observed, noted and DCP tested indicating
adequate (redish tan sand clay) conditions
to support 2000 PSF. (Barnes)