

Mr. Jose Rubio 143 Knight Road Broadway, NC 27505 June 30, 2025

Dear Mr. Rubio,

We observed the soil condition for the perimeter foundation and interior spread footings at the referenced location. We encountered soft silty soils throughout the entire site.

We instructed the contractor to remove the top 24" of soil at all footing locations and fill with 24" of #57 stone.

The site is now adequately prepared for pouring concrete.

Please let us know if you need further guidance or information.

Regards,



Henry D. Stewart, PE NC Professional Engineer License #23015 HDS Engineering, Inc. Firm License #C-4889