

Estimate

Carter Components - Sanford

298 Harvey Faulk Road

Sanford NC 27332

Phone: FAX:



Quote In:	4/16/2025	Job Number:	25040114
Quote Sent:		Customer Acct #:	TT03917
		Job Category:	Roof
		Sales Rep:	Bishop Ali
Order Date:		Sch. Delivery	
Estimator:	PG-Nhung Pham	Customer P.O. #	
Truss Rep:	Mark Dunham		

SOLD TO	Pro Build & Design LLC 321 Gallery Drive Unit 203 Spring Lake NC 28390	Job Name: Overhills Roof-CL-20-020	Lot: Subdiv:
	CL-20-020	Model: CL-20-020	Delivery Area Richmond
SHIP TO	Job Notes:		

Rectangular EWP

Roof Trusses

2.1 RigidLam SP LVL 1-3/4 x 11-7/8				
LABEL	SIZE	QTY	LENGTH	NOTE
BM8	2.1 RigidLam SP LVL 1-3/4 x 11-7/8	2	14-00-00	
Total: 2.1 RigidLam SP LVL 1-3/4 x 11-7/8			(2)	28-00-00 - L/F
2.1 RigidLam SP LVL 1-3/4 x 9-1/4				
LABEL	SIZE	QTY	LENGTH	NOTE
BM14	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	38-00-00	
BM13	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	12-00-00	
BM12	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	10-00-00	
BM15	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	10-00-00	
BM16	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	10-00-00	
BM17	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	10-00-00	
BM10	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	6-00-00	
BM11	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	6-00-00	
BM9	2.1 RigidLam SP LVL 1-3/4 x 9-1/4	2	4-00-00	
Total: 2.1 RigidLam SP LVL 1-3/4 x 9-1/4			(18)	212-00-00 - L/F
Total: Roof Trusses			(20)	240-00-00 - L/F

Hangers



Roof Trusses

QTY	TYPE	MANUFACTURER	SIZE	LENGTH	NOTE
2	Hanger	Simpson	HGUS28-2		
1	Hanger	Simpson	HGUS210-3		
14	Hanger	Simpson	HTU26		
42	Hanger	Simpson	LUS26		
236	Hanger	Simpson	One H2.5A		
Total: Roof Trusses					







Roof Trusses

	QTY			Shipping <u>Base Span</u>		OVERHANG		CANTILEVER		STUB		
DIAGRAM	PLY	PITCH	LABEL	(Alternate)	SPAN	LUMBER	LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT
	1	5 /12	A1	12-00-00 (9-04-08)	39-07-08	2 x 6 2 x 4	1-10-08		-	-	-	-

Roof Trusses

DIAGRAM	QTY		PITCH	LABEL	Height	Shipping		Base Span		OVERHANG		CANTILEVER		STUB	
	PLY					(Alternate)	SPAN	LUMBER		LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT
	2		5 /12	A2		12-00-00	39-07-08	2 x 6 2 x 4		1-10-08		2-12	-	-	-
	1 2-ply		14 /12	A3		12-00-00	28-01-00	2 x 6				-	0-00	-	-
	6		5 /12	A4	10-08-13 (9-06-10)		18-05-08	2 x 4		1-10-08		2-12	-	-	-
	2		5 /12 14 /12	A5	13-07-15 (4-10-00)		20-11-10	2 x 4		1-10-08		2-12	-	-	-
	2		5 /12	A6		10-11-06	28-02-04	2 x 4		1-10-08		2-12	-	-	-
	6		5 /12	A7	10-11-06 (10-04-07)		28-02-04	2 x 4		1-10-08		2-12	0-00	-	-
	1		5 /12	A8	10-08-13 (9-06-03)		18-05-08	2 x 4				2-12	-	-	-
	1 2-ply		5 /12	A9		10-11-06	27-11-08 16-07-12	2 x 4 2 x 6				-	-	11-03-12	-
	2		14 /12	B1		12-00-00	28-01-00	2 x 6 2 x 4		1-10-08	1-10-08	-	0-00	-	-
	3		14 /12	B2		12-00-00	28-01-00	2 x 6 2 x 4		1-10-08	1-10-08	-	-	-	-
	2		14 /12	B3		12-00-00	28-01-00	2 x 6 2 x 4		1-10-08		-	-	-	-
	1		14 /12	B4		12-00-00	28-01-00	2 x 6 2 x 4			1-10-08	-	-	-	-
	2		14 /12	B5		12-00-00	28-01-00	2 x 6 2 x 4				-	-	-	-
	2		14 /12	B6	12-00-00 (11-05-06)		28-01-00	2 x 6 2 x 4				-	0-00	-	-
	1 4-ply		14 /12	B7	12-00-00 (11-00-14)		28-01-00	2 x 6				0-00	0-00	-	-
	1		14 /12	C1		10-06-00	24-11-00	2 x 4		1-10-08	1-10-08	-	-	-	-
	12		14 /12	C2		10-06-00	24-11-00	2 x 4		1-10-08	1-10-08	0-00	0-00	-	-
	3		14 /12	C3		10-06-00	24-11-00	2 x 4		1-10-08		-	0-00	-	-
	1		14 /12	C4		10-06-00	24-11-00	2 x 4		1-10-08		-	-	-	-
	1		14 /12	C5		10-06-00	24-11-00	2 x 4		1-10-08		-	-	-	-
	1		14 /12	C6		10-06-00	24-11-00	2 x 4				-	-	-	-
	1 2-ply		-14 /12	C7		10-06-00	15-03-08	2 x 4 2 x 6				0-00	-	-	-
	4		4 /12	CJ1	1-08-09 (1-07-08)		2-01-11	2 x 4		1-10-08		2-12	-	-	-
	4		4 /12	CJ2	2-04-09 (2-03-02)		4-01-11	2 x 4		1-10-08		2-12	-	-	-
	4		4 /12	CJ3	3-00-09 (2-10-11)		6-01-11	2 x 4		1-10-08		2-12	-	-	-
	5		14 /12 14 /12	E1	11-09-01 (11-02-09)		21-02-00	2 x 4				-	0-00	-	-

Roof Trusses

DIAGRAM	QTY		LABEL	Height	Shipping (Alternate)	<u>Base Span</u> SPAN	LUMBER	OVERHANG		CANTILEVER		STUB	
	PLY	PITCH						LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT
	8	14 /12 14 /12	E2		10-04-15 (9-11-05)	21-02-00	2 x 4			-	-	-	-
	1 2-ply	14 /12 14 /12	E3		11-06-00 (11-01-14)	24-02-00	2 x 4 2 x 6			-	-	-	-
	2	14 /12	E4		10-06-00	<u>18-11-06</u> 18-04-14	2 x 4			-	0-00	6-08	-
	1 2-ply	14 /12 14 /12	E5		11-09-01 (11-02-09)	21-02-00	2 x 4 2 x 6			0-00	-	-	-
	2	14 /12 14 /12	G1		10-06-00	16-11-00	2 x 4	1-10-08	1-10-08	0-00	-	-	-
	2	14 /12 14 /12	G2		10-06-00	16-11-00	2 x 4	1-10-08		0-00	0-00	-	-
	2	14 /12 14 /12	G3		10-06-00 (9-05-10)	16-07-08	2 x 4	1-10-08		0-00	-	-	-
	1 2-ply	14 /12 14 /12	G4		10-06-00 (9-05-10)	16-07-08	2 x 4 2 x 6	1-10-08		0-00	-	-	-
	1 2-ply	14 /12 14 /12	G5		10-06-00 (9-05-10)	16-07-08	2 x 4 2 x 6	1-10-08		0-00	-	-	-
	2	2.83 /12	HJ1		3-07-13 (3-06-05)	11-03-00	2 x 4	2-07-13		3-03	0-04	-	-
	1 2-ply	0 /12	K1		3-00-01	4-00-08	2 x 4 2 x 6			-	0-00	-	-
	2	14 /12 12 /12	L1		16-07-08 (11-01-13)	<u>21-11-06</u> 14-05-04	2 x 4			-	-	-	7-06-02
	5	10 /12	L2		14-03-10 (11-09-06)	<u>21-11-06</u> 14-05-04	2 x 4	1-10-08		0-00	0-00	-	7-06-02
	1 2-ply	14 /12 12 /12	L3		16-07-08 (11-01-13)	<u>24-02-13</u> 14-05-04	2 x 4 2 x 6			-	-	-	9-09-09
	18	4 /12	M1		3-08-03 (3-05-07)	8-00-08	2 x 4	1-10-08		2-12	0-00	-	-
	8	4 /12	M2		4-06-13 (4-04-00)	10-08-08	2 x 4	1-10-08		2-12	-	-	-
	4	4 /12	M3		3-08-03 (3-05-07)	8-00-08	2 x 4	1-10-08		2-12	-	-	-
	2	4 /12	M4		3-08-03 (3-05-07)	8-00-08	2 x 4			2-12	-	-	-
	6	14 /12	N1		10-08-13 (6-11-00)	6-11-00	2 x 4			-	-	-	-
	1	14 /12	N2		10-08-13 (6-11-00)	6-11-00	2 x 4			-	-	-	-
	1	14 /12	PB1		6-08-03	11-05-07	2 x 4			-	-	-	-
	1 2-ply	14 /12	PB10		3-09-06	6-05-13	2 x 4			-	-	-	-
	7	14 /12	PB11		3-09-06	6-05-13	2 x 4			-	-	-	-
	2	14 /12	PB12		1-11-07	3-04-02	2 x 4			-	-	-	-
	4	14 /12	PB13		1-11-07	3-04-02	2 x 4			-	-	-	-
	2 2-ply	14 /12	PB14		1-11-07	3-04-02	2 x 4			-	-	-	-

Roof Trusses

DIAGRAM	QTY PLY	PITCH	LABEL	Height	<u>Base Span</u> Shipping (Alternate)	SPAN	LUMBER	OVERHANG		CANTILEVER		STUB	
								LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT
	8	14 /12	PB16		5-01-08	8-09-07	2 x 4			-	-	-	-
	1 2-ply	14 /12	PB17		5-01-08	8-09-07	2 x 4			-	-	-	-
	19	14 /12	PB2		6-08-03	11-05-07	2 x 4			-	-	-	-
	1 2-ply	14 /12	PB3		6-08-03 (6-06-00)	8-06-11	2 x 4			-	-	-	-
	2	14 /12	PB4		7-00-09	12-01-00	2 x 4			-	-	-	-
	13	14 /12	PB5		7-00-09	12-01-00	2 x 4			-	-	-	-
	1 2-ply	14 /12	PB6		7-00-09	12-01-00	2 x 4			-	-	-	-
	1 4-ply	14 /12	PB7		7-00-09	12-01-00	2 x 4			-	-	-	-
	8	14 /12	PB8		11-01-11 (7-03-00)	9-06-09	2 x 4			-	-	-	-
	1 2-ply	14 /12	PB9		11-01-11 (7-03-00)	9-06-09	2 x 4			-	-	-	-
	2	14 /12 14 /12	Q1		14-03-06 (7-08-00)	14-00-08	2 x 4			-	-	-	-
	1	14 /12	VL1		7-03-13	24-00-00	2 x 4			-	-	-	-
	1	14 /12	VL2		11-08-00	20-00-00	2 x 4			-	-	-	-
	1	14 /12	VL3		9-04-00	16-00-00	2 x 4			-	-	-	-
	1	14 /12	VL4		7-00-00	12-00-00	2 x 4			-	-	-	-
	1	14 /12	VL5		4-08-00	8-00-00	2 x 4			-	-	-	-
	1	14 /12	VL6		2-04-00	4-00-00	2 x 4			-	-	-	-
	2	14 /12	VL7		4-08-00	8-00-00	2 x 4			-	-	-	-
	2	14 /12	VL8		2-04-00	4-00-00	2 x 4			-	-	-	-
	248					3247.07							

Temporary and permanent bracing by others.

This Quote is only good for 15 days and may be withdrawn without notice. This material price Quote is based on current prices for materials and is subject to adjustment if those prices increase due to tariffs or duties or any law, regulation, or tax applicable to the materials covered by this Quote. If any tariff or duty or any law, regulation, or tax is changed or imposed that increases Carter's cost to procure the quoted materials, Carter reserves the right to adjust the pricing. Carter is not required to notify customer of any increase in material prices but will do so upon written request. This Quote is also subject to a price escalator that will allow Carter to pass through to customer any price increases due to tariff, duty, law, regulation or tax that is imposed on the quoted products once customer accepts the Quote or places an order.

Delivery	Included
Tax	Not Included
Pretax Sub-Total	\$29,954.00

NOTES:

Accepted by Seller

BY: _____
TITLE: _____
DATE OF ACCEPTANCE: _____

Accepted by Buyer

PURCHASER: _____
BY: _____ TITLE: _____
ADDRESS: _____
PHONE: _____ DATE: _____