

SOIL/SITE EVALUATION for ON-SITE WASTEWATER SYSTEM
(Complete all fields in full)

OWNER: DRB Homes DATE EVALUATED: 5-16-2
ADDRESS: 380 Shelby Meadows LN
PROPOSED FACILITY: SFD PROPOSED DESIGN FLOW (.0400): 480 PROPERTY SIZE: _____
LOCATION OF SITE: _____ PROPERTY RECORDED: _____
WATER SUPPLY: Public Single Family Well Shared Well Spring Other _____ WATER SUPPLY SETBACK: _____
EVALUATION METHOD: Auger Boring Pit Cut TYPE OF WASTEWATER: Domestic High Strength IPWW

P R O F I L E #	.0502 LANDSCAPE POSITION/ SLOPE %	HORIZON DEPTH (IN.)	SOIL MORPHOLOGY		OTHER PROFILE FACTORS				.0509 PROFILE CLASS & LTAR*	.0503 SLOPE CORR CTIO*
			.0503 STRUCTURE/ TEXTURE	.0503 CONSISTENCE/ MINERALOGY	.0504 SOIL WETNESS/ COLOR	.0505 SOIL DEPTH	.0506 SAPRO CLASS	.0507 RESTR HORIZ		
1 2 3	2% LS	0-17	SL, gr		7.5yr				.3	
		17-38	SL, SBK	FI, SS, SP, SE	7/11 = 38"	48"				
		38-48	CL, WK SBK							
4 6 8	23% LS	0-7	SL, gr		7.5yr				.275	
		7-38	CLAY, SBK	FI, SS, SP, SE	7/11 = 38"	48"				
		38-48	CLAY, WK SBK							
5 7 9	2-3% LS	0-6	SL, gr		7.5yr				.275	
		6-31	CLAY, SBK	FI, SS, SP, SE	7/11 = 31"	48"				
		31-48	CL, WK SBK							
4										

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM	SITE CLASSIFICATION (.0509): <u>5</u> EVALUATED BY: <u>RL</u> OTHER(S) PRESENT: _____
Available Space (.0508)			
System Type(s)	<u>25% Rel</u>	<u>50% Rel</u>	
Site LTAR	<u>.275</u>	<u>.3</u>	
Maximum Trench Depth	<u>18"</u>	<u>18-24"</u>	
Comments: _____			

Harnett County Environmental Health

SITE SKETCH

PIN 0663-51-9591.000

Permit Number SFD2505-0015

DRB GROUP NORTH CAROLINA LLC

HONEYCUTT HILLS Lot 20

Applicant's Name

Ren Levocz

Subdivision/Section/Lot Number

05/16/2025

Authorized State Agent

Date

System components represent approximate contours only. The contractor must flag the system prior to beginning the installation to ensure that the proper grade is maintained.

Scale = NTS

**markings*
Soil Notes

