

## Reaction Summary of Order



|                 |                |                 |              |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /            | ORDER #         | J0325-1585   |
| ORDER DATE      | 03/20/25       | QUOTE #         |              |
| DELIVERY DATE   | / /            | CUSTOMER ACCT # | 0000006409   |
| DATE OF INVOICE | / /            | CUSTOMER PO #   |              |
| ORDERED BY      | Rico Allende   | INVOICE #       |              |
| COUNTY          | Harnett        | TERMS           |              |
| SUPERINTENDANT  | Russ Martin    | SALES REP       | Scot Duncan  |
| JOBSITE PHONE # | (910) 824-4408 | SALES AREA      | Curtis Quick |

|         |  |  |  |
|---------|--|--|--|
| SOLD TO | <b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400</b><br><b>Fayetteville, NC 28305</b><br><b>(910) 481-0503</b> | <b>JOB NAME:</b> Lot 107 Ducks Landing<br><b>MODEL:</b> 32000<br><b>DELIVERY INSTRUCTIONS:</b> | <b>LOT #</b> 107<br><b>SUBDIV:</b> Ducks Landing<br><b>JOB CATEGORY:</b> _ |
|         |  | <b>SPECIAL INSTRUCTIONS:</b><br>Like Lot 84 Brookstone Village (J0325-1399)                    |  |
|         |  | <b>PLAN SEAL DATE:</b> 2/1/21<br><b>BY</b> <b>DATE</b>   |  |

|                     |               |        |             |           |              |  |         |   |                  |  |         |   |         |    |          |     |
|---------------------|---------------|--------|-------------|-----------|--------------|--|---------|---|------------------|--|---------|---|---------|----|----------|-----|
| BUILDING DEPARTMENT | OVERHANG INFO |        | HEEL HEIGHT | 00-04-05  | REQ. LAYOUTS |  |         |   | REQ. ENGINEERING |  |         |   | QUOTE   |    |          | / / |
|                     | END CUT       | RETURN |             |           |              |  |         |   |                  |  |         |   | LAYOUT  | CQ | 06/03/25 |     |
|                     | PLUMB         | NO     | GABLE STUDS | 16 IN. OC |              |  | JOBSITE | 1 |                  |  | JOBSITE | 1 | CUTTING | CQ | 06/03/25 |     |

Roof Order

## ROOF TRUSSES

## LOADING INFORMATION

|                     |              |
|---------------------|--------------|
| TCLL-TCDL-BCLL-BCDL | STRESS INCR. |
| 20.0,10.0,0.0,10.0  | 1.15         |

ROOF TRUSS SPACING: 24.0 IN. O.C. (TYP.)

| PROFILE | QTY<br>PLY | PITCH<br>TOP BOT | TYPE<br>ID          | BASE<br>O/A          | LUMBER<br>TOP BOT | OVERHANG<br>LEFT RIGHT | REACTIONS   |
|---------|------------|------------------|---------------------|----------------------|-------------------|------------------------|---|
|         | 9          | 8.00 0.00        | COMMON<br>A1        | 32-00-00<br>32-00-00 | 2 X 6 2 X 6       | 00-10-08 00-10-08      | Joint 2<br>1666.5 lbs.<br>-132.0 lbs.<br>Joint 8<br>1666.5 lbs.<br>-132.0 lbs.  |
|         | 1          | 8.00 0.00        | HIP<br>A2           | 32-00-00<br>32-00-00 | 2 X 6 2 X 6       | 00-10-08 00-10-08      | Joint 2<br>1648.4 lbs.<br>-121.3 lbs.<br>Joint 9<br>1648.4 lbs.<br>-121.3 lbs.  |
|         | 1          | 8.00 0.00        | HIP<br>A2A          | 32-00-00<br>32-00-00 | 2 X 6 2 X 6       | 00-10-08               | Joint 2<br>1648.9 lbs.<br>-121.3 lbs.<br>Joint 9<br>1597.4 lbs.<br>-106.1 lbs.  |
|         | 2          | 8.00 0.00        | HIP<br>A3           | 32-00-00<br>32-00-00 | 2 X 6 2 X 6       | 00-10-08 00-10-08      | Joint 2<br>1457.4 lbs.<br>-106.5 lbs.<br>Joint 7<br>1479.7 lbs.<br>-106.5 lbs.  |
|         | 2<br>2 Ply | 8.00 0.00        | HIP GIRDER<br>A4GDR | 32-00-00<br>32-00-00 | 2 X 6 2 X 6       | 00-10-08 00-10-08      | Joint 2<br>2869.7 lbs.<br>-770.4 lbs.<br>Joint 6<br>2869.7 lbs.<br>-770.4 lbs.  |
|         | 7          | 10.00 0.00       | COMMON<br>B1        | 22-00-00<br>22-00-00 | 2 X 6 2 X 6       | 00-10-08 00-10-08      | Joint 2<br>1150.0 lbs.<br>-85.0 lbs.<br>Joint 8<br>1150.0 lbs.<br>-85.0 lbs.  |
|         | 1          | 10.00 0.00       | GABLE<br>B1GE       | 22-00-00<br>22-00-00 | 2 X 6 2 X 6       | 00-10-08 00-10-08      | Joint 2<br>290.8 lbs.<br>-156.8 lbs.<br>Joint 14<br>241.9 lbs.<br>-84.5 lbs.<br>Joint 16<br>160.5 lbs.<br>-172.4 lbs.<br>Joint 17<br>195.5 lbs.<br>-135.8 lbs.<br>Joint 18<br>185.8 lbs.<br>-126.8 lbs. |
|         | 4          | 10.00 0.00       | COMMON<br>B2        | 22-00-00<br>22-00-00 | 2 X 6 2 X 6       | 00-10-08               | Joint 2<br>1150.7 lbs.<br>-85.1 lbs.<br>Joint 8<br>1098.0 lbs.<br>-69.5 lbs.  |
|         | 8          | 8.00 0.00        | JACK-OPEN<br>J03    | 02-06-00<br>02-06-00 | 2 X 6 2 X 6       | 00-10-08               | Joint 2<br>155.3 lbs.<br>-4.6 lbs.<br>Joint 3<br>70.7 lbs.<br>-52.2 lbs.<br>Joint 4<br>45.8 lbs.<br>13.8 lbs.   |
|         | 4          | 8.00 0.00        | JACK-OPEN<br>J03A   | 02-06-00<br>02-06-00 | 2 X 6 2 X 6       | 00-10-08               | Joint 2<br>155.3 lbs.<br>-21.1 lbs.<br>Joint 4<br>57.9 lbs.<br>-23.2 lbs.<br>Joint 5<br>41.8 lbs.<br>8.7 lbs.   |
|         | 18         | 10.00 0.00       | JACK-OPEN<br>J07    | 06-07-03<br>06-07-03 | 2 X 6 2 X 6       | 00-10-08               | Joint 2<br>313.5 lbs.<br>41.1 lbs.<br>Joint 3<br>227.7 lbs.<br>-173.1 lbs.<br>Joint 4<br>127.8 lbs.<br>38.3 lbs.  |

## Reaction Summary of Order



|                 |                |                 |              |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /            | ORDER #         | J0325-1585   |
| ORDER DATE      | 03/20/25       | QUOTE #         |              |
| DELIVERY DATE   | / /            | CUSTOMER ACCT # | 0000006409   |
| DATE OF INVOICE | / /            | CUSTOMER PO #   |              |
| ORDERED BY      | Rico Allende   | INVOICE #       |              |
| COUNTY          | Harnett        | TERMS           |              |
| SUPERINTENDANT  | Russ Martin    | SALES REP       | Scot Duncan  |
| JOBSITE PHONE # | (910) 824-4408 | SALES AREA      | Curtis Quick |

|         |  |   |   |
|---------|--|---|---|
| SOLD TO | <b>Caviness &amp; Cates Building &amp; 639 Executive Place Suite 400 Fayetteville, NC 28305 (910) 481-0503</b> | <b>JOB NAME:</b> Lot 107 Ducks Landing<br><b>MODEL:</b> 32000 <b>TAG:</b> CC-2560 / Elev. C / RP<br><b>DELIVERY INSTRUCTIONS:</b> | <b>LOT #</b> 107 <b>SUBDIV:</b> Ducks Landing<br><b>JOB CATEGORY:</b> _ |
|         |  | <b>SPECIAL INSTRUCTIONS:</b><br>Like Lot 84 Brookstone Village (J0325-1399)   |   |
|         |  | <b>PLAN SEAL DATE:</b> 2/1/21<br><b>BY</b> <b>DATE</b>  |   |

|                                   |               |        |             |           |              |  |         |   |                  |  |         |   |         |    |          |     |
|-----------------------------------|---------------|--------|-------------|-----------|--------------|--|---------|---|------------------|--|---------|---|---------|----|----------|-----|
| BUILDING DEPARTMENT<br>Roof Order | OVERHANG INFO |        | HEEL HEIGHT | 00-04-05  | REQ. LAYOUTS |  |         |   | REQ. ENGINEERING |  |         |   | QUOTE   |    |          | / / |
|                                   | END CUT       | RETURN |             |           |              |  |         |   |                  |  |         |   | LAYOUT  | CQ | 06/03/25 |     |
|                                   | PLUMB         | NO     | GABLE STUDS | 16 IN. OC |              |  | JOBSITE | 1 |                  |  | JOBSITE | 1 | CUTTING | CQ | 06/03/25 |     |

|                     |                     |                     |              |   |
|---------------------|---------------------|---------------------|--------------|---|
| <b>ROOF TRUSSES</b> | LOADING INFORMATION | TCLL-TCDL-BCLL-BCDL | STRESS INCR. | <b>ROOF TRUSS SPACING:</b> 24.0 IN. O.C. (TYP.) |
|                     |                     | 20.0,10.0,0.0,10.0  | 1.15         |   |

| PROFILE | QTY<br>PLY | PITCH |      | TYPE<br>ID       | BASE<br>O/A          | LUMBER |       | OVERHANG |          | REACTIONS  |
|---------|------------|-------|------|------------------|----------------------|--------|-------|----------|----------|--|
|         |            | TOP   | BOT  |                  |                      | TOP    | BOT   | LEFT     | RIGHT    |  |
|         | 4          | 10.00 | 0.00 | HALF HIP<br>J07A | 06-07-03<br>06-07-03 | 2 X 6  | 2 X 6 | 00-10-08 |          | Joint 2      Joint 4      Joint 5<br>313.5 lbs.      169.6 lbs.      122.6 lbs.<br>3.8 lbs.      -88.9 lbs.      12.0 lbs.   |
|         | 4          | 10.00 | 0.00 | HALF HIP<br>J07B | 06-07-03<br>06-07-03 | 2 X 6  | 2 X 6 | 00-10-08 |          | Joint 2      Joint 4      Joint 5<br>313.5 lbs.      170.9 lbs.      122.1 lbs.<br>-17.2 lbs.      -70.1 lbs.      18.1 lbs.   |
|         | 4          | 10.00 | 0.00 | HALF HIP<br>J07C | 06-07-03<br>06-07-03 | 2 X 6  | 2 X 6 | 00-10-08 |          | Joint 2      Joint 4      Joint 6<br>317.6 lbs.      136.2 lbs.      157.8 lbs.<br>-54.1 lbs.      -78.2 lbs.      9.1 lbs.  |
|         | 2          | 12.50 | 0.00 | GABLE<br>LG1     | 14-09-10<br>14-09-10 | 2 X 4  | 2 X 4 |          |          | Joint 1      Joint 9      Joint 10      Joint 11      Joint 12<br>153.7 lbs.      136.0 lbs.      191.7 lbs.      198.7 lbs.      169.4 lbs.<br>-82.2 lbs.      -49.5 lbs.      -102.0 lbs.      -111.0 lbs.      -79.1 lbs. |
|         | 4          | 18.03 | 0.00 | GABLE<br>LG2     | 04-08-15<br>04-08-15 | 2 X 4  | 2 X 4 |          |          | Joint 1      Joint 4      Joint 5<br>260.1 lbs.      71.8 lbs.      323.8 lbs.<br>-90.3 lbs.      -57.7 lbs.      -255.7 lbs.  |
|         | 9          | 4.00  | 0.00 | MONOPITCH<br>M1  | 06-00-00<br>06-00-00 | 2 X 4  | 2 X 6 | 00-10-08 |          | Joint 2      Joint 4<br>291.1 lbs.      220.5 lbs.<br>-139.2 lbs.      -111.9 lbs.   |
|         | 1          | 4.00  | 0.00 | GABLE<br>M1GE    | 06-00-00<br>06-00-00 | 2 X 4  | 2 X 6 | 00-10-08 |          | Joint 2      Joint 5      Joint 6<br>183.3 lbs.      30.8 lbs.      300.1 lbs.<br>-79.4 lbs.      -16.1 lbs.      -122.8 lbs.  |
|         | 5          | 4.00  | 0.00 | COMMON<br>P1     | 12-00-00<br>12-00-00 | 2 X 4  | 2 X 4 | 00-10-08 | 00-10-08 | Joint 2      Joint 4<br>530.0 lbs.      530.0 lbs.<br>-246.0 lbs.      -246.0 lbs.   |
|         | 1          | 4.00  | 0.00 | GABLE<br>P1GE    | 12-00-00<br>12-00-00 | 2 X 4  | 2 X 4 | 00-10-08 | 00-10-08 | Joint 2      Joint 4<br>530.0 lbs.      530.0 lbs.<br>-343.2 lbs.      -343.2 lbs.   |

## ITEMS

| QTY | ITEM TYPE       | SIZE                | LENGTH<br>FT-IN-16 | PART NUMBER | NOTES |
|-----|-----------------|---------------------|--------------------|-------------|-------|
| 2   | BlueLinx (Whsl) | LVL, Metsa(Wh) 2.0, | 07-00-00           |             | BM1   |

Reaction Summary of Order



ROOF & FLOOR  
TRUSSES & BEAMS

Reilly Road Industrial Park P.O. Box 40408  
Fayetteville, N.C. 28309 (910) 864-TRUS

|                 |                |                 |              |
|-----------------|----------------|-----------------|--------------|
| REQ. QUOTE DATE | / /            | ORDER #         | J0325-1585   |
| ORDER DATE      | 03/20/25       | QUOTE #         |              |
| DELIVERY DATE   | / /            | CUSTOMER ACCT # | 0000006409   |
| DATE OF INVOICE | / /            | CUSTOMER PO #   |              |
| ORDERED BY      | Rico Allende   | INVOICE #       |              |
| COUNTY          | Harnett        | TERMS           |              |
| SUPERINTENDANT  | Russ Martin    | SALES REP       | Scot Duncan  |
| JOBSITE PHONE # | (910) 824-4408 | SALES AREA      | Curtis Quick |

|                        |  |  |                             |                 |                       |
|------------------------|--|--|-----------------------------|-----------------|-----------------------|
| SOLD TO                | Caviness & Cates Building &<br>639 Executive Place Suite 400<br>Fayetteville, NC 28305<br>(910) 481-0503 | JOB NAME: Lot 107 Ducks Landing                                      |                             | LOT # 107       | SUBDIV: Ducks Landing |
|                        |  | MODEL: 32000   | TAG: CC-2560 / Elev. C / RP | JOB CATEGORY: _ |                       |
| SHIP TO                | Caviness & Cates<br>356 Hookbill Ln<br>Lillington, NC  | DELIVERY INSTRUCTIONS:   |                             |                 |                       |
|                        |  | SPECIAL INSTRUCTIONS:<br>Like Lot 84 Brookstone Village (J0325-1399) |                             |                 |                       |
| PLAN SEAL DATE: 2/1/21 |  |  |                             |                 |                       |

|                     |               |        |             |           |              |  |         |   |                  |  |         | BY     | DATE    |          |          |
|---------------------|---------------|--------|-------------|-----------|--------------|--|---------|---|------------------|--|---------|--------|---------|----------|----------|
| BUILDING DEPARTMENT | OVERHANG INFO |        | HEEL HEIGHT | 00-04-05  | REQ. LAYOUTS |  |         |   | REQ. ENGINEERING |  |         |        | QUOTE   |          | //       |
| Roof Order          | END CUT       | RETURN |             |           |              |  |         |   |                  |  |         | LAYOUT | CQ      | 06/03/25 |          |
|                     | PLUMB         | NO     | GABLE STUDS | 16 IN. OC |              |  | JOBSITE | 1 |                  |  | JOBSITE | 1      | CUTTING | CQ       | 06/03/25 |

ITEMS

| QTY | ITEM TYPE    | SIZE   | LENGTH<br>FT-IN-16 | PART NUMBER | NOTES           |
|-----|--------------|--------|--------------------|-------------|-----------------|
| 4   | Hangers, USP | RT16-2 |                    |             | SIMPSON (H10-2) |