

SOIL/SITE EVALUATION for ON-SITE WASTEWATER SYSTEM

(Complete all fields in full)

OWNER: DPB Homes DATE EVALUATED: 6-30-25  
ADDRESS: 400 Shelby Meadows Ln  
PROPOSED FACILITY: SFD PROPOSED DESIGN FLOW (.0400): 480 PROPERTY SIZE: \_\_\_\_\_  
LOCATION OF SITE: \_\_\_\_\_ PROPERTY RECORDED: \_\_\_\_\_  
WATER SUPPLY: ☒ Public ☐ Single Family Well ☐ Shared Well ☐ Spring ☐ Other \_\_\_\_\_ WATER SUPPLY SETBACK: \_\_\_\_\_  
EVALUATION METHOD: ☒ Auger Boring ☐ Pit ☐ Cut TYPE OF WASTEWATER: ☒ Domestic ☐ High Strength ☐ IPWW

P R O F I L E  #	.0502 LANDSCAPE POSITION/ SLOPE %	HORIZON DEPTH (IN.)	SOIL MORPHOLOGY		OTHER PROFILE FACTORS				.0509 PROFILE CLASS & LTAR*	.0503 SLOPE CORRE CTION
			.0503 STRUCTURE/ TEXTURE	.0503 CONSISTENCE/ MINERALOGY	.0504 SOIL WETNESS/ COLOR	.0505 SOIL DEPTH	.0506 SAPRO CLASS	.0507 RESTR HORIZ		
1/ 3	2-3% LS	0-26	SL, 9"		7.5 yR 7/1 = 39"	418"			.35	
		26-39	SCL, SBK	FI, SS, NP, SE						
		39-48	CL, V <sup>x</sup> SBK							
2	2-3% LS	0-26	SL, 9"		7.5 yR 7/1 = 35"	418"			.3	
		26-35	SCL, SBK	FI, SS, SP, SE						
		35-48	CL, V <sup>x</sup> SBK							
3										
4										

DESCRIPTION	INITIAL SYSTEM	REPAIR SYSTEM	SITE CLASSIFICATION (.0509): <u>5</u> EVALUATED BY: <u>AL</u> OTHER(S) PRESENT: _____
Available Space (.0508)	<u>✓</u>	<u>✓</u>	
System Type(s)	<u>25% Red</u>	<u>30% Red</u>	
Site LTAR	<u>.35</u>	<u>.3</u>	
Maximum Trench Depth	<u>18-25"</u>	<u>18-22"</u>	
Comments: _____			

## LEGEND

LANDSCAPE POSITION	SOIL GROUP	SOIL TEXTURE	CONVENTIONAL LTAR (gpd/ft²)	SAPROLITE LTAR (gpd/ft²)	LPP LTAR (gpd/ft²)	MINERALOGY/ CONSISTENCE		STRUCTURE
CC (Concave slope)	I	S (Sand)	0.8 - 1.2	0.6 - 0.8	0.4 -0.6	MOIST	WET	SG (Single grain)
CV (Convex Slope)		LS (Loamy sand)		0.5 -0.7		Lo (Loose)	NS (Non-sticky)	M (Massive)
D (Drainage way)	II	SL (Sandy loam)	0.6 - 0.8	0.4 -0.6	0.3 - 0.4	VFR (Very friable)	SS (Slightly sticky)	GR (Granular)
FP (Flood plain)		L (Loam)		0.2 - 0.4		FR (Friable)	S (Sticky)	SBK (Subangular blocky)
FS (Foot slope)	III	SiL (Silt loam)	0.3 - 0.6	0.1 - 0.3	0.15 - 0.3	FI (Firm)	VS (Very sticky)	ABK (Angular blocky)
H (Head slope)		SCL (Sandy clay loam)		0.05 - 0.15**		VFI (Very firm)	NP (Non-plastic)	PR (Prismatic)
L (Linear Slope)		CL (Clay loam)		None		EFI (Extremely firm)	SP (Slightly plastic)	PL (Platy)
N (Nose slope)		SiCL (Silty clay loam)					P (Plastic)	
R (Ridge/summit)		Si (Silt)					VP (Very plastic)	
S (Shoulder slope)		IV				SC (Sandy clay)	0.1 - 0.4	0.05 - 0.2
T (Terrace)	SiC (Silty clay)		EXP (Expansive)					
TS (Toe Slope)	C (Clay)							
		O (Organic)	None					

\* Adjust LTAR due to depth, consistence, structure, soil wetness, landscape, position, wastewater flow and quality.

\*\*Sandy clay loam saprolite can only be used with advanced pretreatment in accordance with 15A NCAC 18E .1200.

*HORIZON DEPTH*

In inches below natural soil surface

*DEPTH OF FILL*

In inches from land surface

*RESTRICTIVE HORIZON*

Thickness and depth from land surface

*SAPROLITE*

S(suitable) or U(unsuitable); Evaluation of saprolite shall be by pits.

*SOIL WETNESS*

Inches from land surface to free water or inches from land surface to soil colors with chroma 2 or less - record Munsell color chip designation

*CLASSIFICATION*

S (Suitable) or U (Unsuitable)

**Show profile locations and other site features (dimensions, reference or benchmark, and North).**



# Harnett County Environmental Health

## SITE SKETCH

PIN 0663-51-8482.000

Permit Number SFD2506-0051

DRB Group North Carolina, LLC

HONEYCUTT HILLS Lot 19

Applicant's Name  
Ren Levocz

Subdivision/Section/Lot Number  
07/02/2025

Authorized State Agent

Date

System components represent approximate contours only. The contractor must flag the system prior to beginning the installation to ensure that the proper grade is maintained.

Scale = NTS

*Soil Notes*

