

August 14, 2025

Mr. Thomas Crews
Dan Ryan Builders – North Carolina, LLC
1101 Slater Road, Suite 300
Durham, North Carolina 27703

Subject: Summary of Foundation Bearing Material Evaluation & 3rd Party Inspection

Lot No. 26 – (284 Peach Grove Way) The Farm at Neills Creek Subdivision

Lillington, North Carolina Permit Number: 2507-0038

Project Number: 3241-14R (43015-00)

Order No.: 5255_013136

Dear Mr. Crews:

On August 7, 8, and 12, 2025, a representative of UES PROFESSIONAL SOLUTIONS 29, INC. (**UES**) visited the subject site for the purpose of observing the near surface foundation bearing materials and to perform a third-party footing inspection for the proposed residential structure. The following is a summary of our onsite observations and evaluation.

The footing was not ready for testing during our first site visit. We returned on August 8, 2025 to perform our footing evaluation and third-party footing inspection. The residential foundations were excavated approximately 18 inches wide and approximately 12 inches below the existing ground surface. We observed that the exterior and interior wall foundations, thickened slab sections, and lugs were prepared per the structural plans provided onsite. Additionally, we observed that the vapor barrier was installed in the slab area, electrical conduit was in place and had a minimum of 4 inches of clearance from the top of the concrete slab, and that the foundation insulation had been placed along the exterior wall foundations. **UES** revisited the site on August 12, 2025 to re-evaluate the excavated footing after being exposed to inclement weather. **UES** observed that the footing was free of standing water and wet soils. **UES** probed the bottom of the footings with a ½" diameter steel probe rod and firm soils were encountered.

Our work included testing and bearing grade evaluations of the in-place soil at the bottom of the foundation excavations. Hand auger borings were incrementally advanced by manually twisting a sharpened steel auger into the soil at selected locations along the footing excavation. The soil consistency in the bottom of the excavation and at selected intervals below the bearing grade were evaluated by Dynamic Cone Penetrometer (DCP) testing. The conical point of the DCP was first seated to penetrate any loose cuttings and then driven three additional 1-3/4 inch increments with blows from a 15-pound hammer falling 20 inches. The soil's strength characteristics and foundation support capability was determined based on the average blows per increment (bpi) over the last two increments to achieve this penetration. Additionally, the entire excavated foundation was evaluated by hand probing using a ½ inch diameter steel probe rod to check for soft areas at the surface intermediate of our hand auger boring locations.

The materials exposed at the bottom of excavations generally consisted of brown-orange, sandy-clay (residual soils) and were free of significant quantities of organics and debris. If additional testing for the purpose of estimating volumetric change (shrink/swell) potential or to estimate consolidation of the tested soils is desired, **UES** can provide these services.

Based on the results of our DCP testing, hand probing, and our site observations, the soils encountered are suitable for support of the residential structure utilizing a net allowable soil bearing pressure of **2,000 pounds-per-square-foot**. The foundation bearing soils are in accordance with HUD requirements.

If foundation bearing materials are exposed to inclement weather or adverse construction activities, **UES** should be contacted to re-evaluate the foundation bearing materials prior to concrete placement.

UES appreciates the opportunity to provide our professional services to you on this project. If you have any questions concerning the information in this report or if we can be of further service, please contact us.

Sincerely,

UES PROFESSIONAL SOLUTIONS 29, INC.

Jeff A. Taylor, P.E. Geotechnical Engineer Adam D. Perry, E.I. Staff Professional

