

Non-Itemized QUOTE Estimate

UFP Mid-Atlantic, LLC



REQ. QUOTE DATE	08/01/24	ORDER #	
ORDER DATE	/ /	QUOTE #	24061913
DELIVERY DATE	01/12/26	CUSTOMER ACCT #	SLPG1000
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	JORDAN	INVOICE #	
		TERMS	
SUPERINTENDENT		SALES REP	097 TERRY
JOBSITE PHONE #		SALES AREA	280 Chesapeake

SOLD TO	SWIFT CREEK BUILDERS INC	JOB NAME: CLIFTON	LOT #	SUBDIV: SWIFT CREEK
	SWIFT CREEK BUILDERS INC	MODEL: WILMINGTON	TAG:	JOB CATEGORY: E6R
SHIP TO	RALEIGH, NC 27603	DELIVERY INSTRUCTIONS: JORDAN 919 820 5633		
	369 MANN ROAD COATS, NC 27521	SPECIAL INSTRUCTIONS:		







BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	BY	DATE
*	END CUT	RETURN				kwr		07/30/24
	PLUMB		GABLE STUDS	24 IN. OC		LAYOUT	kwr	09/17/25
				JOBSITE	1	CUTTING		/ /

ROOF TRUSSES

LOADING INFORMATION

TCLL-TCDL-BCLL-BCDL	STRESS INCR.
20.0,10.0,0.0,10.0	1.00

ROOF TRUSS SPACING:

PROFILE	QTY	PITCH		TYPE ID	BASE SPAN	O/A SPAN	LUMBER		OVERHANG		CANTILEVER		STUB		
	PLY	TOP	BOT				TOP	BOT	LEFT	RIGHT	LEFT	RIGHT	LEFT	RIGHT	
	1	3.00	0.00	PIGGYBACK A1	64-00-00	64-00-00	2 X 4	2 X 6							
	16	3.00	0.00	PIGGYBACK A2	64-00-00	64-00-00	2 X 6	2 X 6	01-02-08	01-02-08					
	2	3.00	0.00	PIGGYBACK A3	64-00-00	64-00-00	2 X 6	2 X 6							
	1	3.00	0.00	PIGGYBACK A4	64-00-00	64-00-00	2 X 4	2 X 6							
	1	8.00	5.00	SCISSOR B1	28-00-00	28-00-00	2 X 6	2 X 6	01-02-08	01-02-08					
	6	8.00	5.00	SCISSOR B2	28-00-00	28-00-00	2 X 4	2 X 6	01-02-08	01-02-08					
	4	8.00	5.00	SCISSOR B3	28-00-00	28-00-00	2 X 4	2 X 6							
	2	8.00	5.00	SCISSOR B4	28-00-00	27-07-00	2 X 4	2 X 4					00-02-08	00-02-08	
	23	8.00	5.00	SCISSOR B5	28-00-00	27-07-00	2 X 4	2 X 4					00-02-08	00-02-08	
	1	8.00	0.00	ATTIC C1	28-00-00	28-00-00	2 X 6	2 X 10	01-02-08	01-02-08					
	1	8.00	0.00	ATTIC C2	28-00-00	28-00-00	2 X 6	2 X 10	01-02-08	01-02-08					
	8	8.00	0.00	ATTIC C3	28-00-00	28-00-00	2 X 6	2 X 10		01-02-08					
	3	8.00	0.00	ATTIC C4	28-00-00	27-11-08	2 X 6	2 X 10		01-02-08			00-00-08		
	1	8.00	0.00	ATTIC C5	28-00-00	27-11-08	2 X 6	2 X 10		01-02-08			00-00-08		
	1	8.00	0.00	ATTIC C6	27-11-08	27-11-08	2 X 6	2 X 10		01-02-08					
	2	6.00	0.00	ROOF D1	26-00-00	26-00-00	2 X 4	2 X 4	01-02-08	01-02-08					
	1	6.00	0.00	ROOF D2	26-00-00	26-00-00	2 X 4	2 X 4							
	1	6.00	0.00	COMMON D3	26-00-00	14-07-08	2 X 4	2 X 6						11-04-08	
	2	6.00	0.00	PIGGYBACK PB1	05-10-09	05-10-09	2 X 4	2 X 4				04-00-15			
	18	6.00	0.00	PIGGYBACK PB2	07-11-00	07-11-00	2 X 4	2 X 4				06-01-06			

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
-----	-----------	------	--------------------	-------------	-------	--

Non-Itemized QUOTE Estimate

UFP Mid-Atlantic, LLC



REQ. QUOTE DATE	08/01/24	ORDER #	
ORDER DATE	/ /	QUOTE #	24061913
DELIVERY DATE	01/12/26	CUSTOMER ACCT #	SLPG1000
DATE OF INVOICE	/ /	CUSTOMER PO #	
ORDERED BY	JORDAN	INVOICE #	
		TERMS	
SUPERINTENDENT		SALES REP	097 TERRY
JOBSITE PHONE #		SALES AREA	280 Chesapeake

SOLD TO	SWIFT CREEK BUILDERS INC	JOB NAME: CLIFTON	LOT #	SUBDIV: SWIFT CREEK
	SWIFT CREEK BUILDERS INC	MODEL: WILMINGTON	TAG:	JOB CATEGORY: E6R
SHIP TO	RALEIGH, NC 27603	DELIVERY INSTRUCTIONS: JORDAN 919 820 5633		
	369 MANN ROAD COATS, NC 27521	SPECIAL INSTRUCTIONS:		

BUILDING DEPARTMENT	OVERHANG INFO	HEEL HEIGHT	00-04-03	REQ. LAYOUTS	REQ. ENGINEERING	QUOTE	BY	DATE
*	END CUT	RETURN				kwr		07/30/24
	PLUMB		GABLE STUDS	24 IN. OC		LAYOUT	kwr	09/17/25
				JOBSITE	1	CUTTING		/ /

ITEMS

QTY	ITEM TYPE	SIZE	LENGTH FT-IN-16	PART NUMBER	NOTES	
3	Truss Literature	11X17 LAYOUT			LAYOUT 11x17	
1	Truss Literature	BEAM CALC			PWT BEAM SEALS	
4	Simpson Hangers	HHUS410			U	
7	Simpson Hangers	HUS26			A	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	28-00-00		BM13	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	28-00-00		BM6	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	24-00-00		BM12	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	24-00-00		BM14	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	18-00-00		BM11	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	18-00-00		BM15	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	18-00-00		BM4	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	18-00-00		BM8	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	16-00-00		BM2	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	12-00-00		BM5	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	12-00-00		BM7	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	10-00-00		BM10	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	10-00-00		BM16	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	10-00-00		BM3	
2	PWT ANT	LVL PWT 1 3/4 x 11 7/8 2.0E	10-00-00		BM9	
2	PWT ANT	LVL PWT 1 3/4 x 20 2.0E	30-00-00		BM1	

ACCEPTED BY SELLER BY: _____ TITLE: _____ DATE OF ACCEPTANCE: _____	ACCEPTED BY BUYER PURCHASER: _____ BY: _____ TITLE: _____ ADDRESS: _____ PHONE: _____ DATE: _____	SUB-TOTAL	\$21,933.30
		GRAND TOTAL	\$21,933.30

Sales Tax Not Included unless noted above.

Pricing provided is effective for 15 days from the quote date. Quote is based on current design values at the time of quote (lumber, EWP, hardware, etc). Should any of these values change, UFP Mid-Atlantic, LLC reserves the right to adjust the sell price accordingly.

If any truss in this system exceeds 60' in length UFP will require the builder, framer or installer to sign an acknowledgement of risk for installation of long span trusses. UFP will provide this document to the customer.