

1501 Lakestone Village Ln. #103 Fuquay-Varina, NC 27526 NC Firm License No.: P-2854

Date: November 12, 2025

**To:** Tyler Appel

Drees Homes

8521 Six Forks Road, Suite 500

Raleigh, NC 27615

Re: 25-FTG-171

Footing Inspection Lot 131 Tobacco Road 369 Crop Road Angier, NC 27501

Permit No.: SFD2511-0008

## Mr. Appel:

At the footing contractor's request, a site visit was made to the above referenced single family residence under construction to inspect the footings prior to concrete placement.

The bottom of the footings was inspected and firm residual sand was encountered at depths ranging from one to two feet below grade. The soil at the bottom of the footings will provide the minimum required bearing capacity of two thousand pounds per square foot

Third party inspection revealed the footings for the single family residence were excavated per the approved plans with all concrete depths and step downs set correctly. The +/-20"x32"x12" footings excavated for the rear porch/deck in lieu of sonotube footings per plan are adequate. The footings are in conformance with Chapter 4 of the 2018 North Carolina Residential Code and are suitable for concrete placement.

Please contact us if you have any questions.

Respectfully submitted, Hayes Structural Consulting & Design, PLLC



Digitally signed by Zachary H. Hayes, PE Date: 2025.11.12

08:57:56 -05'00'

Zachary H. Hayes, PE President & Principal Engineer (919) 210-3480 zach@hayesstructural.com

## Harnett County Inspections Department

## 3rd Party Inspection Form

RECORD OF THE INSPECTION OF A **COMPONENT OR ELEMENT** BY A NC LICENSED ARCHITECT OR ENGINEER

**Project Information:** 

Residential Single Family Project: Y N Commercial Project: Y N

Code Enforcement Project No.: Permit No.: SFD2511-0008

Project Name: Tobacco Road Lot 131 Owner: The Drees Company

Project Address: 369 Crop Rd. Angier, NC 27501 Suite No.:

Date Inspected: 11/11/2025 Contractor Name: Drees Homes

Component Inspected: crawl space and rear porch/deck footings

Responsible Licensed NC Architect or NC Engineer

Name: Zachary H. Hayes, PE

Firm Name: Hayes Structural Consulting & Design, PLLC

Phone No.: Office N/A Mobile

Email Address: zach@hayesstructural.com

Mailing Address: 1501 Lakestone Village Ln. Ste. 103 Fuguay-Varina, NC 27526

APPLICABLE CODE SECTION: 2018 NCRC

2018 NCBC = 2018 NC Building Code; 2018 NCRC = 2018 NC Residential Code

Describe Element/Component/Type of Inspection: \*

Inspection of footings prior to concrete placement to verify excavation per approved plans and in conformance with 2018 NCRC. See sealed letter for additional information.

## \*(subgrade form/letter may also be required) Attestation/Signature:

By signing below, I certify that the component and/or element of the building as identified on this form has been inspected by me or someone under my direct supervision per subsection (b2) of NC G.S. 153A-352 and is in compliance with the Code or other proposal of the architect or engineer for the project. This inspection is in compliance with all of the requirements of the above referenced Code. Attach any additional documents if needed.

LICENSED ARCHITECT OR ENGINEER

Digitally signed by Zachary H. Hayes, PE

Date: 2025.11.12 08:58:11 -05'00'



Upon the receipt of a signed written document as required under subsection (a) of Article 160A-413.5., Code Enforcement shall be discharged and released from any liabilities, duties and responsibilities imposed by this article or in common law from any claim arising out of or attributed to the component or element in the construction of the building for which the signed written document was submitted. Be aware that this inspection will be noted in all inspection records including the Certificate of Occupancy or Certificate of Compliance. This inspection does not address any local ordinances or zoning requirements.