



Fire Marshal Division

December 19, 2018

Noah McDonald

**Re: Hobson Performance Center
Campbell University
Lillington, NC 27546**

Application Number BCOM1812-0006

To whom it may concern,

Thank you for submitting the plans for the building alterations. The plans have been carefully reviewed by a qualified code enforcement official to examine for compliance with the North Carolina Fire Prevention Code and all other fire protection regulatory documents. There are some items that were found during the plan review process that need to be addressed before a final inspection of the facility can be given. These items are outlined and described below.

- **901.2.1 State of Compliance.**
 - Before requesting final approval of the installation, where required by the fire code official, the installing contactor shall furnish a written statement to the fire code official that the subject fire protection system has been installed in accordance with the manufacture's specifications and the appropriate installation standard. Any deviations from the design standards shall be noted and copies of the approvals for such deviations shall be attached to the written statement.
 - All work shall be performed in accordance with NFPA 72 and the NCSFC.

- **907.1.1 Construction documents**
 - Construction documents for fire alarm systems shall be of sufficient clarity to indicate the location, nature and extent of the work proposed and show in detail that it will conform to the provisions of the 2012 N.C. Fire Code, the submitted plans do not meet this requirement.

- **1008.1.4.4 Access-controlled egress doors**
 - All access-controlled egress doors must meet the requirements of section 1008.1.4.4 of the 2012 North Carolina Fire Code.



- **906.1 Fire Extinguishers**
 - Minimum of (1) 2A10:BC fire extinguisher shall be installed not to exceed 75' distance of travel.
 - All Fire extinguishers shall be properly mounted and tagged by a fire extinguisher company.

- **1006.1 Means of Egress Illumination**
 - The means of egress, including the exit discharge, shall be illuminated at all time the building space is served by the means of egress is occupied.
 - Means of egress consist of three separate and distinct parts: the exit access, the exit and the exit discharge.
 - The means of egress illumination shall not be less than 1 foot-candle at the walking surface.

- **Penetrations**
 - All penetrations in fire rated construction must be UL listed and inspected.

- **Smoke Detectors**
 - All equipment and work shall be conducted per NFPA 72.
 - A certification of completion, from the alarm company and an acceptance test shall be provide at final inspection.

- **Notes**
 - All additions to existing systems shall properly communicate to existing fire panel.
 - A fire alarm construction permit is required.
 - Please schedule all inspections through the Fire Marshal's Office. 910-984-4003.



Thank you again for submitting the plans for the building alterations. Please review the plans and adhere to any notes and alterations that were made in addition to the original drawings. If you have any questions, please do not hesitate to call this office.

Again, thank you and we look forward to working with you during the construction period.

Sincerely,

Roger Sullivan
Deputy Fire Marshal