

Addendum

No. 1

Date of Issuance: 03/10/21 Effective Date: Immediately

Project:	Owner: Sheetz, Inc.	Store No. 716
Contractor:		

Attention:

You are hereby directed to promptly execute this Addendum for revisions of the Drawings or changes in the Scope of Work. For changes in the Scope of Work, Sheetz Project Managers/Estimators will decide if the change shall be executed with or without adjustments in Contract Price or Contract Times.

Reference: _____ See attached 4-pg narrative
(Specification Section(s)) (Drawing(s) / Detail(s))


Description: Revise front line beverage casework to accept cart. Separate eyewash from handsink per Code review comments.

Revise in-slab plumbing for above. Revise electrical denotations at kitchen backwall per request of Grant Shaffer's markups.

See attached 4-pg narrative for further description of above.

Attachments:

4-pg. narrative


Sheetz Rep: Tom Columbus Jr., AIA, LEED AP

Receipt Acknowledged by Contractor:

Date: 03/10/21

CC: Grant Shaffer John Byers Tom Anastasi

Date 03/05/21

Project Title Sheetz C-Store
Sawyer Road
Cameron, NC

To All Bidders

Distribution Tom Columbus- Sheetz
John Byers- Sheetz
Ben Liddic- Sheetz

DESCRIPTION:

This Addendum modifies, alters, adds, deletes, clarifies or corrects the Bidding Documents, superseding any and all related data contained in those documents. This Addendum is to be attached to the Bid Documents and considered in any evaluations or proposals presented to the Owner and shall be considered part of the Contract Sum and Contract Duration. The award of any Contract for this project which is based on the Bid Documents shall include these items. This Addendum is distributed to the General Contractor only. It is the General Contractor's responsibility to coordinate Addendum items with all associated subcontractors and other parties typical.

This Addendum is distributed to the Bidding General Contractors only. It is the Bidding General Contractors' responsibility to coordinate Addendum items with all associated bidding subcontractors and other parties typical in accordance with Division 1 Specifications.

DESCRIPTION:

Provide, furnish, and install, with associated overhead and profit, in accordance with provisions of the General and Supplementary Conditions, items described in the following:

This is a general description only. GC is required to fully review all revised drawings for entire scope of this Addendum.


ARCHITECTURAL DRAWINGS

- Item 1: *A800 - EQUIPMENT PLAN- Revised beverage bar countertop. Separated eye wash from sink.*
- Item 2: *A810 - EQUIPMENT ELEVATIONS & DETAILS- Revised beverage bar elevation.*
- Item 3: *A900 - CASEWORK PLANS, ELEVATIONS & DETAILS- Added access panel note to detail 4.*
- Item 4: *A920 - CASEWORK PLANS, ELEVATIONS & DETAILS- Revised beverage bar countertop.*

MEP NARRATIVE FOLLOWS AT END OF ADDENDUM

In the event that this Addendum involves Work which changes the Proposal Amount or Proposed Duration, the Contractor shall submit a bid incorporating said changes in the Proposal submitted for Owner's consideration, in accordance with provisions of the General and Supplementary Conditions.

BHDP Architecture



Tony Ponting, Project Architect
859-866-1834

END OF ADDENDUM

SHEETZ STORE NO.	03/08/2021
PROJECT: Cameron, NC	Addendum No. 1
PROJECT NO. 2021-0012.01	

SUMMARY

1. Client Requested Changes

PLUMBING

SHEET P001 – IN SLAB PLUMBING PLAN

REMOVED sink with eyewash from Plumbing Fixture Procurement and Installation Schedule.

SHEET P101D – IN SLAB PLUMBING PLAN

1. RELOCATED location of receptacles and data outlets to accommodate the architectural addition of the FCB Dispenser rolling cart to beverage line area.
2. REMOVED 2"V-up note at drive-thru wing wall and replaced with keynote #11.
3. ADDED keynote #11 - 2"W-up with AAV at wing wall with access door on drive-thru side of casework.
4. ADDED eyewash connection and note.

SHEET P101W – IN SLAB WATER PLAN

1. REVISED note at sink HS-1 in kitchen.
2. ADDED eyewash connections and note.
3. REVISED hot water piping in kitchen.
4. ADDED water piping for eyewash.

SHEET P102 – ROUGH-IN PLUMBING PLAN

1. REVISED front drain locations and dimensions.
2. REMOVED 2"V-up note at drive-thru wing wall and replaced with 2"W to AAV at wing wall with access door on drive-thru side of casework.
3. ADDED eyewash connections and associated dimensions.

SHEET P111 – ABOVE SLAB PLUMBING PLAN

1. RELOCATED drain locations at front line for casework changes.
2. REMOVED 2"V-up note at drive-thru wing wall and replaced with keynote #17.
3. ADDED keynote #17 - 2"W-up with AAV at wing wall with access door on drive-thru side of casework.
4. ADDED eyewash connections and note.
5. REVISED HS-1 sink at kitchen to remove EEW.

SHEET P502 – PLUMBING WATER MANIFOLD AND CO2 DETAILS

1. REVISED casework and revised drains on Detail #1.

SHEET P701 – PLUMBING WATER RISER DIAGRAM

1. REMOVED eyewash connection at work sink.
2. ADDED eyewash and associated piping.

SHEET P702 – PLUMBING SANITARY RISER DIAGRAM

3. REMOVED 2"V-up and replaced with 2"W to air admittance valve at drive-thru.
4. ADDED eyewash sanitary and vent connections.

ELECTRICAL

SHEET E121 – ELECTRICAL EQUIPMENT PLAN

1. REVISED location of receptacles and data outlets to accommodate the architectural addition of the FCB Dispenser rolling cart to beverage line area.
2. REVISED location of Dishmachine (#7.50) disconnects on wall to accommodate the architectural addition of the eyewash fountain.

SHEETZ STORE NO.	03/08/2021
PROJECT: Cameron, NC	Addendum No. 1
PROJECT NO. 2021-0012.01	

SHEET E3601 - KITCHEN AND WORKROOM ELEVATIONS

1. REVISED location of receptacles and data outlet for Monitor (#10.50) from 84" AFF to 70" AFF in Elevation #1.
2. ADDED conduit sizes to data outlets in Elevations #1.
3. NOTED data outlet to Monitor to read, "MTO TECH 104" in Elevation #1.
4. REVISED location of receptacles and data outlet for Register (#10.30) from 20" AFF to 46" AFF in Elevation #2.
5. REVISED location of receptacles and data outlet for Monitor (#10.50) to be centered on wall between Monitor and walkthrough opening at 79" AFF in Elevation #2.
6. ADDED conduit sizes to data outlets in Elevations #2
7. ADDED note to data outlet for Queue Timer 1 in Elevation #2
8. ADDED note "MTO TECH 107" to Elevation #2.
9. ADDED note "NODE 49" to Elevation #2.
10. ADDED note "POS 4" to Elevation #2.
11. ADDED note "MX915-4" to Elevation #2
12. ADDED note "G5 BASE STATION" to Elevation #2
13. ADDED note "MTO TECH 106 COLD COFFEE" to Elevation #2.
14. ADDED note to data outlet for Queue Timer in Elevation #3
15. ADDED conduit sizes to data outlets in Elevations #3
16. ADDED note "MTO TECH 101" to Elevation #3
17. ADDED note "MTO TECH 102" to Elevation #3
18. ADDED note "MTO TECH 105" to Elevation #3
19. ADDED note "MTO TECH 103 HOT COFFEE" to Elevation #4
20. ADDED conduit sizes to data outlets in Elevations #4
21. ADDED conduit sizes to data outlets in Elevations #5
22. REVISED location of receptacles and data outlets to accommodate the architectural addition of the FCB Dispenser rolling cart to beverage line area in Elevation #5.
23. REVISED mounting height to receptacles of Item #9.36 to 18" AFF
24. REVISED mounting height of receptacle of Item #8.64 to 18" AFF

SHEET E601 - ELECTRICAL EQUIPMENT SCHEDULE

1. REVISED mounting heights of the following equipment items within the Food Service Equipment Schedule. Items #8.10, #8.22C, #8.24, #8.34, #8.37, #8.64, #8.69, #8.71, #9.36, #9.37 and #12.25.

END OF REVISION NARRATIVE