

Killian Engineering Inc.
Jacob Hamilton P.E.
P.O. Box 3301
Henderson, NC 27536
Phone # 252-438-8778

09/27/2023

Attn: Cindy Pierce, REHS
Environmental Health Division
307 W Cornelious Harnett Blvd
Lillington, NC 27546

Re: Serenity Amenity
Piney Grove Rawls Rd.
Fuquay-Varina, NC

The construction of the above-referenced Pool by D. Clugston Inc. has been periodically inspected by my authorized agent and found to be built to the best of my knowledge in accordance with approved plans and specifications as submitted, subject to correction of items below.

- 1) 18" x 18" Main Drain Sumps were replaced with (4) 12"x12" Main Drain Sumps due to incorrect delivered items.
- 2) Main Drain Covers for 12" x 12" Sumps updated to 1216101 (16" Retrofit Main Drain Covers).
- 3) Feature return lines were split from pumphoom into two separate lines, 3" line to mushroom & 2" line to bubblers as noted on as built plans sealed on 10/10/2022.
- 4) Two lights were added to the north side of pool as noted on as build plans sealed on 10/10/2022.

This should fulfill the requirements of the "North Carolina Rules Governing Public Swimming Pools amended effective July 1, 2022." The pool's drain covers meet the VGB regulations as documented by the Drain Safety Datasheets attached.

If can be of further assistance, please contact me at (336)769-4900.

Sincerely,

Jacob Hamilton
Professional Engineer
NC #048012

