

Harnett County Government Complex  
307 W. Cornelius Harnett Boulevard  
Lillington, NC 27546  
ph: 910-893-7550  
fax: 910-893-9429

November 25, 2025

Mastin Aquatic Group, LLC  
1215 Souther Rd.  
North Wilkesboro, NC 28659

Beam General Contractors  
6870 Perry Creek Rd  
Raleigh, NC 27616

Re: Camp Agape

To Whom It May Concern:

This department has reviewed the plan you submitted for the Camp Agape swimming pool to be constructed at 1369 Tyler Dewar Ln, Fuquay Varina. This plan review was conducted in accordance with the current North Carolina Rules Governing Public Swimming Pools (15A NCAC 18A .2500).

Further information is needed regarding the following items for review to continue:

- Provide locations and specifications on all deck drains if provided
- Provide a make/model or specification for a hydrostatic relief valve assembly
- Specification sheets were provided for quartz plaster but a specific color was not indicated.
- Clarify nature of slip resistance of pool bottom.
- No clear location provided for light junction boxes.
- No handrail is provided from the deck to the sun shelf.
- Elevation/detail blowups of steps, bench and vacuum line installation either not provided or not complete with needed details (such as specific location and material used for contrasting color bands on steps and bench, depth of bench installation, depth of vacuum line installation specific rise and run of each step etc).
- Hose bibb placement is not clear. There appears to be no provision for a hose bibb on the plumbing supply plan. One hose bibb is referenced on the pool plans but is not included in any plumbing schematics. No hose bibs are shown on the amenity building plans. Clarify placement of hose bibbs.
- Layout of equipment in pump room shows piping to be on the wall side of the filters and therefore not allowing for clear access.
- Pool profile section (A-A) shows right angles in pool bottom; no cove or radius shown.
- No specifications provided for gates/fencing and latching mechanisms.
- Chlorinator model in specification sheet package is not the same model as is listed on plans. Clarify which model is correct.
- Waterway cover in specification sheets is VGB 2017 while the cover on the plans is VGB 2008.
- Bathroom floor is indicated to be new, painted concrete. Clarify slip resistance.
- Floor drains not shown in all required areas in amenity center.
- Water supply is indicated to be a well. Please show location of well with relation to pool and building.



Harnett County Government Complex  
307 W. Cornelius Harnett Boulevard  
Lillington, NC 27546

ph: 910-893-7550

fax: 910-893-9429

Quotation of the rules governing the construction of a public pool and appurtenances is not an acceptable replacement for intended construction details. Please update the plans accordingly and/or provide the requested information for review to continue.

If you have any questions regarding this matter or if I can provide any additional assistance, please call me at 910-893-7547

Sincerely,

Cindy Pierce, REHS  
Environmental Health Specialist