



January 11, 2022

Clayton Homes  
1921 Keller Andrews Rd.  
Sanford, NC

Attention: Mr. Stephen Wheeler

Reference: Non-Bearing Perimeter Curtain Wall Evaluation  
41 Jessica Ct., Sanford, NC 27330  
Project No. 021mh79, Harnette County Permit No. BRES2011-0028

Dear Mr. Wheeler:

Thank you for using Piedmont Geotechnical. As requested, the site was visited on January 8, 2022 to evaluate the non-bearing masonry perimeter curtain wall. The maximum height of the non-bearing curtain wall is about 92 in. The wall is constructed of 4-in. brick masonry. The sections of the wall taller than 40 in. are reinforced with 8 in. by 16 in. pilasters spaced at 6 ft. max. along the walls ranging in height from about 40 in. to 72 in.

Based on measuring, observation, and evaluation, the non-bearing perimeter masonry curtain wall for the mobile home at 2423 Ponderosa Rd., Cameron, NC (Harnette County Permit No. BRES2011-0028) is structurally sound and adequate to support its proposed loads. Thank you for using Piedmont Geotechnical for your evaluation. If you should have any questions pertaining to this report, please call me.

Sincerely,

  
022595  
January 11, 2022  


D. Allen Hughes, P.E., President  
Piedmont Geotechnical, Inc. PA