

May 14, 2024

Mr. Tony Wimberly
Wimberly Builders, LLC

Re: Footing Evaluation
3730 US 301
Dunn, North Carolina

Mr. Wimberly,

OTG Consulting, PLLC (OTG) was requested to visit the subject site above to observe the footing subgrade prior to placement of concrete for the addition. OTG was onsite on May 7, 2024.

A hand auger was used to advance the boreholes to different depths. A small diameter, steel-tipped fiberglass probe rod was used to evaluate the footings. Each footing was evaluated to a depth of approximately 3 feet below the current subgrade elevations. It is the opinion of OTG Consulting, PLLC that the materials in place at test locations within the proposed footings, at the areas and depths tested, have a bearing capacity of 2,000 psf.

We appreciate the opportunity to help you with this. Should you have any questions or need additional information, please contact me at your earliest convenience. We can be reached at 336-414-1179 or at otgconsulting37@gmail.com.

Sincerely,

OTG Consulting, PLLC



Scott G. Dowell, PE

President

NC PE License No. 037387



14 May 2024