

KEN BRIGHT ASSOCIATES PLLC
Consulting Engineers

October 1, 2025

Harnett County Building Inspections
420 McKinney Parkway
Lillington, NC 27546

Ref: 321 Winding Ridge Sanford
Permit: BRES2507-0033

To Whom it may concern,

At the request of Luis Campos, I went to the site to inspect the footing of the rear wooden deck and the footing of the curtain wall of the double wide modular home. The footings were already in place.

A per pictures furnished by Mr. Campos:


1. The depth of the hole of the concrete footing for the posts of the deck is 24" inches deep and 12" in diameter.
2. The footing of the curtain wall is 8" x 16" reinforced with 2#4 rebars.

It is my opinion that these footings comply with the NC Residential Building Code.

We make no representation regarding the condition of this property other than as contained in this letter.

If you have any questions or need additional information, please feel free to call me.

Sincerely,



Ken W. Bright, PE

File: /projects 2025/Luis Campo Engineer Letter 321 Winding Ridge Sanford